

**French Broad River MPO Construction Projects**

CONTRACT	TIP #	FA #	WBS #	COUNTY	ROUTE	PROJECT NAME	STATUS
C203575	U-3301	STP-63(1)	34909.2.FR2	Buncombe	NC 63	NC 63 Leicester Hwy. From SR 1516 (Gilbert Rd) to SR 1004 (Newfound Rd).	Work continues on drainage system throughout the project. Traffic switch from Brookshire Rd to Old Leicester Hwy is complete. Fill over Dix Creek culvert complete and paved. Contractor will not complete work by revised date of 10/2020 and a revised date hasn't been given. The section between Newfound Rd. and the Post Office will be complete by year's end.
DM00285	I-4401	NHI,F-40-1(155)46	34233.3.1	Buncombe	I-40	I-40, Bridges #301 and #313 over Smokey Park Hwy. (US-19/23/74A) and Railroad.	Contractor is working 7 days a week to complete the contract as soon as possible. Slab repairs complete. Slab joints are now being sealed. Work will progress to the bridge joints. NCDOT is expecting a mid Fall finish.
C204242	I-5890	NHPM-0040(063)	46410.3.1	Buncombe	I-40	I-40, From mile marker 55 to mile marker 67.5.	Contractor is completing paving ultra-thin course asphalt. Will continue this until complete or night temps force work stoppage until spring. Bridge rehab continues and will go until project completion (includes steel, joint, bridge deck and substructure repairs).
C203754	I-5504	IMF-026-1(191)47	45552.3.1	Buncombe	I-26/NC 191	I-26/NC 191 (Brevard Rd) Interchange modifications and I-26 widening and pavement reconstruction	Contractor has completed outside lane and shoulder of concrete pavement on I-26. Contractor has changed traffic to the outside in the WB direction and has plans for an EB swap in the next week. Work on final phase of NC191 bridge is on going.
C204055	I-5889A	NHPIM-0040(069)	46409.3.2	Buncombe	I-40	Bridge rehabilitation	Contractor has completed work on the I-40 bridge decks with the exception of punch list items and final pavement markings. Overall completion of project expected within next 1-2 months as crews complete haning of granite fascia on bridge over Approach Rd.
C204184	-	State Funded	15BPR.10	Buncombe	I-240	Bridges #322 and #323 on I-240 over French Borad River and Norfolk Southern Railroad	Contractor working on completion of punch list items for work on the substructure. Work on bridge decks complete with the exception of one modular joint that will need to be replaced before project acceptance.
C204192	-	State Funded	2019CPT.13.01.10111, 2019CPT.13.01.20111, 2019CPT.13.01.20112	Buncombe	Various	2019 Buncombe Resurfacing	Pavement preservation work complete at this point. Contractor has six asphalt overlay maps to complete prior to the October completion date.
C204221	-	State Funded	17BP.13.R.193	Buncombe/Mitchell	Various	3 Bridges in Buncombe County and 1 Bridge in Mitchell County	3 of the 4 bridges area complete. Work is expected to start on the 4th bridge by mid-September.
C204288	-	State Funded	2020CPT.13.01.10111, 2020CPT.13.01.10112, 2020CPT.13.01.20111, 2020CPT.13.01.20112	Buncombe	Various	2020 Buncombe Resurfacing	Contractor not actively working on this project. Approximately 85% of work remains on this contract. Contractor likely won't pursue any further progress until next paving season.

## French Broad River MPO Projects Moving Forward

Division	County	Project ID#	Description
13	Buncombe/Mitchell	17BP.13.R.193	3 Bridges in Buncombe County and 1 bridge in Mitchell County
13	Buncombe	I-4759	Convert grade separation to an interchange and construct two lane roadway on I-40 ar SR 1228 (Liberty Road) from US 19-23/ NC 151 to SR 1224 with part on new location
13	Buncombe	I-5504	I-26/ NC-191 (Brevard Rd) interchange modifications and I-26 widening and pavement reconstruction
13	Buncombe	I-5889B	I-40 Buncombe County roadway rehabilitation I-40 from MP 46
13	Buncombe	I-2513	I-26 - New route from US19/23/70 to I-26/I-40/I-240.
13	Buncombe	U-3301	NC 63 (Leicester Hwy) from SR-1516 (Gilbert Rd) to SR-1004 (Newfound Rd)
13	Buncombe	U-6230	New route construct access road for Haakon Industries in Enka Commerce Park