

**Div. 13/French Broad River MPO Construction Projects, 11-19-20**

CONTRACT	TIP #	COUNTY	ROUTE	PROJECT NAME	STATUS
C203575	U-3301	Buncombe	NC 63	NC 63 Leicester Hwy. From SR 1516 (Gilbert Rd) to SR 1004 (Newfound Rd).	Work continues on drainage system throughout the project. Traffic switch from Brookshire Rd to Old Leicester Hwy is complete. Contractor will not complete work by revised date of 10/2020 and a revised date hasn't been given. The section between Newfound Rd. and the Post Office is scheduled to be completed by end of year. Contractor is currently working on installing curb and gutter in efforts to pave in this section as temperatures allow through winter months
DM00285	I-4401	Buncombe	I-40	I-40, Bridges #301 and #313 over Smokey Park Hwy. (US-19/23/74A) and Railroad.	Contractor is working 7 days a week to complete the contract as soon as possible. Slab repairs complete. Slab joints have been sealed. Bridge joint rehab on Bridge #313 and #301 have commenced. NCDOT is expecting a mlate fall/early winter finish at this time.
C204242	I-5890	Buncombe	I-40	I-40, From mile marker 55 to mile marker 67.5.	Contractor has completed paving ultra-thin course asphalt. Final pavement markings are being scheduled for completion before winter. Bridge rehab continues and will go until project completion (includes steel, joint, bridge deck and substructure repairs).
C203754	I-5504	Buncombe	I-26/NC 191	I-26/NC 191 (Brevard Rd) Interchange modifications and I-26 widening and pavement reconstruction	Contractor has completed outside lanes and shoulders of concrete pavement on I-26. Traffic has been shifted to the outside in both directions. Crews working on preparing inside lanes/shoulder for placement of concrete pavement. Work on final phase of NC191 bridge is ongoing.
C204055	I-5889A	Buncombe	I-40	Bridge rehabilitation	Contractor has completed work on this project.
C204184	-	Buncombe	I-240	Bridges #322 and #323 on I-240 over French Borad River and Norfolk Southern Railroad	Contractor has completed work with the exception of the bridge #322 Bent #8 joint. Existing problem at this location has prevented proper installation of modular joint. Contractor and NCDOT are working on an agreement to repair existing condition.
C204192	-	Buncombe	Various	2019 Buncombe Resurfacing	Contractor has completed work on this project.
C204221	-	Buncombe/Mitchell	Various	3 Bridges in Buncombe County and 1 Bridge in Mitchell County	3 of the 4 bridges area complete. Work has started on final bridge and is expected to conclude early Spring 2021. This will complete contract.
C204288	-	Buncombe	Various	2020 Buncombe Resurfacing	Contractor resumed work on this project last month and is working towards patching and paving 3-5 more secondary roads prior to suspending work for the winter.
C20466	I-4700	Buncombe	I-40	I-26 Widening	Contractor is currently working on widening the EB I-26 side from 2 to 4 lanes with the intent of switching EB and WB to this side in order to construct the WB independently. The switch is expected to happen in April or May of 2021.

## Div. 13/French Broad River MPO Projects Moving Forward, 11-19-20

Division	County	Project ID#	Description
13	Buncombe/Mitchell	17BP.13.R.193	3 Bridges in Buncombe County and 1 bridge in Mitchell County
13	Buncombe	I-4759	Convert grade separation to an interchange and construct two lane roadway on I-40 or SR 1228 (Liberty Road) from US 19-23/ NC 151 to SR 1224 with part on new location. Minor design modifications underway. Right of way acquisition and utility relocation still on hold. Construction let scheduled for 9/16/25
13	Buncombe	I-5504	I-26/ NC-191 (Brevard Rd) interchange modifications and I-26 widening and pavement reconstruction
13	Buncombe	I-5889B	I-40 Buncombe County roadway rehabilitation I-40 from MP 46. Construction let scheduled for 7/19/22
13	Buncombe	I-2513	I-26 - New route from US19/23/70 to I-26/I-40/I-240. "A" section let 2/20/24. "B" & "D" sections let 10/17/23 (Progressive Design Build). "C" section to let 6/19/29 (Design Build).
13	Buncombe	U-3301	NC 63 (Leicester Hwy) from SR-1516 (Gilbert Rd) to SR-1004 (Newfound Rd)
13	Buncombe	U-6230	New route, Walk Off Way, construct access road for Haakon Industries in Enka Commerce Park. Construction let January of 2021
13	Buncombe	U-6251	19/23 (Smokey Park Highway) and NC 112 (Sand Hill Road). Construction let, February of 2021
13	Buncombe	W-5813A	US 25 (McDowell St.) at Doctors Drive/Asheville High School Entrance, install pedestrian signals, high visibility crosswalks, and curb. Construction let 5/19/21
13	Madison	R-5779	New location connection from SR 1631 (Crossroads Parkway) to SR 1632 (Calvin Edney Road). Contract is scheduled to let on 2/26/20.