



PROPOSED FINAL 2024-2033 STATE TRANSPORTATION IMPROVEMENT PROGRAM: SCHEDULES OF PROJECTS SELECTED THROUGH PRIORITIZATION COMPARED TO DRAFT STIP (AUGUST 2022)

NOTES: COSTS AND SCHEDULES ARE AS OF MARCH 31, 2023 AND ARE SUBJECT TO CHANGE. PRIORITIZATION STATUS IS BASED ON THE FIRST YEAR OF RIGHT-OF-WAY, UTILITIES, OR CONSTRUCTION FUNDING. IF THE FIRST YEAR OF RIGHT-OF-WAY, UTILITIES, OR CONSTRUCTION FUNDING IS SCHEDULED ON OR BEFORE FISCAL YEAR 2028, THE PROJECT IS CONSIDERED "SCHEDULED FOR DELIVERY" AND DOES NOT HAVE TO BE REPRIORITIZED.

ESSENTIAL PROJECT INFORMATION							PRIORITIZATION INFORMATION					SCHEDULE INFORMATION									
COUNTY(S)	ROUTE/CITY	DESCRIPTION	MODE	DIVISION(S)	MPOs/RPOs	PROJECT ID	STI FUNDING CATEGORY DRAFT STIP (AUGUST 2022)	STI FUNDING CATEGORY FINAL STIP (MARCH 2023)	PRIORITIZATION STATUS DRAFT 2024-2033 STIP (AUGUST 2022)	PRIORITIZATION STATUS FINAL 2024-2033 STIP (MARCH 2023)	RIGHT-OF-WAY SCHEDULE DRAFT 2024-2033 STIP (AUGUST 2022)	RIGHT-OF-WAY SCHEDULE FINAL 2024-2033 STIP (MARCH 2023)	RIGHT-OF-WAY DRAFT STIP TO FINAL STIP CHANGE	UTILITIES SCHEDULE DRAFT 2024-2033 STIP (AUGUST 2022)	UTILITIES SCHEDULE FINAL 2024-2033 STIP (MARCH 2023)	UTILITIES DRAFT STIP TO FINAL STIP CHANGE	CONSTRUCTION SCHEDULE DRAFT 2024-2033 STIP (AUGUST 2022)	CONSTRUCTION SCHEDULE FINAL 2024-2033 STIP (MARCH 2023)	CONSTRUCTION DRAFT STIP TO FINAL STIP CHANGE	SCHEDULE CHANGE DUE TO DELIVERY (NOT DUE TO FUNDING)?	PROJECT PART OF SWAP?
BUNCOMBE	DEAVERVIEW ROAD	US 19/23/74A (PATTON AVENUE) TO WESTMORE DRIVE IN ASHEVILLE. CONSTRUCT SIDEWALK.	BIKE/PED	13	FRENCH BROAD RIVER MPO	EB-5965	DIVISION 13	DIVISION 13	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2026	2026	NO CHANGE	N/A	N/A	NO CHANGE	2027	2027	NO CHANGE		
BUNCOMBE	MCDOWELL STREET CHOCTAW STREET	SOUTHSIDE AVENUE TO CHOCTAW STREET AT BILTMORE AVENUE. CONSTRUCT PEDESTRIAN IMPROVEMENTS.	BIKE/PED	13	FRENCH BROAD RIVER MPO	EB-5919	DIVISION 13	DIVISION 13	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2022	2022	NO CHANGE	2022	2022	NO CHANGE	2024	2024	NO CHANGE		
BUNCOMBE	NORTH RAD GREENWAY	CONSTRUCT MULTI-USE PATH ALONG RIVERSIDE DRIVE FROM HILL STREET TO US 19/23/70 AT BROADWAY	BIKE/PED	13	FRENCH BROAD RIVER MPO	EB-5822	DIVISION 13	DIVISION 13	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2023	2023	NO CHANGE	N/A	N/A	NO CHANGE	2025	2025	NO CHANGE		
BUNCOMBE	ASHEVILLE	US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-5971B	NOT FUNDED	NOT FUNDED	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE		
BUNCOMBE	ASHEVILLE	NC 63 (NEW LEICESTER HIGHWAY), US 19/23 (PATTON AVENUE) TO NEWFOUND ROAD. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-5972	NOT FUNDED	NOT FUNDED	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE		
BUNCOMBE	I-26 (US 19/US 23)	SR 1781 (BROADWAY STREET) TO US 25/70	HIGHWAY	13	FRENCH BROAD RIVER MPO	A-0010AA	REGION G	REGION G	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2028	2028	NO CHANGE	2028	2028	NO CHANGE	2031	2031	NO CHANGE		
BUNCOMBE	I-26/I-240	NORTH OF I-40 TO SR 3548 (HAYWOOD ROAD). WIDEN TO SIX LANE FREEWAY.	HIGHWAY	13	FRENCH BROAD RIVER MPO	I-2513AC	REGION G	REGION G	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2023	2023	NO CHANGE	2023	2023	NO CHANGE	2024	2024	NO CHANGE		
BUNCOMBE	I-26/I-240	I-26/I-40/I-240 FINAL INTERCHANGE IMPROVEMENTS	HIGHWAY	13	FRENCH BROAD RIVER MPO	I-2513C	STATEWIDE MOBILITY	STATEWIDE MOBILITY	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE		
BUNCOMBE	I-40	I-40/SR 1228 (LIBERTY ROAD). CONVERT GRADE SEPARATION TO AN INTERCHANGE AND CONSTRUCT TWO LANE ROADWAY NORTH OF I-40 TO SR 1224 AND FOUR LANE ROADWAY SOUTH OF I-40 TO US 19/US 23/NC 151 WITH PARTS ON NEW LOCATION.	HIGHWAY	13	FRENCH BROAD RIVER MPO	I-4759	STATEWIDE MOBILITY	STATEWIDE MOBILITY	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	UNDERWAY	UNDERWAY	NO CHANGE	UNDERWAY	UNDERWAY	NO CHANGE	2025	2026	1 YEAR DELAY		
BUNCOMBE	I-40	I-240 / I 74 ALTERNATE INTERCHANGE. IMPROVE INTERCHANGE.	HIGHWAY	13	FRENCH BROAD RIVER MPO	I-6018	NOT FUNDED	NOT FUNDED	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE		
BUNCOMBE	I-40	SR 2838 (PORTERS COVE ROAD) INTERCHANGE. IMPROVE INTERCHANGE.	HIGHWAY	13	FRENCH BROAD RIVER MPO	I-6021	NOT FUNDED	NOT FUNDED	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE		
BUNCOMBE	I-40	SR 1200 (WIGGINS ROAD) TO SR 1224 (MONTE VISTA ROAD). ADD ADDITIONAL LANES.	HIGHWAY	13	FRENCH BROAD RIVER MPO	I-6054C	NOT FUNDED	NOT FUNDED	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE		
BUNCOMBE	I-40, I-26	SR 3548 (HAYWOOD ROAD) TO US 19/23 AT SR 1781 (BROADWAY)	HIGHWAY	13	FRENCH BROAD RIVER MPO	I-2513B	STATEWIDE MOBILITY	STATEWIDE MOBILITY	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2024	2024	NO CHANGE	2024	2024	NO CHANGE	2024	2024	NO CHANGE		
BUNCOMBE	NC 112 (SARDIS ROAD/SANDHILL ROAD)	NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY). WIDEN ROADWAY.	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-6047	DIVISION 13	DIVISION 13	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2025	2028	3 YEAR DELAY	2025	2028	3 YEAR DELAY	2028	2031	3 YEAR DELAY		
BUNCOMBE	NC 191 (BREVARD ROAD - OLD HAYWOOD ROAD)	SR 3498 (LEDBETTER ROAD) TO NORTH OF BLUE RIDGE PARKWAY.	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-3403B	NOT FUNDED	NOT FUNDED	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE		
BUNCOMBE	NC 81 (SWANNANOA RIVER ROAD)	SR 3214 (BILTMORE AVENUE) TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-5832	DIVISION 13	DIVISION 13	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2028	2028	NO CHANGE	2028	2028	NO CHANGE	2030	2030	NO CHANGE		
BUNCOMBE	NC 81 (SWANNANOA RIVER ROAD)	US 70 (TUNNEL ROAD) TO US 74 (SOUTH TUNNEL ROAD). UPGRADE ROADWAY.	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-6046	DIVISION 13	DIVISION 13	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE		
BUNCOMBE	RIVERWAY MULTI-MODAL NETWORK	CRAVEN STREET BRIDGE IMPROVEMENTS OVER THE FRENCH BROAD RIVER	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-5019E	DIVISION 13	DIVISION 13	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	N/A	N/A	NO CHANGE	N/A	N/A	NO CHANGE	2024	2024	NO CHANGE		
BUNCOMBE	SR 1332 (NORTH LOUISIANA AVENUE)	US 19/23 (PATTON AVENUE) TO SR 1338 (EMMA ROAD). MODERNIZE ROADWAY.	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-6162	DIVISION 13	DIVISION 13	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE		
BUNCOMBE	SR 1477 (RIVERSIDE DRIVE)	SR 1517 (HILL STREET) TO SR 1781 (BROADWAY STREET)	HIGHWAY	13	FRENCH BROAD RIVER MPO	I-2513D	DIVISION 13	DIVISION 13	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2024	2024	NO CHANGE	2024	2024	NO CHANGE	2024	2024	NO CHANGE		
BUNCOMBE	SR 2002 (RICEVILLE ROAD)	US 70 (TUNNEL ROAD) TO SR 2285 (CLEAR VISTA LANE). UPGRADE ROADWAY.	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-5837	DIVISION 13	DIVISION 13	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE		
BUNCOMBE	SR 2500 (BLUE RIDGE ROAD)	CONVERT I-40/SR 2500 (BLUE RIDGE ROAD) GRADE SEPARATION TO INTERCHANGE. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES FROM US 70 TO SOUTH OF I-40 AND UPGRADE ROADWAY SOUTH OF I-40 TO SR 2713.	HIGHWAY	13	FRENCH BROAD RIVER MPO	I-4409	DIVISION 13	DIVISION 13	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2023	2023	NO CHANGE	2023	2023	NO CHANGE	2025	2025	NO CHANGE		
BUNCOMBE	SR 3116 (MILLS GAP ROAD)	US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-5834	DIVISION 13	DIVISION 13	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	UNDERWAY	UNDERWAY	NO CHANGE	UNDERWAY	UNDERWAY	NO CHANGE	2024	2024	NO CHANGE		
BUNCOMBE	SR 3116 (MILLS GAP ROAD)	SR 3136 (CANE CREEK ROAD) INTERSECTION. CONSTRUCT ROUNDABOUT.	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-6163	DIVISION 13	DIVISION 13	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2024	2024	NO CHANGE	2024	2024	NO CHANGE	2024	2024	NO CHANGE		
BUNCOMBE	SR 3556 (AMBOYROAD/MEADOW ROAD)	I-240 TO NC 81/SR 3214 (BILTMORE AVENUE). WIDEN TO MULTI-LANES WITH NEW BRIDGE OVER THE FRENCH BROAD RIVER.	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-4739	DIVISION 13	DIVISION 13	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2025	2025	NO CHANGE	2025	2025	NO CHANGE	2028	2028	NO CHANGE		
BUNCOMBE	US 25A (SWEETEN CREEK ROAD)	US 25 (HENDERSONVILLE ROAD) TO SR 3116 (MILLS GAP ROAD)	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-2801AA	REGION G	REGION G	SCHEDULED FOR DELIVERY	WILL BE REPRIORITIZED	2028	FUNDED FOR PRELIMINARY ENGINEERING ONLY	PROJECT UNCOMMITTED	2028	FUNDED FOR PRELIMINARY ENGINEERING ONLY	PROJECT UNCOMMITTED	2031	FUNDED FOR PRELIMINARY ENGINEERING ONLY	PROJECT UNCOMMITTED		
BUNCOMBE	US 25A (SWEETEN CREEK ROAD)	SR 3116 (MILLS GAP ROAD) TO SR 3081 (ROCK HILL ROAD)	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-2801AB	REGION G	REGION G	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2028	2028	NO CHANGE	2028	2028	NO CHANGE	2031	2031	NO CHANGE		
BUNCOMBE	WEAVERVILLE	US 19 BUSINESS (WEAVERVILLE HIGHWAY) AND SR 1740 (NEW STOCK ROAD). CONSTRUCT INTERSECTION IMPROVEMENTS.	HIGHWAY	13	FRENCH BROAD RIVER MPO	U-5973	NOT FUNDED	NOT FUNDED	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE		
BUNCOMBE, MADISON	US 25/70	NORTH OF SR 1584 (TILLERY BRANCH ROAD) TO SR 1727 (MONTICELLO ROAD). UPGRADE ROADWAY TO SUPERSTREET.	HIGHWAY	13	FRENCH BROAD RIVER MPO, LAND-OF-SKY RPO	U-6173	NOT FUNDED	NOT FUNDED	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE		
HAYWOOD	US 19 (SOCO ROAD)	SR 1304 (FIE TOP ROAD AT GHOST TOWN IN THE SKY) TO BLUE RIDGE PARKWAY. MODERNIZE ROADWAY.	HIGHWAY	14	FRENCH BROAD RIVER MPO	U-6160	NOT FUNDED	NOT FUNDED	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE		
HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET)	SR 1164 (HYATT CREEK ROAD) TO US 276 (PIGEON STREET). WIDEN TO MULTI-LANES.	HIGHWAY	14	FRENCH BROAD RIVER MPO	U-4712	DIVISION 14	DIVISION 14	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2027	2027	NO CHANGE	2027	2027	NO CHANGE	2030	2030	NO CHANGE		
HAYWOOD	US 276	SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	HIGHWAY	14	FRENCH BROAD RIVER MPO	U-6158	DIVISION 14	DIVISION 14	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2028	2028	NO CHANGE	2028	2028	NO CHANGE	2030	2030	NO CHANGE		
HAYWOOD	US 276 (RUSS AVENUE)	US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	HIGHWAY	14	FRENCH BROAD RIVER MPO	U-6159	DIVISION 14	DIVISION 14	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2028	2028	NO CHANGE	2028	2028	NO CHANGE	2030	2030	NO CHANGE		
HAYWOOD, BUNCOMBE	US 19, US 23	SR 1836 (CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD). UPGRADE ROADWAY.	HIGHWAY	13, 14	FRENCH BROAD RIVER MPO	U-6048	DIVISION 13, 14	DIVISION 14	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2028	2028	NO CHANGE	2028	2028	NO CHANGE	2030	2030	NO CHANGE		

ESSENTIAL PROJECT INFORMATION							PRIORITIZATION INFORMATION				SCHEDULE INFORMATION										
COUNTY(S)	ROUTE/CITY	DESCRIPTION	MODE	DIVISION(S)	MPOs/RPOs	PROJECT ID	STI FUNDING CATEGORY DRAFT STIP (AUGUST 2022)	STI FUNDING CATEGORY FINAL STIP (MARCH 2023)	PRIORITIZATION STATUS DRAFT 2024-2033 STIP (AUGUST 2022)	PRIORITIZATION STATUS FINAL 2024-2033 STIP (MARCH 2023)	RIGHT-OF-WAY SCHEDULE DRAFT 2024-2033 STIP (AUGUST 2022)	RIGHT-OF-WAY SCHEDULE FINAL 2024-2033 STIP (MARCH 2023)	RIGHT-OF-WAY DRAFT STIP TO FINAL STIP CHANGE	UTILITIES SCHEDULE DRAFT 2024-2033 STIP (AUGUST 2022)	UTILITIES SCHEDULE FINAL 2024-2033 STIP (MARCH 2023)	UTILITIES DRAFT STIP TO FINAL STIP CHANGE	CONSTRUCTION SCHEDULE DRAFT 2024-2033 STIP (AUGUST 2022)	CONSTRUCTION SCHEDULE FINAL 2024-2033 STIP (MARCH 2023)	CONSTRUCTION DRAFT STIP TO FINAL STIP CHANGE	SCHEDULE CHANGE DUE TO DELIVERY (NOT DUE TO FUNDING)?	PROJECT PART OF SWAP?
HAYWOOD, JACKSON	US 23/US 74 (GREAT SMOKEY MOUNTAINS EXPRESSWAY)	SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY.	HIGHWAY	14	FRENCH BROAD RIVER MPO, SOUTHWESTERN RPO	U-6172	DIVISION 14	DIVISION 14	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE	FUNDED FOR PRELIMINARY ENGINEERING ONLY	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NO CHANGE		
HENDERSON	BLYTHE STREET	BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD). CONSTRUCT SIDEWALKS.	BIKE/PED	14	FRENCH BROAD RIVER MPO	EB-5860	DIVISION 14	DIVISION 14	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2025	2025	NO CHANGE	2025	2025	NO CHANGE	2026	2026	NO CHANGE		
HENDERSON	GROVE STREET	BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY). CONSTRUCT SIDEWALK.	BIKE/PED	14	FRENCH BROAD RIVER MPO	EB-5963	DIVISION 14	DIVISION 14	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2025	2025	NO CHANGE	2025	2025	NO CHANGE	2026	2026	NO CHANGE		
HENDERSON	I-26	US 25 TO US 64	HIGHWAY	14	FRENCH BROAD RIVER MPO	I-4400A	NOT FUNDED	NOT FUNDED	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE		
HENDERSON	I-26	US 64 INTERCHANGE IMPROVEMENTS	HIGHWAY	14	FRENCH BROAD RIVER MPO	I-4400BA	STATEWIDE MOBILITY	DIVISION 14	WILL BE REPRIORITIZED	SCHEDULED FOR DELIVERY	N/A	2027	PHASE ADDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	2027	PROJECT BECOMES COMMITTED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	2029	PROJECT BECOMES COMMITTED		YES
HENDERSON	NC 191	SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER.	HIGHWAY	14	FRENCH BROAD RIVER MPO	R-2588B	DIVISION 14	DIVISION 14	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2022	2022	NO CHANGE	2022	2022	NO CHANGE	2024	2024	NO CHANGE		
HENDERSON	NC 225 (SOUTH MAIN STREET)	SOUTH MAIN STREET AT SOUTH KING STREET TO US 176. WIDEN BRIDGE 440143 TO 5-LANES.	HIGHWAY	14	FRENCH BROAD RIVER MPO	U-6049	REGION G	REGION G	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2023	2023	NO CHANGE	2023	2023	NO CHANGE	2026	2026	NO CHANGE		
HENDERSON	NC 280 (BOYLSTON HIGHWAY)	NC 191 (HAYWOOD ROAD) TO NC 191 (OLD HAYWOOD ROAD). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS.	HIGHWAY	14	FRENCH BROAD RIVER MPO	U-6124	NOT FUNDED	NOT FUNDED	WILL BE REPRIORITIZED	WILL BE REPRIORITIZED	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE	NOT FUNDED	NOT FUNDED	NO CHANGE		
HENDERSON	SR 1127 (KANUGA ROAD)	US 25 BUSINESS (CHURCH STREET) TO SR 1123 (LITTLE RIVER ROAD). UPGRADE ROADWAY.	HIGHWAY	14	FRENCH BROAD RIVER MPO	R-5748	DIVISION 14	DIVISION 14	SCHEDULED FOR DELIVERY	WILL BE REPRIORITIZED	2027	FUNDED FOR PRELIMINARY ENGINEERING ONLY	PROJECT UNCOMMITTED	2027	FUNDED FOR PRELIMINARY ENGINEERING ONLY	PROJECT UNCOMMITTED	2029	FUNDED FOR PRELIMINARY ENGINEERING ONLY	PROJECT UNCOMMITTED		YES
HENDERSON	SR 1170 (WHITE STREET)	SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY.	HIGHWAY	14	FRENCH BROAD RIVER MPO	U-5886	DIVISION 14	DIVISION 14	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2023	2023	NO CHANGE	2023	2023	NO CHANGE	2026	2026	NO CHANGE		
HENDERSON	US 64	SR 1180 (BLYTHE STREET) TO SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.	HIGHWAY	14	FRENCH BROAD RIVER MPO	U-5783	REGION G	REGION G	SCHEDULED FOR DELIVERY	SCHEDULED FOR DELIVERY	2022	2022	NO CHANGE	2022	2022	NO CHANGE	2024	2024	NO CHANGE		