

**Division 13, FBRMPO and LOSRPO, Construction Updates, March 2025**

Contract Number	County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
C204726	Buncombe	I-5889, I-5889B	I-40	I-40 FROM MILEMARKER 45.25 TO MILEMARKER 50.	3/30/2026	4/22/2026	27.92%
C204740	Buncombe	B-4442	US-19	BRIDGES #370 AND #373 OVER REEMS CREEK ON US-19/23, US-25, A ND US-70.	3/14/2027	4/9/2027	39.04%
C204878	Buncombe	I-2513AA, I-2513AB	I-26, I-40	I-40 FROM EAST OF SR-1224 TO PAVEMENT JOINT WEST OF SR-3412, AND I-26, I-40 AT I-40/US 19/23 INTERCHANGES IMPROVEMENTS	4/30/2029		0.00%
C204953	Buncombe	I-2513B, I-2513D	I-26	I-26/I-240 FROM SOUTH OF SR-3548 TO NORTH OF SR-1781 AND SR- 1477 FROM SR-1517 TO SR-1781.	6/5/2031		4.11%
DM00397	Buncombe	W-5813C	SR-1332, SR-1338	SR-1332 (N LOUISIANA RD) AT SR-1338 (EMMA RD)	12/1/2023		10.94%
DM00424	Buncombe	U-3301WM	NC-63	NC-63 EAST OF SR-1378 (OLD NEWFOUND RD)	3/31/2027		56.56%
DM00435	Buncombe		NC-9, SR-Multi, US-74A	VARIOUS PRIMARY AND SECONDARY ROUTES	5/30/2025	6/20/2025	16.25%
DM00436	Buncombe		US-19	VARIOUS SECONDARY ROUTES	9/26/2025	10/17/2025	25.11%
DM00453	Buncombe		I-40	I-40 EASTBOUND AT EXIT 53A	6/26/2025		0.00%
DM00469	Buncombe		NC-NC 1	NEW ACCESS ROAD CONNECTING NEW I-26 INTERCHANGE TO NC 191 (B REWARD RD)	6/13/2025		0.00%
C204406	Buncombe, Burke, McDowell, Mitchell	B-6011, B-6013, B-6014, B-6016	SR-1106, SR-1430, SR-1781, SR-2027	1 BRIDGE IN BUNCOMBE COUNTY, 1 BRIDGE IN BURKE COUNTY, 1 BRIDGE IN MCDOWELL COUNTY, AND 1 BRIDGE IN MITCHELL COUNTY.	10/1/2024	10/22/2024	72.04%
C204266	Buncombe, Henderson	HE-0001, HO-0002A, I-4700	I-26	I-26 FROM NC-280 (EXIT 40) TO I-40.	4/29/2024	6/11/2026	76.74%
DM00423	Buncombe, Madison		SR-1368, SR-1649, SR-1769, SR-1851	VARIOUS SECONDARY ROUTES	11/15/2024	11/16/2024	52.37%
C205031	Buncombe, McDowell		-	BRIDGE #580345 OVER ARMSTRONG CREEK ON SR-1546 AND BRIDGE #1 00110 OVER BROAD RIVER ON SR-2802.	10/1/2026		0.00%
C204484	Madison	BR-0032	NC-209	BRIDGE #84 ON NC-209 OVER MEADOW FORK CREEK.	4/29/2024		51.75%
C204709	Madison	I-5831A	I-26	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9.	9/1/2024	1/7/2025	87.59%
DM00327	Madison		SR-1501	OVER BIG PINE CREEK ON SR-1151 (BIG PINE RD)	5/31/2025	9/6/2025	91.27%
DM00340	Madison		SR-1151	OVER BIG PINE CREEK ON SR-1151 (BIG PINE RD)	3/27/2026	3/29/2026	65.00%
DM00361	Madison		SR-1151	OVER BIG PINE CREEK ON SR-1511 (BIG PINE RD)	2/20/2026	3/13/2026	0.77%
DM00425	Madison		SR-1530	OVER PAINT FORK CREEK SR-1530 (PAINT FORK RD)	4/24/2026	5/15/2026	12.63%
DM00443	Madison		SR-1143, SR-1318, SR-1334, SR-1354, SR-1403, SR-1404, SR-1569, SR-1609	VARIOUS SECONDARY ROUTES	10/18/2024	11/1/2024	94.85%
DM00451	Madison		SR-1116, SR-1151, SR-1175, SR-1395, SR-1530, SR-1574	VARIOUS SECONDARY ROUTES	5/15/2026		0.00%
DM00460	Madison	ER-5600MD	NC-213	NC-213 (CARL ELLER RD) FROM SR-1609 (MAIN ST) TO SR-1549 (CA LVIN EDNEY RD) IN MARS HILL	9/30/2026		18.69%

## COMPARISON OF SCHEDULES OF PROJECTS SELECTED THROUGH PRIORITIZATION IN CURRENT 2024-2033 STIP (JANUARY 2025) TO DRAFT 2026-2035 STIP (RELEASED JANUARY 2025)

NOTES: AMOUNTS SHOWN ARE PROJECT ESTIMATE AMOUNTS REMAINING. ANY AMOUNTS PROGRAMMED FOR ACTIVITIES OTHER THAN RIGHT-OF-WAY, UTILITIES, OR CONSTRUCTION ARE INCLUDED UNDER "OTHER ACTIVITIES".

PROJECT LIST DOES NOT INCLUDE NEW PROJECTS SELECTED IN P7.0.

\*TOTAL COST INCLUDES INTEREST PAYMENTS FOR PROJECTS FUNDED WITH BONDS

PROJECT ID	MODE	ROUTE/CITY	DESCRIPTION	LENGTH (MILES)	COUNTY(S)	DIVISION(S)	MPOs/RPOs	2024-2033 STIP TO DRAFT 2026-2035 STIP COMPARISON NOTES	STI CATEGORY FUNDED (2024-2033 STIP)	STI CATEGORY FUNDED (DRAFT 2026-2035 STIP)	FISCAL YEAR PROJECT PHASE SCHEDULED TO START				TOTAL FUNDS PROGRAMMED (2024-2033 STIP)*	TOTAL FUNDS PROGRAMMED (DRAFT 2026-2035 STIP)*
											RIGHT-OF-WAY PROJECTED SCHEDULE (2024-2033 STIP)	RIGHT-OF-WAY PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)	CONSTRUCTION PROJECTED SCHEDULE (2024-2033 STIP)	CONSTRUCTION PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)		
A-0010AA	Highway	I-26 (US 19/US 23)	SR 1781 (BROADWAY STREET) TO US 25/70	6.5	BUNCOMBE	13	French Broad River MPO	Project Split or Combined	Region G	Region G	2028		2031		\$323,500,000	
A-0010AB	Highway	I-26 (US 19/US 23)	US 25/70 TO SR 2207 (N BUNCOMBE SCHOOL ROAD)	15.1	BUNCOMBE	13	French Broad River MPO	Remains Not Funded. Remains in STIP as related segment(s) is funded.	Not Funded	Region G	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$77,600,000	\$77,601,000
A-0010AC	Highway	I-26 (US 19/US 23)	SR 2207 (N BUNCOMBE SCHOOL ROAD) TO SOUTH OF SR 2148 (STOCKTON ROAD)		BUNCOMBE	13	French Broad River MPO	Remains Not Funded. Remains in STIP as related segment(s) is funded.	Not Funded	Region G	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$27,700,000	\$27,701,000
AV-5735	Aviation	ASHEVILLE REGIONAL AIRPORT (AVL)	AIRFIELD IMPROVEMENTS PROGRAM - RUNWAY CONSTRUCTION		BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Region G	Region G						
AV-5882	Aviation	ASHEVILLE REGIONAL AIRPORT (AVL)	EXPAND TERMINAL APRON TO THE SOUTH.		BUNCOMBE	13	French Broad River MPO	Completed	Statewide Mobility				2019		\$6,695,000	
EB-5822	Bike & Ped	GREENWAY WILMA DYKEMAN	NORTHERN TERMINUS NEAR RIVERSIDE DRIVE AND HILL STREET TO PEARSON BRIDGE ROAD. CONSTRUCT MULTI-USE PATH ALONG THE FRENCH BROAD RIVER.	1.48	BUNCOMBE	13	French Broad River MPO	Delayed	Division 13	Division 13	2026	2026	2026	2027	\$4,729,000	\$4,729,000
EB-5965	Bike & Ped	DEAVERVIEW ROAD	US 19/23/74A (PATTON AVENUE) TO WESTMORE DRIVE IN ASHEVILLE. CONSTRUCT SIDEWALK.	0.75	BUNCOMBE	13	French Broad River MPO	Delayed	Division 13	Division 13	2026	2029	2027	2031	\$3,205,000	\$9,010,000
I-2513AB	Highway	I-26, I-40	I-26/I-40 AND I-40/US 19/23 (SMOKEY PARK HIGHWAY) INTERCHANGES. CONSTRUCT THE FOLLOWING IMPROVEMENTS: WIDEN I-40 EASTBOUND TO I-26 EASTBOUND RAMP, WIDEN I-26 WESTBOUND BETWEEN I-40 RAMPS, CONSTRUCT NEW I-40 WESTBOUND TO US 19/23 (SMOKEY PARK HIGHWAY) NORTHBOUND RAMP.	1	BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Region G	Region G	2023	2023	2024	2024	\$34,000,000	\$43,008,000
I-2513AC	Highway	I-26/I-240	NORTH OF I-40 TO SR 3548 (HAYWOOD ROAD). WIDEN TO SIX LANE FREEWAY.	1.85	BUNCOMBE	13	French Broad River MPO	Delayed	Region G	Region G	2023	2023	2026	2027	\$278,940,000	\$310,369,000
I-2513B	Highway	I-40, I-26	SR 3548 (HAYWOOD ROAD) TO US 19/23 AT SR 1781 (BROADWAY STREET)	2.75	BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Statewide Mobility	Statewide Mobility	2024	2024	2024	2024	\$1,082,743,000	\$1,420,790,000
I-2513C	Highway	I-26/I-240	I-26/I-40/I-240 FINAL INTERCHANGE IMPROVEMENTS	1	BUNCOMBE	13	French Broad River MPO	Was Funded for PE Only, Now Not Funded. Remains in STIP as related segment(s) is funded.	Statewide Mobility	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	\$206,475,000	\$284,001,000
I-2513D	Highway	SR 1477 (RIVERSIDE DRIVE)	SR 1517 (HILL STREET) TO SR 1781 (BROADWAY STREET)	1.44	BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Division 13	Division 13	2024	2024	2024	2024	\$49,800,000	\$49,800,000
I-4409	Highway	SR 2500 (BLUE RIDGE ROAD)	CONVERT I-40/SR 2500 (BLUE RIDGE ROAD) GRADE SEPARATION TO INTERCHANGE. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES FROM US 70 TO SOUTH OF I-40 AND UPGRADE ROADWAY SOUTH OF I-40 TO SR 2713 (SOUTH BLUE RIDGE ROAD).	1	BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Division 13	Division 13	2024	2024	2026	2026	\$31,901,000	\$49,175,000
I-4759	Highway	I-40	I-40/SR 1228 (LIBERTY ROAD). CONVERT GRADE SEPARATION TO AN INTERCHANGE AND CONSTRUCT TWO LANE ROADWAY NORTH OF I-40 TO SR 1224 (MONTE VISTA ROAD) AND FOUR LANE ROADWAY SOUTH OF I-40 TO US 19/US 23/NC 151 WITH PARTS ON NEW LOCATION.	1.52	BUNCOMBE	13	French Broad River MPO	Delayed	Statewide Mobility	Statewide Mobility	2019	2019	2027	2030	\$51,482,000	\$105,181,000
I-5504	Highway	I-26	NC 191 (BREVARD ROAD). UPGRADE INTERCHANGE.	1	BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Statewide Mobility	Statewide Mobility						
I-6018	Highway	I-40	I-240 / US 74 ALTERNATE INTERCHANGE. IMPROVE INTERCHANGE.	1	BUNCOMBE	13	French Broad River MPO	Remains Not Funded. Removed from STIP.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$121,900,000	\$121,900,000
I-6021	Highway	I-40	SR 2838 (PORTERS COVE ROAD) INTERCHANGE. IMPROVE INTERCHANGE.	1	BUNCOMBE	13	French Broad River MPO	Remains Not Funded. Removed from STIP.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$1,900,000	\$2,800,000
I-6054C	Highway	I-40	SR 1200 (WIGGINS ROAD) TO SR 1224 (MONTE VISTA ROAD). ADD ADDITIONAL LANES.	6.33	BUNCOMBE	13	French Broad River MPO	Remains Not Funded. Removed from STIP.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$218,799,000	\$204,600,000
R-5779	Highway	SR 1631 (CROSSROADS PARKWAY)	EXTEND SR 1631 (CROSSROADS PARKWAY) TO SR 1632.	0.31	MADISON	13	French Broad River MPO	Stayed on Schedule or Underway	Division 13	Division 13			2021	2021	\$4,071,000	\$4,071,000
U-2801AA	Highway	US 25A (SWEETEN CREEK ROAD)	US 25 (HENDERSONVILLE ROAD) TO SR 3116 (MILLS GAP ROAD)	2.77	BUNCOMBE	13	French Broad River MPO	Was Funded for PE Only, Now Not Funded. Remains in STIP as related segment(s) is funded.	Region G	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	\$142,100,000	\$142,100,000

2024-2033 STATE TRANSPORTATION IMPROVEMENT PROGRAM

PROJECT ID	MODE	ROUTE/CITY	DESCRIPTION	LENGTH (MILES)	COUNTY(S)	DIVISION(S)	MPOs/RPOs	2024-2033 STIP TO DRAFT 2026-2035 STIP COMPARISON NOTES	STI CATEGORY FUNDED (2024-2033 STIP)	STI CATEGORY FUNDED (DRAFT 2026-2035 STIP)	FISCAL YEAR PROJECT PHASE SCHEDULED TO START				TOTAL FUNDS PROGRAMMED (2024-2033 STIP)*	TOTAL FUNDS PROGRAMMED (DRAFT 2026-2035 STIP)*
											RIGHT-OF-WAY PROJECTED SCHEDULE (2024-2033 STIP)	RIGHT-OF-WAY PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)	CONSTRUCTION PROJECTED SCHEDULE (2024-2033 STIP)	CONSTRUCTION PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)		
U-2801AB	Highway	US 25A (SWEETEN CREEK ROAD)	SR 3116 (MILLS GAP ROAD) TO SR 3081 (ROCK HILL ROAD)	2.68	BUNCOMBE	13	French Broad River MPO	Was Scheduled for Delivery, Now Funded for PE Only	Region G	Region G	2028	FUNDED FOR PRELIMINARY ENGINEERING ONLY	2031	FUNDED FOR PRELIMINARY ENGINEERING ONLY	\$117,198,000	\$215,199,000
U-3403B	Highway	NC 191 (BREVARD ROAD - OLD HAYWOOD ROAD)	SR 3498 (LEDBETTER ROAD) TO NORTH OF BLUE RIDGE PARKWAY.	3.63	BUNCOMBE	13	French Broad River MPO	Remains Not Funded. Removed from STIP.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$87,400,000	\$87,400,000
U-4715	Highway	CITYWIDE	ASHEVILLE SIGNAL SYSTEM.		BUNCOMBE	13	French Broad River MPO	Completed								
U-4715B	Highway	CITYWIDE	SIGNAL IMPROVEMENTS		BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Division 13	Division 13						
U-4739	Highway	SR 3556 (AMBOYROAD/ MEADOW ROAD)	I-240 TO NC 81/SR 3214 (BILTMORE AVENUE). UPGRADE ROADWAY WITH NEW BRIDGE OVER THE FRENCH BROAD RIVER.	2.87	BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Division 13	Division 13	2027	2027	2030	2030	\$64,800,000	\$94,630,000
U-5019A	Highway	RIVERWAY MULTI-MODAL NETWORK	CONSTRUCT NASTY BRANCH GREENWAY.	0.71	BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Division 13	Division 13			2025	2025	\$4,267,000	\$4,267,000
U-5019B	Highway	RIVERWAY MULTI-MODAL NETWORK	FRENCH BROAD RIVER WEST GREENWAY, FRENCH BROAD RIVER PARK TO HAYWOOD ROAD.	0.9	BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Division 13	Division 13						
U-5019C	Highway	RIVERWAY MULTI-MODAL NETWORK	WILMA DYKEMAN RIVERWAY - RADTIP AND FIVE POINTS ROUNDABOUT.		BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Division 13	Division 13						
U-5019D	Highway	RIVERWAY MULTI-MODAL NETWORK	LIVINGSTON STREET COMPLETE STREETS IMPROVEMENTS.	0.64	BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Division 13	Division 13			2026	2026	\$1,500,000	\$1,500,000
U-5019E	Highway	RIVERWAY MULTI-MODAL NETWORK	CRAVEN STREET BRIDGE IMPROVEMENTS OVER THE FRENCH BROAD RIVER.	0.11	BUNCOMBE	13	French Broad River MPO	Delayed	Division 13	Division 13			2027	2028	\$5,300,000	\$5,300,000
U-5832	Highway	NC 81 (SWANNANOA RIVER ROAD)	SR 3214 (BILTMORE AVENUE) TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.	1.62	BUNCOMBE	13	French Broad River MPO	Was Scheduled for Delivery, Now Funded for PE Only	Division 13	Division 13	2028	FUNDED FOR PRELIMINARY ENGINEERING ONLY	2030	FUNDED FOR PRELIMINARY ENGINEERING ONLY	\$48,001,000	\$145,000,000
U-5834	Highway	SR 3116 (MILLS GAP ROAD)	US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	1.91	BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Division 13	Division 13	2019	2019	2026	2026	\$25,533,000	\$46,933,000
U-5837	Highway	SR 2002 (RICEVILLE ROAD)	US 70 (TUNNEL ROAD) TO SR 2285 (CLEAR VISTA LANE). UPGRADE ROADWAY.	1.05	BUNCOMBE	13	French Broad River MPO	Was Funded for PE Only, Now Not Funded.	Division 13	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	\$25,700,000	\$25,700,000
U-5971A	Highway	ASHEVILLE	US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT INITIAL INTERSECTION IMPROVEMENTS.	0.5	BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Region G	Region G						
U-5971AA	Highway	ASHEVILLE	US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT DRAINAGE IMPROVEMENTS.		BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Region G	Region G	2021	2021	2022	2022	\$650,000	\$650,000
U-5971B	Highway	ASHEVILLE	US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.	0.5	BUNCOMBE	13	French Broad River MPO	Remains Not Funded. Remains in STIP as related segment(s) is funded.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$42,390,000	\$42,390,000
U-5972	Highway	ASHEVILLE	NC 63 (NEW LEICESTER HIGHWAY), US 19/23 (PATTON AVENUE) TO NEWFOUND ROAD. CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	4.44	BUNCOMBE	13	French Broad River MPO	Remains Not Funded. Removed from STIP.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$104,599,000	\$104,599,000
U-5973	Highway	WEAVERVILLE	US 19 BUSINESS (WEAVERVILLE HIGHWAY) AND SR 1740 (NEW STOCK ROAD). CONSTRUCT INTERSECTION IMPROVEMENTS.	0.5	BUNCOMBE	13	French Broad River MPO	Remains Not Funded. Removed from STIP.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$200,000	\$200,000
U-6046	Highway	NC 81 (SWANNANOA RIVER ROAD)	US 70 (TUNNEL ROAD) TO US 74 (SOUTH TUNNEL ROAD). UPGRADE ROADWAY.	2.33	BUNCOMBE	13	French Broad River MPO	Was Funded for PE Only, Now Not Funded.	Division 13	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	\$46,400,000	\$54,100,000
U-6047	Highway	NC 112 (SARDIS ROAD/ SANDHILL ROAD)	NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY). WIDEN ROADWAY TO MULTI-LANES.	3.59	BUNCOMBE	13	French Broad River MPO	Was Scheduled for Delivery, Now Funded for PE Only	Division 13	Division 13	2028	FUNDED FOR PRELIMINARY ENGINEERING ONLY	2031	FUNDED FOR PRELIMINARY ENGINEERING ONLY	\$136,598,000	\$175,800,000
U-6162	Highway	SR 1332 (NORTH LOUISIANA AVENUE)	US 19/23 (PATTON AVENUE) TO SR 1338 (EMMA ROAD). MODERNIZE ROADWAY.	0.66	BUNCOMBE	13	French Broad River MPO	Was Funded for PE Only, Now Not Funded.	Division 13	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	\$20,000,000	\$20,000,000
U-6163	Highway	SR 3116 (MILLS GAP ROAD)	SR 3136 (CANE CREEK ROAD) INTERSECTION. CONSTRUCT ROUNDABOUT.	0.5	BUNCOMBE	13	French Broad River MPO	Stayed on Schedule or Underway	Division 13	Division 13	2024	2025	2025	2025	\$2,800,000	\$2,800,000
I-4700	Highway	I-26	NC 280 (EXIT 40) TO I-40 AT ASHEVILLE. ADD ADDITIONAL LANES.	9.32	BUNCOMBE, HENDERSON	13, 14	French Broad River MPO	Stayed on Schedule or Underway	Statewide Mobility	Statewide Mobility			2019	2019	\$62,468,000	\$62,468,000
I-6054	Highway	I-40	US 74 (SMOKEY MOUNTAIN EXPRESSWAY) TO SR 1224 (MONTE VISTA ROAD). ADD ADDITIONAL LANES.	16.5	BUNCOMBE, HAYWOOD	13, 14	French Broad River MPO	Parent Project								
U-3403	Highway	NC 191 (BREVARD ROAD)	NC 280 TO NC 112 (SARDIS ROAD). WIDEN TO MULTI-LANES.	9.1	BUNCOMBE, HENDERSON	13, 14	French Broad River MPO	Parent Project								

2024-2033 STATE TRANSPORTATION IMPROVEMENT PROGRAM

PROJECT ID	MODE	ROUTE/CITY	DESCRIPTION	LENGTH (MILES)	COUNTY(S)	DIVISION(S)	MPOs/RPOs	2024-2033 STIP TO DRAFT 2026-2035 STIP COMPARISON NOTES	STI CATEGORY FUNDED (2024-2033 STIP)	STI CATEGORY FUNDED (DRAFT 2026-2035 STIP)	FISCAL YEAR PROJECT PHASE SCHEDULED TO START				TOTAL FUNDS PROGRAMMED (2024-2033 STIP)*	TOTAL FUNDS PROGRAMMED (DRAFT 2026-2035 STIP)*
											RIGHT-OF-WAY PROJECTED SCHEDULE (2024-2033 STIP)	RIGHT-OF-WAY PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)	CONSTRUCTION PROJECTED SCHEDULE (2024-2033 STIP)	CONSTRUCTION PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)		
U-3403A	Highway	NC 191 (BREVARD ROAD - OLD HAYWOOD ROAD)	NC 280 (BOYLSTON HIGHWAY) TO SR 3498 (LEDBETTER ROAD).		BUNCOMBE, HENDERSON	13, 14	French Broad River MPO	Remains Not Funded. Removed from STIP.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$26,700,000	\$26,701,000
U-6173	Highway	US 25/70	NORTH OF SR 1584 (TILLERY BRANCH ROAD) TO SR 1727 (MONTICELLO ROAD). UPGRADE ROADWAY TO REDUCED CONFLICT INTERSECTION.	8.37	BUNCOMBE, MADISON	13	French Broad River MPO, Land-of-Sky RPO	Remains Not Funded. Removed from STIP.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$34,149,000	\$64,500,000
EB-5918	Bike & Ped	MARSHALL	US 25/70, SR 1601 (DERINGER DRIVE) TO BEGINNING OF INGLE'S PARKING LOT. CONSTRUCT SIDEWALKS, INSTALL CROSSWALKS, ADA RAMPS, PEDESTRIAN SIGNAL AND PEDESTRIAN REFUGE.	0.14	MADISON	13	Land-of-Sky RPO	Stayed on Schedule or Underway	Division 13	Division 13			2026	2026	\$195,000	\$195,000
R-5837	Highway	US 25	US 25/70 BUSINESS (NORTH MAIN STREET) TO SR 1143 (BRUSH CREEK ROAD). WIDEN TO MULTI-LANES.	2.53	MADISON	13	Land-of-Sky RPO	Remains Not Funded. Removed from STIP.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$33,300,000	\$33,300,000
R-5924	Highway	US 25/70	EAST OF SR 1392 (SKYWAY DRIVE) TO US 25/70 BUSINESS (NORTH MAIN STREET). MODERNIZE ROADWAY.	1.3	MADISON	13	Land-of-Sky RPO	Remains Not Funded. Removed from STIP.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$36,901,000	\$111,200,000