

FBRMPO, Division 14, September 8 2020, Project Development Update

Project ID	County	Description	R/W Plans Complete	R/W Acq Begins	Let Date	Project Manager	Status
U-4712	HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES	4/30/2020	5/18/2021	9/20/2022	Barry Mosteller	Active
U-5839	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23/74 TO US 23 BUSINESS (MAIN STREET) UPGRADE CORRIDOR	5/15/2019	8/12/2019	5/16/2023	Jeanette White	Active
EB-5926	HAYWOOD	US 19 (SOCO ROAD) FROM US 276 TO FIE TOP ROAD. CONSTRUCT BICYCLE AND PEDESTRIAN IMPROVEMENTS.			8/25/2020	Joshua Deyton	Hold
I-5834	HAYWOOD	I-40 FROM MILE MARKER 27 TO MILE MARKER 34. PAVEMENT REHABILITATION.			9/21/2021	JOSHUA DEYTON	Hold
R-5921	HAYWOOD	RUS 276 (JONATHAN CREEK) FROM US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY.	10/11/2021	1/10/2022	10/17/2023	Joshua Deyton	Hold
U-5548	HAYWOOD	TOWN OF WATNESEVILLE BROWN AVENUE REALIGNMENT OF BROWN AVENUE FROM BOLD AVENUE TO APPROXIMATELY 1200 FEET SOUTH OF THE INTERSECTION. PROJECT INCLUDES CONSTRUCTION OF NEW ROADWAY (SCHOOL STREET), RAISED CROSSWALK, PAINTED CROSSWALKS, REFUGE ISLAND,			2/27/2029	Town Managed, (Wes Jamison)	Hold
U-5888	HAYWOOD	INTERSECTION OF US 23 BUSINESS (NORTH MAIN STREET) AND WALNUT STREET. CONSTRUCT INTERSECTION IMPROVEMENTS	4/9/2018	4/9/2018	9/27/2022	Joshua Deyton	Hold
47851	HAYWOOD	Realign intersection of US 276 and Sanoma Road	2/19/2019			Joshua Deyton	Hold
U-6048	HAYWOOD	US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY	4/15/2020	7/15/2020	7/18/2023	Barry Mosteller	Hold
U-6158	HAYWOOD	US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	4/15/2024	7/10/2024	7/21/2026	Joshua Deyton	Hold
U-6159	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	5/13/2024	10/10/2024	10/19/2027	Joshua Deyton	Hold
U-6172	HAYWOOD	US 23/US 74 GREAT SMOKEY MOUNTAINS EXPRESSWAY FROM SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY.	8/14/2023	11/10/2023	10/21/2025	Joshua Deyton	Hold
U-6160	HAYWOOD	US19 from FIE TOP ROAD (SR 1304) to BLUE RIDGE PARKWAY		7/10/2026	8/12/2028	Danielle Schwanke	Hold
W-5714H	HAYWOOD	Guardrail installation from SR 1887 (CHINQUAPIN ROAD) FROM US 276 NEAR CRUSO TO THE END OF STATE MAINTENANCE			10/27/2020	Joshua Deyton	Hold
I-5924	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 15 TO MILEMARKER 20.5. PAVEMENT REHABILITATION.			3/19/2024	Joshua Deyton	Hold
I-5928	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 34 TO BUNCOMBE COUNTYLINE. PAVEMENT REHABILITATION.			3/19/2024	Joshua Deyton	Hold
I-6051	HAYWOOD	I-40 HAYWOOD COUNTY FROM MILEMARKER 20 TO MILEMARKER 27. PAVEMENT REHABILITATION. PROJECT CREATED PER DRAFT 2020-2029 STIP.			3/16/2027	Joshua Deyton	Hold
I-5925	HENDERSON	I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.			3/15/2022	JOSHUA DEYTON	Active
R-2588B	HENDERSON	NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER	9/30/2019	1/27/2020	6/20/2023	JOSHUA DEYTON	Active
R-5748	HENDERSON	SR 1127 (KANUGA ROAD) FROM US 25 BUSINESS (CHURCH STREET) TO SR 1123 (LITTLE RIVER ROAD). UPGRADE ROADWAY.	12/28/2019	9/20/2021	4/16/2024	JEANETTE WHITE	Active
U-5886	HENDERSON	SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY	11/22/2019	12/21/2020	10/18/2022	JEANETTE WHITE	Active
U-5887	HENDERSON	SR 1783 (HIGHLAND LAKE ROAD) FROM NC 225 TO US 176. UPGRADE ROADWAY	6/28/2019	1/17/2020	2/23/2021	JOSHUA DEYTON	Active
U-6049	HENDERSON	NC 225 (SOUTH MAIN STREET) FROM SOUTH MAIN STREET AT SOUTH KING STREET TO US 176 WIDEN BRIDGE 143 TO 5 LANES	11/22/2019	6/15/2020	10/18/2022	JOSHUA DEYTON	Active

EB-5860	HENDERSON	BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS, Managed by City of Hendersonville	9/30/2022	9/30/2022	9/29/2023	JOSHUA DEYTON	Hold
EB-5963	HENDERSON	FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY), Managed by City of Hendersonville	7/25/2022	7/25/2022	7/25/2023	JOSHUA DEYTON	Hold
47849	HENDERSON	Add right turn lane, reset curb & gutter, drainage improvements on US 25N at the intersection of SR 1503, N Main Street	12/15/2018		5/1/2022	Wes Jamison	Hold
I-4400A	HENDERSON	US25 to US64, MODERNIZE INTERSTATE			7/18/2028		Hold
I-4400BA	HENDERSON	I-26 AT US 64 (EXIT 49) INTERCHANGE	11/15/2020	7/15/2021	110/18/2024	JOSHUA DEYTON	Hold
SS-4914DC	HENDERSON	Ped Signals/Crossings, US 25 Business (Asheville Hwy) at the Ingles (11) Gas Station Entrance/Exit			6/9/2020	Wes Jamison	Hold
SS-4914DF	HENDERSON	Guardrail, SR 1328/SR 1322 (Turnpike Road) from SR 1325 to SR 1316.			6/9/2020	OPEN	Hold
U-5783	HENDERSON	US 64 FROM SR 1180(BLYTH STREET) TO SR SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.	11/22/2019	6/31/2021	5/21/2024	KENNETH MCDOWELL	Hold
U-6124	HENDERSON	NC 280 (BOYLSTON HIGHWAY) HENDERSON HIGHWAY AT NC 191 (HAYWOOD ROAD) TO NC 191 (OLD HAYWOOD ROAD). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS.	11/1/2023	11/15/2023	11/18/2025	JOSHUA DEYTON	Hold
W-5714J	HENDERSON	Signal Installation,SR 1358 (FANNING BRIDGE ROAD) AT SR 1359 (RUTLEDGE ROAD) INFLETCHER			10/11/2022	JOSHUA DEYTON	Hold

NOTE: ROW and LET Dates do NOT Reflect Proposed Revised STIP Dates.

Division 14, FBRMPO, Construction Update, September 8, 2020

Contract Number	County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
C204265	Buncombe, Henderson	I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024		15%
C204286	Haywood	I-5922, I-5923	I-40	I-40 FROM THE TENNESSEE STATE LINE TO MP-15. Resurfcing.	6/1/2021	6/9/2021	70%
DN00667	Haywood	U-6055	NC-110	INTERSECTION OF PISGAH DR (NC 110), HOLTZCLAW ST (SR-1840) AND LOCUST ST (SR-1264) IN THE TOWN OF CANTON IN HAYWOOD CO	6/15/2020		83%
DN00689	Haywood	R-5864	SR-1395	SR 1395 (COVE CREEK ROAD), SLIDE REPAIR	11/20/2020		79%
DN00693	Henderson		SR-1802	SR 1802 (BIG HUNGRY ROAD) 0.9 MILES FROM ITS INTERSECTION WITH SR 1956 (GALLIMORE ROAD) THEN ONWARD FOR 2,500 LF	11/13/2020		69%
DN00563	Henderson	R-5207C	SR-1006	SR 1006 (HOWARD GAP RD) FROM SR 1539 (JACKSON RD.) TO US 25 IN FLETCHER	5/31/2019	1/21/2020	89%
DN00557	Henderson	R-5771	SR-1690	SR 1690 (BROADPOINTE DRIVE) INCLUDING BRIDGE #107 MCDOWELL CREEK	5/31/2019	8/13/2020	86%
DN00650	Henderson	U-5105	NC-225	HENDERSONVILLE - NC 225/ SR 1164 (ERKWOOD DRIVE) / SR 1779 (SHEPHERD STREET)	5/29/2020	7/18/2020	79%
C204214	Henderson	U-5840	SR-1547	SR-1547 (OLD AIRPORT RD) FROM US-25 TO MILL GAP RD.	2/28/2021	3/10/2021	66%