

FBRMPO, Division 14, September 2021, Project Development Update

| Project ID | County | Description | R/W Acq Begins | Let Date | Project Manager |
|---------------|---------|--|----------------|------------|-----------------------------|
| U-4712 | HAYWOOD | US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES | 5/21/2024 | 9/15/2026 | Barry Mosteller |
| U-5839 | HAYWOOD | US 276 (RUSS AVENUE) FROM US 23/74 TO US 23 BUSINESS (MAIN STREET) UPGRADE CORRIDOR | 8/12/2019 | 5/16/2023 | Jeanette White |
| U-5888 | HAYWOOD | INTERSECTION OF US 23 BUSINESS (NORTH MAIN STREET) AND WALNUT STREET. CONSTRUCT INTERSECTION IMPROVEMENTS | 4/9/2018 | 12/21/2021 | Joshua Deyton |
| R-5921 | HAYWOOD | RUS 276 (JONATHAN CREEK) FROM US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY. | 1/9/2023 | 9/17/2024 | Garrett Higdon |
| EB-5926 | HAYWOOD | US 19 (SOCO ROAD) FROM US 276 TO FIE TOP ROAD. CONSTRUCT BICYCLE AND PEDESTRIAN IMPROVEMENTS. | 7/1/2021 | 8/31/2021 | Joshua Deyton |
| EB-5945 | HAYWOOD | SIDEWALK ON CHAMPION DRIVE FROM NORTH CANTON ROAD TO THICKETY ROAD | 8/9/2021 | | Jeanette White |
| I-5834 | HAYWOOD | I-40 FROM MILE MARKER 27 TO MILE MARKER 34. PAVEMENT REHABILITATION. DIVIDED INTO A & B SECTIONS. | | 9/21/2021 | Joshua Deyton |
| 47851/47854 | HAYWOOD | REALIGN INTERSECTIONS OF US 276 AND SANOMA ROAD | | 5/10/2022 | Jeanette White |
| W-5714A | HAYWOOD | Install a left turn lane on US 276 Northbound 0.3 mile south of SR 1326, near Dellwood. | | 7/12/2022 | Garrett Higdon |
| W-5714H | HAYWOOD | GUARDRAIL INSTALLATION ON SR 1887 (CHINQUAPIN ROAD) FROM US 276 NEAR CRUSO TO THE END OF STATE MAINTENANCE | | 10/11/2022 | Joshua Deyton |
| U-5548 | HAYWOOD | TOWN OF WAYNESVILLE BROWN AVENUE REALIGNMENT OF BROWN AVENUE FROM BOYD AVENUE TO APPROXIMATELY 1200 FEET SOUTH OF THE INTERSECTION. PROJECT INCLUDES CONSTRUCTION OF NEW ROADWAY (SCHOOL STREET), RAISED CROSSWALK, PAINTED CROSSWALKS, REFUGE ISLAND, | | 2/27/2029 | Town Managed, (Wes Jamison) |
| B-3186/B-5898 | HAYWOOD | REPLACE US 23/74 BIDGES OVER RICHLAND CREEK AND US 19 BRIDGE AT US 23/74 | 9/30/2021 | 3/15/2022 | Garrett Higdon |
| U-6048 | HAYWOOD | US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY | 7/19/2028 | 1/1/2040 | Barry Mosteller |
| U-6158 | HAYWOOD | US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT. | 7/12/2028 | 1/1/2040 | Joshua Deyton |
| U-6159 | HAYWOOD | US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT. | 10/12/2028 | 1/1/2040 | Barry Mosteller |
| U-6172 | HAYWOOD | US 23/US 74 GREAT SMOKEY MOUNTAINS EXPRESSWAY FROM SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY. | 11/13/2026 | 1/1/2040 | Joshua Deyton |
| U-6160 | HAYWOOD | US19 from FIE TOP ROAD (SR 1304) to BLUE RIDGE PARKWAY | 10/20/2028 | 1/1/2040 | Joshua Deyton |
| I-5924 | HAYWOOD | I-40 - HAYWOOD COUNTY FROM MILEMARKER 15 TO MILEMARKER 20.5. PAVEMENT REHABILITATION. | | 3/17/2026 | Joshua Deyton |
| I-5928 | HAYWOOD | I-40 - HAYWOOD COUNTY FROM MILEMARKER 34 TO BUNCOMBE COUNTYLINE. PAVEMENT REHABILITATION. | | 3/16/2027 | Joshua Deyton |
| I-6051 | HAYWOOD | I-40 HAYWOOD COUNTY FROM MILEMARKER 20 TO MILEMARKER 27. PAVEMENT REHABILITATION. PROJECT CREATED PER DRAFT 2020-2029 STIP. | | 3/20/2029 | Joshua Deyton |

FBRMPO, Division 14, September 2021, Project Development Update

| Project ID | County | Description | R/W Acq Begins | Let Date | Project Manager |
|------------|------------------------|--|----------------|--------------|------------------|
| I-5925 | HENDERSON | I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION. | | 3/18/2025 | Joshua Deyton |
| R-2588B | HENDERSON | NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER | 7/16/2021 | 7/18/2023 | Joshua Deyton |
| U-5783 | HENDERSON | US 64 FROM SR 1180(BLYTH STREET) TO SR SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY. | 6/29/2021 | 5/21/2024 | Kenneth McDowell |
| W-5714J | HENDERSON | SIGNAL INSTALLATION, SR 1358 (FANNING BRIDGE ROAD) AT SR 1359 (RUTLEDGE ROAD) IN FLETCHER | | 10/11/2022 | Lonnie Watkins |
| 47849 | HENDERSON | Add right turn lane, reset curb & gutter, drainage improvements on US 25N at the intersection of SR 1503, N Main Street | | 5/20/2022 | Stacy Oberhausen |
| U-5886 | HENDERSON | SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY | 12/19/2022 | 10/21/2025 | Jeanette White |
| U-6049 | HENDERSON | NC 225 (SOUTH MAIN STREET)FROM SOUTH MAIN STREET AT SOUTH KING STREEET TO US 176 WIDEN BRIDGE 143 TO 5 LANES | 12/19/2022 | 10/21/2025 | Jeanette White |
| R-5748 | HENDERSON | SR 1127 (KANUGA ROAD) FROM US 25 BUSINESS (CHURCH STREET) TO SR 1123 (LITTLE RIVER ROAD). UPGRADE ROADWAY. | 9/21/2026 | 1/1/2040 | Jeanette White |
| U-6124 | HENDERSON | NC 280 (BOYLSTON HIGHWAY) HENDERSON HIGHWAY AT NC 191 (HAYWOOD ROAD) TO NC 191 (OLD HAYWOOD ROAD). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS. | 11/15/2028 | 11/1/2040 | Jeanette White |
| EB-5860 | HENDERSON | BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS, Managed by City of Hendersonville | 9/26/2025 | 9/25/2026 | Joshua Deyton |
| EB-5863 | HENDERSON | GROVE STREET FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY), Managed by City of Hendersonville | 1/28/2025 | 7/28/2026 | Joshua Deyton |
| EB-5946 | HENDERSON | MULTI USE PATH ALONG NC 191/280 FROM FRENCH BROAD RIVER TO NC 191 | | Move Forward | Jeanette White |
| EB-6037B | HENDERSON/TR ANSYVANIA | ECUSTA TRAIL, RAIL TO TRAIL | 9/30/2021 | | Stacy Oberhausen |
| I-4400A | HENDERSON | I-26 FROM US25 to US64, MODERNIZE INTERSTATE | 7/26/2029 | 1/1/2040 | |
| I-4400BA | HENDERSON | I-26 AT US 64 (EXIT 49) INTERCHANGE | 7/21/2028 | 1/1/2040 | Joshua Deyton |
| SS-4914DC | HENDERSON | Ped Signals/Crossings, US 25 Business (Asheville Hwy) at the Ingles (#11) Gas Station Entrance/Exit | | 6/8/2022 | Steven Buchanan |
| SS-6014H | HENDERSON | Install dual red "T" signal indications with retroreflective backplates for both approaches on US 176 and implement time of day protected left turn phase on both approaches on SR 1783. | | 4/13/2022 | Steven Buchanan |
| SS-6014I | HENDERSON | On US 25 southbound, install a rumblestripe with long-life pavement markings on the lane line separating the median thru-lane and the left turn lane and install plastic curbing with reflective pylons on the double yellow centerline. | | 3/13/2022 | Steven Buchanan |

Division 14, FBRMPO, Construction Update, September 2021

| Contract Number | County | TIP# | Route | Location Description | Completion Date | Revised Completion Date | Completion Percent |
|------------------------|---------------------|-------------------|--------------|---|------------------------|--------------------------------|---------------------------|
| C204265 | Buncombe, Henderson | I-4400BB, I-4400C | I-26 | I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40). | 5/31/2024 | 11/30/2024 | 37% |
| DN00493 | Haywood | | SR 1236 | BRIDGE 401 OVER LITTLE EAST FORK PIGEON RIVER ON SR 1236 (BROWN HOLLOW RD) | 8/5/2022 | | 0% |
| DN00494 | Haywood | | SR-1379 | BRIDGE 430215 OVER FINES CREEK ON SR 1379 (SUGAR COVE ROAD) | 10/28/2022 | | 70% |
| DN00495 | Haywood | | SR-1104 | BRIDGE No. 276 OVER BURNETT CREEK ON SR 1104 (BURNETTE COVE RD) | 8/5/2022 | | 87% |
| DN00690 | Haywood | EB-5859 | SR-1173 | SIDEWALK ALONG NC SR-1173 PLOTT CREEK RD AND HAZELWOOD AVE | 5/13/2022 | 6/19/2022 | 64% |
| C204214 | Henderson | | US-25 | RESURFACING | 10/15/2021 | | 68% |
| C204202 | Henderson | | I-26 | I-26/US-74 WEST BOUND LANES AND EAST BOUND LANES OVER GREEN RIVER (BRIDGE REPLACEMENT). | 12/12/2024 | | 6% |
| DN00498 | Henderson | | SR 1260 | BRIDGE NO. 440247 OVER SHOAL CREEK ON SR 1260 (SKY VALLEY ROAD) | 6/30/2022 | | 47% |
| DN00735 | Henderson | | US-25 | U.S. 25 BUS. AT SR-1417 (RUGBY DR). EMERGENCY DRAINAGE REPAIR. | 7/29/2022 | 8/28/2022 | 71% |
| DN00735 | Henderson | U-5887 | SR-1783 | SR-1783 (HIGHLAND LAKE RD) FROM NC-225 TO US-176. MODERNIZATION. | 3/13/2024 | | 0% |
| DN00127 | Henderson | | SR-1353 | AT BRIDGE NO. 147 OVER MILLS RIVER ON SR 1353 (HOOPER LANE) | | | 0% |