

Division 13, FBRMPO, Construction Update, January 2021

Contract Number	County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent	Comments
C203575	Buncombe	U-3301	NC 63	NC 63 Leicester Hwy. From SR 1516 (Gilbert Rd) to SR 1004 (Newfound Rd).	7/1/2020	10/3/2020	68.50%	
DM00285	Buncombe	I-4401	I-40	I-40, Bridges #301 and #313 over Smokey Park Hwy. (US-19/23/74A) and Railroad.				
C204242	Buncombe	I-5890	I-40	I-40, From mile marker 55 to mile marker 67.5.	10/30/2020	2/23/2021	82.00%	
C203754	Buncombe	I-5504	I-26/NC 191	I-26/NC 191 (Brevard Rd) Interchange modifications and I-26 widening and pavement reconstruction	11/30/2018	11/15/2020	86.00%	
C204055	Buncombe	I-5889A	I-40	Bridge rehabilitation				
C204184	Buncombe	_	I-240	Bridges #322 and #323 on I-240 over French Borad River and Norfolk Southern Railroad				
C204192	Buncombe	_	Various	2019 Buncombe Resurfacing	10/19/2019	10/14/2020	95.00%	
C204221	Buncombe, Mitchell	-	Various	3 Bridges in Buncombe County and 1 Bridge in Mitchell County	12/15/2020	12/20/2020	81.00%	
C204288	Buncombe	_	Various	2020 Buncombe Resurfacing	10/1/2020	10/1/2021	23.00%	
C204266	Buncombe	I-4700	I-26	I-26 Widening	4/29/2024	N/A	21.00%	

Division 13 Project Updates, January 2021

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
I-4759	Buncombe	Convert grade separation to an interchange and construct two lane roadway on I-40 or SR 1228 (Liberty Road) from US 19-23/ NC 151 to SR 1224 with part on new location. Minor design modifications underway. Right of way acquisition and utility relocation still on hold. Construction let scheduled for 9/16/25	Initiated. On hold.	9/16/2025	Ahmad Al-Sharawneh
I-5504	Buncombe	I-26/ NC-191 (Brevard Rd) interchange modifications and I-26 widening and pavement reconstruction	complete	under construction	Jody Lawrence
I-5889B	Buncombe	I-40 Buncombe County roadway rehabilitation I-40 from MP 46. Construction let scheduled for 7/19/22	within existing ROW	7/19/2022	McCray Coates
I-2513	Buncombe	I-26 - New route from US19/23/70 to I-26/I-40/I-240. "A" section let 2/20/24. "B" & "D" sections let 10/17/23 (Progressive Design Build). "C" section to let 6/19/29 (Design Build).	6/17/2022	2/20/2024	Kevin Moore
U-3301	Buncombe	NC 63 (Leicester Hwy) from SR-1516 (Gilbert Rd) to SR-1004 (Newfound Rd)	complete	under construction	Jody Lawrence
U-6230	Buncombe	New route, Walk Off Way, construct access road for Haakon Industries in Enka Commerce Park. Construction let January of 2021	complete	1/20/21, State Forces	Mike Clark
U-6251	Buncombe	Enka Commerce Park improvements, to include new location connections to US 19/23 (Smokey Park Highway) and NC 112 (Sand Hill Road). Construction let, February of 2021	complete	4/21/2021	Mike Clark
W-5813A	Buncombe	US 25 (McDowell St.) at Doctors Drive/Asheville High School Entrance, install pedestrian signals, high visibility crosswalks, and curb. Construction let 5/19/21	4/20/2021	5/19/2021	Anna Henderson
W-5813D	Buncombe	US 25 AT ALL SOULS CRESCENT, US 25 AT US 25 ALT (LODGE STREET). INSTALL CURB RAMPS, SIDEWALK AND SIGNAL UPGRADES.	8/16/2021	9/15/2002	Anna Henderson
W-5813E	Buncombe	US 19-23-74 ALT (PATTON AVENUE) AT US 19- 23 BUS (HAYWOOD ROAD)/SR 1319 (JOHNSTON ROAD). INSTALL PEDESTRIAN SIGNAL PHASING, HIGH VISIBILITY	8/16/2021	9/15/2021	Anna Henderson
W-5813F	Buncombe	US 19-23-74 ALT (SMOKEY PARK HIGHWAY) AT OLD HAYWOOD ROAD. INSTALL PEDESTRIAN SIGNAL PHASING, HIGH VISIBILITY CROSSWALKS AND CURB	8/16/2021	9/15/2021	Anna Henderson
HE-0001	Buncombe	I-26, Future interchange, exit 35.	TBD	TBD	McCray Coates
U-2801A	Buncombe	Improvements to US 25A (Sweeten Creek Road) from Rock Hill Road/SR 3081 to US 25	7/21/2023	9/21/2027	Mike Clark
48913	Buncombe	Install a traffic signal and turn lane at the intersection of NC 191 (Brevard Rd) and SR 3501 (Clayton Rd.)	TBD	TBD	Chase Carver
48915	Buncombe	Construct roundabout at the intersection of SR 3150 (Mills Gap Rd.) and SR 3136 (Cane Creek Rd.)	TBD	TBD	TBD
44830	Buncombe	New installatioin of sedewalk, curb ramps, and pedestrian crossings along US 19/23 from the I-40 Exit 44 off ramp to SR-1245 (Acton Circle)	TBD	TBD	Anna Henderson
R-5779	Madison	New location connection from SR 1631 (Crossroads Parkway) to SR 1632 (Calvin Edney Road). Contract is scheduled to let on 2/26/20.	complete	2/26/2021	Mike Clark