

FBRMPO, Division 14, April 2022, Project Development Update

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
B-3186/B-5898	HAYWOOD	REPLACE US 23/74 BIDGES OVER RICHLAND CREEK AND US 19 BRIDGE AT US 23/74	9/30/2021	5/17/2022	Garrett Higdon
EB-5926	HAYWOOD	US 19 (SOCO ROAD) FROM US 276 TO FIE TOP ROAD. CONSTRUCT BICYCLE AND PEDESTRIAN IMPROVEMENTS.	7/1/2021	??	Garrett Higdon
EB-5945	HAYWOOD	SIDEWALK ON CHAMPION DRIVE FROM NORTH CANTON ROAD TO THICKETY ROAD	3/14/2022	9/12/2023	Jeanette White
R-5921	HAYWOOD	RUS 276 (JONATHAN CREEK) FROM US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY.	1/9/2023	9/17/2024	Garrett Higdon
U-4712	HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES	5/21/2024	9/15/2026	Barry Mosteller
U-5839	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23/74 TO US 23 BUSINESS (MAIN STREET) UPGRADE CORRIDOR	8/12/2019	5/16/2023	Kenneth McDowell
U-6048	HAYWOOD	US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY	7/19/2028	1/1/2040	Barry Mosteller
U-6158	HAYWOOD	US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	7/12/2028	1/1/2040	Joshua Deyton
U-6159	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	10/12/2028	1/1/2040	Barry Mosteller
U-6160	HAYWOOD	US19 from FIE TOP ROAD (SR 1304) to BLUE RIDGE PARKWAY	10/20/2028	1/1/2040	Joshua Deyton
U-6172	HAYWOOD	US 23/US 74 GREAT SMOKEY MOUNTAINS EXPRESSWAY FROM SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY.	11/13/2026	1/1/2040	Joshua Deyton
W-5814A	HAYWOOD	Install a left turn lane on US 276 Northbound 0.3 mile south of SR 1326, near Dellwood.		7/12/2022	Jeanette White
47849	HENDERSON	Add right turn lane, reset curb & gutter, drainage improvements on US 25N at the intersection of SR 1503, N Main Street		5/20/2022	Stacy Oberhausen
EB-5860	HENDERSON	BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS, Managed by City of Hendersonville	9/26/2025	9/25/2026	Hendersonville
EB-5863	HENDERSON	GROVE STREET FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY), Managed by City of Hendersonville	1/28/2025	7/28/2026	Hendersonville
EB-5946	HENDERSON	MULTI USE PATH ALONG NC 191/280 FROM FRENCH BROAD RIVER TO NC 191		Move Forward	Jeanette White
EB-6037B	HENDERSON/TR ANSYVANIA	ECUSTA TRAIL, RAIL TO TRAIL	9/30/2021		Stacy Oberhausen
I-4400A	HENDERSON	I-26 FROM US25 to US64, MODERNIZE INTERSTATE	7/26/2029	1/1/2040	Joshua Deyton
I-4400BA	HENDERSON	I-26 AT US 64 (EXIT 49) INTERCHANGE	7/21/2028	1/1/2040	Joshua Deyton
I-5925	HENDERSON	I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.		3/18/2025	Joshua Deyton
R-2588B	HENDERSON	NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER	7/16/2021	7/18/2023	Joshua Deyton

FBRMPO, Division 14, April 2022, Project Development Update

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
R-5748	HENDERSON	SR 1127 (KANUGA ROAD) FROM US 25 BUSINESS (CHURCH STREET) TO SR 1123 (LITTLE RIVER ROAD). UPGRADE ROADWAY.	9/21/2026	1/1/2040	Jeanette White
U-5783	HENDERSON	US 64 FROM SR 1180(BLYTH STREET) TO SR SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.	6/29/2021	5/21/2024	Kenneth McDowell
U-5886	HENDERSON	SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY	12/19/2022	10/21/2025	Jeanette White
U-6049	HENDERSON	NC 225 (SOUTH MAIN STREET)FROM SOUTH MAIN STREET AT SOUTH KING STREEET TO US 176 WIDEN BRIDGE 143 TO 5 LANES	12/19/2022	10/21/2025	Jeanette White
U-6124	HENDERSON	NC 280 (BOYLSTON HIGHWAY) HENDERSON HIGHWAY AT NC 191 (HAYWOOD ROAD) TO NC 191 (OLD HAYWOOD ROAD). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS.	11/15/2028	11/1/2040	Jeanette White

NOTE: All Dates are subject to Change!

Division 14, FBRMPO, Construction Update, April 2022

Contract Number	County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
C204265	Buncombe, Henderson	I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024	11/30/2024	47%
C204651	Haywood	I-5834A		I-40 FROM MILE MARKER 27 TO MILE MARKER 31.265. PAVEMENT REHABILITATION.	10/15/2022		0%
C204654	Haywood	B-6054A	I-40	I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK	5/20/2023		58%
DN00493	Haywood		SR 1236	BRIDGE 401 OVER LITTLE EAST FORK PIGEON RIVER ON SR 1236 (BROWN HOLLOW RD)	8/5/2022		0%
DN00761	Haywood		SR-1888	BRIDGE # 5 PISGAH CREEK ROAD (SR 1888) OVER PISGAH CREEK	10/28/2022		34%
C204675	Haywood	U-5888	US 23	INTERSECTION OF US-23 BUSINESS AND WALNUT STREET.	11/11/2023		0%
DN00762	Haywood		SR-1608	BRIDGE # 26 ALONG SR 1608 (WORLEY COVE ROAD) OVER PISGAH CREEK	12/14/2022		38%
DN00758	Haywood		US-276	RESURFACING ALONG US 276 BETWEEN MM 6.74 to 7.49	10/13/2021		68%
C204202	Henderson		I-26	I-26/US-74 WEST BOUND LANES AND EAST BOUND LANES OVER GREEN RIVER (BRIDGE REPLACEMENT).	12/12/2024		18%
DN00735	Henderson	U-5887	SR-1783	SR-1783 (HIGHLAND LAKE RD) FROM NC-225 TO US-176. MODERNIZATION.	3/13/2024		0%
DN00127	Henderson		SR-1353	AT BRIDGE NO. 147 OVER MILLS RIVER ON SR 1353 (HOOPER LANE)	3/1/2022	5/15/2022	78%
DN00752	Henderson	HA-0003	SR 1970	EXTENSION OF COMMERCIAL BOULEVARD (SR 1970) TO CREST ROAD (SR 1803)	11/16/2022	2/22/2023	47%