

**Division 14, FBRMPO, Construction Update, August 2022**

| <b>Contract Number</b> | <b>County</b>       | <b>TIP#</b>       | <b>Route</b> | <b>Location Description</b>  | <b>Completion Date</b> | <b>Revised Completion Date</b> | <b>Completion Percent</b> |
|------------------------|---------------------|-------------------|--------------|--|------------------------|--------------------------------|---------------------------|
| C204265                | Buncombe, Henderson | I-4400BB, I-4400C | I-26         | I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).   | 5/31/2024              | 11/30/2024                     | 53%                       |
| C204651                | Haywood             | I-5834A           | I-40         | I-40 FROM MILE MARKER 27 TO MILE MARKER 31.265. PAVEMENT REHABILITATION.                                       | 10/15/2022             |                                | 22%                       |
| C204701                | Haywood             | I-5834B           | I-40         | I-40 FROM MILEMARKER 30 TO MILEMARKER 34.45.   | 10/15/2023             |                                | 0.00%                     |
| C204654                | Haywood             | B-6054A, B-6054C  | I-40         | BRIDGES ON I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK                     | 5/20/2023              | 7/31/2023                      | 77%                       |
| C204675                | Haywood             | U-5888            | US 23        | INTERSECTION OF US-23 BUSINESS AND WALNUT STREET.  | 11/11/2023             |                                | 16%                       |
| DN00493                | Haywood             |                   | SR 1236      | BRIDGE 401 OVER LITTLE EAST FORK PIGEON RIVER ON SR 1236 (BROWN HOLLOW RD)                                     | 8/5/2022               |                                | 8%                        |
| DN00496                | Haywood             |                   | SR 1129      | BRIDGE 237 OVER SORRELLS CREEK ON SR 1129 (LITTLE EAST FORK RD)  | 9/27/2023              |                                | 0%                        |
| DN00766                | Haywood             |                   | SR 1887      | BRIDGE 430003 OVER PIGEON RIVER on SR 1887 (CHINQUAPIN ROAD) FROM US 276 (CRUSO ROAD) TO NORTH OF CAMPERS LANE | 5/19/2023              |                                | 0%                        |
| DN00769                | Haywood             |                   | SR 1835      | BRIDGE 430382 OVER DUTCH COVE CREEK ON SR 1835 (ISRAEL RD)   | 11/3/2023              |                                | 0%                        |
| DN00758                | Haywood             |                   | US-276       | RESURFACING ALONG US 276 BETWEEN MM 6.74 to 7.49   | 10/13/2021             |                                | 78%                       |
| C204202                | Henderson           |                   | I-26         | I-26/US-74 WEST BOUND LANES AND EAST BOUND LANES OVER GREEN RIVER (BRIDGE REPLACEMENT).                        | 12/12/2024             |                                | 33%                       |
| DN00735                | Henderson           | U-5887            | SR-1783      | SR-1783 (HIGHLAND LAKE RD) FROM NC-225 TO US-176. MODERNIZATION.   | 3/13/2024              |                                | 0%                        |
| DN00752                | Henderson           | HA-0003           | SR 1970      | EXTENSION OF COMMERCIAL BOULEVARD (SR 1970) TO CREST ROAD (SR 1803)  | 11/16/2022             | 2/22/2023                      | 94%                       |
| DN00755                | Henderson           |                   | US-176       | RESURFACING ALONG US 176 FROM SR 1951 TO POLK CO LINE AND ALONG VARIOUS SECONDARY ROUTES                       | 10/14/2022             |                                | 72%                       |
| DN00782                | Henderson           |                   | US 25 Bus    | RESURFACING ON US 25 BUS. NORTH (N. KING ST.), NC 225 (GREENVILLE HWY), AND SR 1503 (N MAIN ST)                | 10/13/2023             |                                | 0%                        |
| DN00775                | Henderson           |                   | SR-1328      | SR-1328 (TURNPIKE RD.), IMPROVE SUPERELEVATION IN REVERSE CURVE  | 10/13/2023             |                                | 0%                        |

FBRMPO, Division 14, August 2022, Project Development Update

*Schedules shown are from the current 2020-2029 STIP. Schedules are subject to significant change with the development of the 2024-2033 STIP.*

| Project ID    | County                 | Description  | R/W Acq Begins | Let Date     | Project Manager  |
|---------------|------------------------|--|----------------|--------------|------------------|
| B-3186/B-5898 | HAYWOOD                | REPLACE US 23/74 BIDGES OVER RICHLAND CREEK AND US 19 BRIDGE AT US 23/74   | 9/30/2021      | 10/17/2023   | Zach Shuler      |
| EB-5926       | HAYWOOD                | US 19 (SOCO ROAD) FROM US 276 TO FIE TOP ROAD. CONSTRUCT BICYCLE AND PEDESTRIAN IMPROVEMENTS.                                  | 7/1/2021       | 11/8/2022    | Garrett Higdon   |
| EB-5945       | HAYWOOD                | SIDEWALK ON CHAMPION DRIVE FROM NORTH CANTON ROAD TO THICKETY ROAD   | 3/14/2022      | 9/12/2023    | Jeanette White   |
| R-5921        | HAYWOOD                | RUS 276 (JONATHAN CREEK) FROM US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY.  | 1/9/2023       | 9/17/2024    | Jeanette White   |
| U-4712        | HAYWOOD                | US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES                | 5/21/2024      | 9/15/2026    | Barry Mosteller  |
| U-5839        | HAYWOOD                | US 276 (RUSS AVENUE) FROM US 23/74 TO US 23 BUSINESS (MAIN STREET) UPGRADE CORRIDOR  | 8/12/2019      | 5/16/2023    | Kenneth McDowell |
| U-6048        | HAYWOOD                | US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY  | 7/19/2028      | 1/1/2040     | Barry Mosteller  |
| U-6158        | HAYWOOD                | US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.   | 7/12/2028      | 1/1/2040     | Joshua Deyton    |
| U-6159        | HAYWOOD                | US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.             | 10/12/2028     | 1/1/2040     | Barry Mosteller  |
| U-6160        | HAYWOOD                | US19 from FIE TOP ROAD (SR 1304) to BLUE RIDGE PARKWAY   | 10/20/2028     | 1/1/2040     | Joshua Deyton    |
| U-6172        | HAYWOOD                | US 23/US 74 GREAT SMOKEY MOUNTAINS EXPRESSWAY FROM SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY. | 11/13/2026     | 1/1/2040     | Joshua Deyton    |
| EB-5860       | HENDERSON              | BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS, Managed by City of Hendersonville            | 9/26/2025      | 9/25/2026    | Hendersonville   |
| EB-5863       | HENDERSON              | GROVE STREET FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY), Managed by City of Hendersonville                           | 1/28/2025      | 7/28/2026    | Hendersonville   |
| EB-5946       | HENDERSON              | MULTI USE PATH ALONG NC 191/280 FROM FRENCH BROAD RIVER TO NC 191, <b>PE ONLY</b>  |                | Move Forward | Jeanette White   |
| EB-6037B      | HENDERSON/TR ANSYVANIA | ECUSTA TRAIL, RAIL TO TRAIL, CONSTRUCTION NOT PROGRAMMED IN STIP   | 3/9/2022       |              | Stacy Oberhausen |
| I-4400A       | HENDERSON              | I-26 FROM US25 to US64, MODERNIZE INTERSTATE   | 7/26/2029      | 1/1/2040     | Joshua Deyton    |
| I-4400BA      | HENDERSON              | I-26 AT US 64 (EXIT 49) INTERCHANGE  | 7/21/2028      | 1/1/2040     | Joshua Deyton    |
| I-5925        | HENDERSON              | I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.                                       |                | 3/18/2025    | Joshua Deyton    |
| R-2588B       | HENDERSON              | NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER   | 7/16/2021      | 7/18/2023    | Joshua Deyton    |
| R-5748        | HENDERSON              | SR 1127 (KANUGA ROAD) FROM US 25 BUSINESS (CHURCH STREET) TO SR 1123 (LITTLE RIVER ROAD). UPGRADE ROADWAY.                     | 9/21/2026      | 1/1/2040     | Jeanette White   |

FBRMPO, Division 14, August 2022, Project Development Update

*Schedules shown are from the current 2020-2029 STIP. Schedules are subject to significant change with the development of the 2024-2033 STIP.*

| Project ID | County    | Description   | R/W Acq Begins | Let Date   | Project Manager  |
|------------|-----------|---|----------------|------------|------------------|
| U-5783     | HENDERSON | US 64 FROM SR 1180(BLYTH STREET) TO SR SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.  | 6/29/2021      | 5/21/2024  | Kenneth McDowell |
| U-5886     | HENDERSON | SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY   | 12/19/2022     | 10/21/2025 | Jeanette White   |
| U-6049     | HENDERSON | NC 225 (SOUTH MAIN STREET)FROM SOUTH MAIN STREET AT SOUTH KING STREEET TO US 176 WIDEN BRIDGE 143 TO 5 LANES  | 12/19/2022     | 10/21/2025 | Jeanette White   |
| U-6124     | HENDERSON | NC 280 (BOYLSTON HIGHWAY) HENDERSON HIGHWAY AT NC 191 (HAYWOOD ROAD) TO NC 191 (OLD HAYWOOD ROAD). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS. | 11/15/2028     | 11/1/2040  | Jeanette White   |