

Division 13, FBRMPO/LOSRPO, Construction Updates, September 2022

Contract Number	County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
C203575	Buncombe	U-3301	NC-63	NC-63 (LEICESTER HWY) FROM SR-1516 (GILBERT RD) TO SR-1004 (NEWFOUND RD).	7/1/2020	7/1/2022	93.86%
C204265	Buncombe, Henderson	HO-0002A, I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024	11/30/2024	52.87%
C204266	Buncombe, Henderson	HO-0002A, I-4700	I-26	I-26 FROM NC-280 (EXIT 40) TO I-40.	4/29/2024	7/18/2024	47.16%
C204288	Buncombe		NC-112, NC-151, NC-191, NC-197, NC-9, US-19, US-25	1 SECTION EACH OF US-25, NC-112, US-19/US-23BUS, NC-191, NC-9, NC-151 & NC-197 AND 106 SECTIONS OF SECONDARY ROADS.	10/1/2020	10/15/2021	80.32%
C204304	Buncombe		-	STRUCTURES #100481 ON SR-2740 OVER I-40, #100495 ON SR-2531 OVER I-40, AND #100705 ON SR-3548 OVER RIVERSIDE DR & NSRR.	9/15/2022	9/18/2022	82.79%
C204386	Buncombe	BR-0009	NC-9	BRIDGE #79 OVER BROAD RIVER ON NC-9.	11/28/2022	12/2/2022	90.16%
C204406	Buncombe, Burke, McDowell, Mitchell	B-6011, B-6013, B-6014, B-6016	SR-1106, SR-1430, SR-1781, SR-2027	1 BRIDGE IN BUNCOMBE COUNTY, 1 BRIDGE IN BURKE COUNTY, 1 BRIDGE IN MCDOWELL COUNTY, AND 1 BRIDGE IN MITCHELL COUNTY.	10/1/2024		15.79%
C204407	Buncombe, Burke	B-6015, B-6018	SR-1296, SR-1913	BRIDGE 237 OVER ROCK CREEK ON SR-1913 AND BRIDGE 536 OVER NEWFOUND CREEK ON SR-1296.	6/1/2023	10/9/2023	41.56%
C204467	Buncombe	I-6063	I-40	I-40 FROM MILE MARKER 50 TO MILE MARKER 55.	4/30/2022	4/20/2023	64.59%
C204484	Madison	BR-0032	-	BRIDGE #84 ON NC-209 OVER MEADOW FORK CREEK.	4/29/2024		0.00%
C204709	Madison	I-5831A	I-26	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9.	9/1/2024		0.00%
C204717	Buncombe		US-74	1 SECTION OF US-74 AND 23 SECTIONS OF SECONDARY ROADS.	11/15/2023		0.00%
DM00288	Buncombe, Burke, Madison, McDowell	W-5713T, W-5713U, W-5713V	SR-1001	VARIOUS PRIMARY AND SECONDARY ROUTES	7/31/2022	8/14/2022	57.07%
DM00311	Buncombe		US-25, US-25A	VARIOUS PRIMARY ROUTES	12/10/2022	12/18/2022	25.69%
DM00314	Madison		NC-213, SR-1198, SR-2569, US-2570	VARIOUS PRIMARY AND SECONDARY ROUTES	12/10/2022	12/17/2022	41.91%
DM00320	Buncombe		NC-191	VARIOUS PRIMARY AND SECONDARY ROUTES	12/10/2022		53.07%
DM00323	Buncombe	U-6251A	-	FROM SR-3684 (WALK OFF WAY) TO US-19/23/74A	10/29/2022	5/11/2023	52.19%
DM00329	Madison		NC-208	NC-208 FROM NC-212 TO TENNESSEE STATE LINE	11/19/2022	11/26/2022	29.45%
DM00339	Madison	R-2518WM	SR-1517, US-19	MIDDLE FORK CALIFORNIA CREEK SOUTH OF BRIDGE #31 ON SR-1517 (SHAKE RAG RD)	1/27/2023	3/24/2023	81.25%
DM00346	Buncombe		SR-1138	BRIDGE #545 ON SR-1138 (OLD WILSON RD)	4/28/2023		16.86%
DM00350	Madison		SR-1155, SR-1300, SR-1533	BRIDGE #166 ON SR-1533, BRIDGE #134 ON SR-1300, AND BRIDGE #353 ON SR-1155	5/16/2025		0.00%
DM00360	Buncombe		-	VARIOUS SECONDARY ROUTES	9/15/2023		0.00%
DM00365	Buncombe		SR-2106	OVER REEMS CREEK ON SR-2106 (PARKER COVE RD)	5/15/2024	5/16/2024	4.38%
DM00369	Madison		, SR-1001, US-25	VARIOUS PRIMARY AND SECONDARY ROUTES	11/15/2023		0.00%
DM00370	Madison		NC-213, SR-1177, SR-1178, US-25	VARIOUS PRIMARY AND SECONDARY ROUTES	9/15/2023		6.77%
DM00376	Buncombe	SM-5713D	US-25	SR-3503 (OVERLOOK RD) AND US-25 (HENDERSONVILLE RD)	6/10/2023		0.00%
DM00377	Buncombe, Madison		, SR-1247, SR-1265, SR-1348, SR-1352, SR-1485, SR-1501, SR-1524, SR-1526, SR-1593, SR-	VARIOUS PRIMARY AND SECONDARY ROUTES	10/27/2023		0.00%
DM00379	Buncombe	BL-0005	SR-1781	SR-1781 (BROADWAY ST) AND NC-251 IN THE CITY OF ASHEVILLE	11/17/2022		0.00%

Division 13, FBRMPO/LOSRPO, Project Development Update, September 2022

Schedules shown are from the current 2020-2029 STIP. Schedules are subject to significant change with the development of the 2024-2033 STIP.

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
A-0010AA	BUNCOMBE	I-26 (US 19-23)FROM FROM SR 1781 (BROADWAY STREET) - EXIT 25 IN ASHEVILLE TO US 25 IN ASHEVILLE TO US 25	7/18/2025	POST 2029	BEVERLY G. ROBINSON
I-6018	BUNCOMBE	I-40 BUNCOMBE COUNTY AT I-240/US 74 ALTERNATE INTERCHANGE. IMPROVE INTERCHANGE. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.	1/1/2028	POST 2029	BRENDAN MERITHEW
I-6021	BUNCOMBE	I-40 BUNCOMBE COUNTY AT SR 2838 (PORTERS COVE ROAD) INTERCHANGE. IMPROVE INTERCHANGE. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.	1/1/2029	POST 2029	BRENDAN MERITHEW
I-6054C	BUNCOMBE	I-40 BUNCOMBE & HAYWOOD COUNTIES FROM SR 1200 (WIGGINS ROAD) TO SR 1224 (MONTE VISTA ROAD). ADD ADDITIONAL LANES.	1/1/2029	POST 2029	BRENDAN MERITHEW
R-5837	MADISON	US 25, FROM US 25/70 BUSINESS (NORTH MAIN STREET) TO SR 1143 (BUSH CREEK ROAD). WIDEN TO MULTI-LANES.	12/28/2028	POST 2029	EDDIE DOUGLAS
R-5924	MADISON	US 25/ 70 FROM EAST OF SR 1392 (SKYWAY DRIVE) TO US 25/70 BUSINESS (NORTH MAIN STREET). MODERNIZE ROADWAY.	1/1/2029	POST 2029	BRENDAN MERITHEW
U-3403B	BUNCOMBE	NC 191 (BREVARD ROAD/OLD HAYWOOD ROAD) FROM SR 3498 (LEDBETTER ROAD) TO NORTH OF BLUE RIDGE PARKWAY	3/16/2029	POST 2029	BEVERLY G. ROBINSON
U-5832	BUNCOMBE	NC 81 (SWANNANOVA RIVER ROAD) FROM SR 3214 (BILTMORE AVENUE)TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.	1/19/2029	POST 2029	MICHAEL G. CLARK
U-5837	BUNCOMBE	SR 2002 (RICEVILLE ROAD) FROM US 70 (TUNNEL ROAD) TO SR 2285 (CLEAR VISTA LANE) UPGRADE ROADWAY	9/28/2028	POST 2029	MICHAEL G. CLARK
U-5971B	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY, US 19 AT US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.	6/25/2029	POST 2029	BRENDAN MERITHEW
U-5972	BUNCOMBE	NC 63 (NEW LEICESTER HWY)NC 63 (NEW LEICESTER HIGHWAY) FRM NC 63 (NEW LEICESTER HIGHWAY), US 19/23 (PATTON AVENUE) TO NEWFOUND ROAD CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	6/15/2029	POST 2029	BRENDAN MERITHEW
U-5973	BUNCOMBE	US 19 BUSINESS (WEAVERVILLE HIGHWAY) AND SR 1740 (NEW STOCKROAD) CONSTRUCT INTERSECTION IMPROVEMENTS	4/20/2029	POST 2029	MICHAEL G. CLARK
U-6046	BUNCOMBE	NC 81 (SWANNANOVA RIVER ROAD) FROM US 70(TUNNEL ROAD)TO US 74 (SOUTH TUNNEL ROAD) UPGRADE ROADWAY	6/21/2029	POST 2029	MICHAEL G. CLARK
U-6162	BUNCOMBE	SR 1332 (NORTH LOUISIANA AVENUE) BUNCOMBE COUNTY FROM US 19/23 (PATTON AVENUE) TO SR 1338 (EMMA ROAD). MODERNIZE ROADWAY.	10/18/2024	POST 2029	EDDIE DOUGLAS
U-6173	BUNCOMBE	US 25/US 70 FROM NORTH OF SR 1584 (TILLERY BRANCH ROAD) TO SR 1727 (MONTICELLO ROAD). UPGRADE ROADWAY TO SUPERSTREET.	1/1/2029	POST 2029	BRENDAN MERITHEW
I-2513C	BUNCOMBE	ASHEVILLE - NEW ROUTE I-26/I-40/I-240 INTERCHANGE.	6/19/2029	6/19/2029	BEVERLY G. ROBINSON
U-4739	BUNCOMBE	SR 3556(AMBOY ROAD-MEADOW ROAD) FROM I-240 TO NC 81 / SR 3214 (BILTMORE AVENUE) WIDEN TO MULTI-LANES WITH NEW BRIDGE OVER THE FRENCH BROAD RIVER.	1/17/2025	1/16/2029	BEVERLY G. ROBINSON
U-6047	BUNCOMBE	NC 112 (SARDIS ROAD/SANDHILL ROAD)FROM NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY) WIDEN ROADWAY	6/20/2025	6/20/2028	MICHAEL G. CLARK
U-2801A	BUNCOMBE	ASHEVILLE - US 25A (SWEETEN CREEK ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3081 (ROCK HILL ROAD)	7/21/2023	9/21/2027	BEVERLY G. ROBINSON
EB-5965	BUNCOMBE	SR 1263 (DEAVERVIEW ROAD) FROM US 19/23/74A (PATTON AVENUE)TO WESTMORE DRIVE	8/18/2026	8/18/2027	BRENDAN MERITHEW
B-4443	BUNCOMBE	REPLACE BRIDGES 345 & 346 OVER SR 1839 ON US 19/23, US 25, & US 70	1/22/2025	1/20/2026	KEVIN FISCHER
I-4759	BUNCOMBE	CONVERT GRADE SEPARTION TO AN INTERCHANGE AND CONSTRUCT TWOLANE ROADWAY ON I-40 AT SR 1228 (LIBERTY ROAD) FROM US 19-23/NC 151 TO SR 1224 WITH PART ON NEW LOCATION	5/31/2019	9/16/2025	BEVERLY G. ROBINSON
EB-5831	BUNCOMBE	ASHEVILLE - COXE AVENUE,PATTEN AVENUE TO SHORT COXE AVENUE	8/30/2024	8/30/2025	BRENDAN MERITHEW
I-4409	BUNCOMBE	I-40 - SR 2500 (BLUE RIDGE ROAD) AT BLACK MOUNTAIN. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES, US 70 TO SOUTH OF I-40 AND UPGRADING EXISTING ROADWAY SOUTH OF I-40 TO SR 2713.	6/28/2023	6/17/2025	MICHAEL G. CLARK
I-5888B	BUNCOMBE	I - 40 BUNCOMBE COUNTY BRIDGE REHABILITATION FROM MP 37 (HAYWOOD/BUNCOMBE LINE) TO MP 44.		2/18/2025	KEVIN FISCHER
BL-0006	BUNCOMBE	VARIOUS CONSTRUCT PEDESTRIAN IMPROVEMENTS AT VARIOUS LOCATIONS WITHIN THE CITY OF ASHEVILLE (PRIMARILY WITHIN SCHOOL ZONES).		1/22/2025	BRENDAN MERITHEW

Division 13, FBRMPO/LOSRPO, Project Development Update, September 2022

Schedules shown are from the current 2020-2029 STIP. Schedules are subject to significant change with the development of the 2024-2033 STIP.

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
I-5831B	MADISON	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9. REHABILITATE PAVEMENT.		1/21/2025	BRENDAN MERITHEW
I-5901	BUNCOMBE	I-240 BUNCOMBE COUNTY, FROM MILEMARKER 4 TO MILEMARKER 9. PAVEMENT IMPROVEMENTS.		1/21/2025	BRENDAN MERITHEW
EB-5822	BUNCOMBE	NORTH RAD GREENWAY, CONSTRUCT MULTI-USE PATH ALONG RIVERSIDE DRIVE FROM HILL STREET TO US 19/23/70 AT BROADWAY.	11/25/2022	1/15/2025	BRENDAN MERITHEW
U-5019E	BUNCOMBE	CRAVEN STREET BRIDGE IMPROVEMENTS OVER THE FRENCH BROAD RIVER		9/27/2024	BRENDAN MERITHEW
EB-5919	BUNCOMBE	US 25 MCDOWELL ST. & CHOCTAW ST. CONSTRUCT PEDESTRIAN IMPROVEMENTS ALONG MCDOWELL STREET AND CHOCTAW STREET. PEDESTRIAN IMPROVEMENTS TO INCLUDE SIDEWALK GAP CLOSURE, ADA UPGRADES AND CROSSING IMPROVEMENTS ALONG MCDOWELL STREET FROM PHIFER/SOUTHSIDE AVE TO CHOCTAW STREET AND UPGRADE TO S.	9/28/2022	6/30/2024	BRENDAN MERITHEW
EB-5918	MADISON	US 25/US 70 SR1601 (DERRINGER DRIVE)/STUDENT DROP INSTALL HIGH VISIBILITY CROSSWALKS, ADA RAMPS, A PEDESTRIAN SIGNAL AND PEDESTRIAN REFUGE ISLAND AT INTERSECTION AND CONSTRUCT SIDEWALK ALONG BOTH SIDES OF US 25/US 70 TO ACCESS INGLE'S SHOPPING CENTER AND SHOPPING		6/12/2024	BRENDAN MERITHEW
EB-5547A	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM EXISTING FLAT CREEK GREENWAY TRAILHEAD NORTH OF US 70 TO BLACK MOUNTAIN AVENUE.	1/31/2023	3/20/2024	BRENDAN MERITHEW
I-2513AC	BUNCOMBE	I-26, I-240 WIDEN TO SIX LANE FREEWAY.	11/15/2022	2/20/2024	BEVERLY G. ROBINSON
B-5953	BUNCOMBE	SR 1002 (OLD LEICESTER HWY) REPLACE BRIDGE 649 OVER FRENCHBROAD RIVER AND SOUTHERN RAILROAD.	1/17/2023	1/16/2024	BRENDAN MERITHEW
U-6163	BUNCOMBE	SR 3116 (MILLS GAP ROAD) AT SR 3136 (CANE CREEK ROAD) INTERSECTION. REALIGN INTERSECTION AND ADD LEFT TURN LANES.	7/19/2023	12/20/2023	MARSHALL R. WILLIAMS
I-2513AA	BUNCOMBE	I-40 FROM EAST OF SR 1224 (MONTE VISTA ROAD) TO PAVEMENT JOINT WEST OF SR 3412 (SAND HILL ROAD). RECONSTRUCT PAVEMENT.	11/15/2022	11/21/2023	BEVERLY G. ROBINSON
I-2513AB	BUNCOMBE	I-26, I-40 AT I-26/I-40 AND I-40/US 19/23 (SMOKEY PARK HIGHWAY) INTERCHANGES. CONSTRUCT THE FOLLOWING IMPROVEMENTS: WIDEN I-40 EASTBOUND TO I-26 EASTBOUND RAMP, WIDEN I-26 WESTBOUND BETWEEN I-40 RAMPS, CONSTRUCT NEW I-40 WESTBOUND TO US 19/23 (SMOKEY PARK HIGHWAY) NORTHBOUND RAMP.	11/15/2022	11/21/2023	BEVERLY G. ROBINSON
I-2513B	BUNCOMBE	ASHEVILLE - FROM SR 3548 (HAYWOOD ROAD) TO SR 1781 (BROADWAY)(COMB W/I-2513D)	10/17/2023	10/17/2023	BEVERLY G. ROBINSON
I-2513D	BUNCOMBE	BUNCOMBE COUNTY FROM SR 1477 (RIVERSIDE DRIVE), NC 251/SR 1781 (BROADWAY) TO I-40/SR 1231 (HILL STREET) (COMB W/I-2513B).	10/17/2023	10/17/2023	BEVERLY G. ROBINSON
EB-5790	BUNCOMBE	ASHEVILLE, ON STREET CROSSINGS AND CONNECTIONS FOR BICYCLISTS AND PEDESTRIANS IN EAST OF THE RIVERWAY.		9/27/2023	BRENDAN MERITHEW
U-5019D	BUNCOMBE	LIVINGSTON STREET, COMPLETE STREETS IMPROVEMENTS.		9/27/2023	BRENDAN MERITHEW
W-5813D	BUNCOMBE	US 25 AT ALL SOULS CRESCENT AND US 25 AT US 25 ALTERNATE (LODGE STREET) IN ASHEVILLE		9/20/2023	MARSHALL R. WILLIAMS
HL-0014	BUNCOMBE	SR 3214 (BILTOMRE AVENUE) AT WHITE FAWN DRIVE INTERSECTION. INSTALL A TRAFFIC SIGNAL AND CONSTRUCT PEDESTRIAN IMPROVEMENTS.	3/22/2023	8/30/2023	BRENDAN MERITHEW
EB-5824	BUNCOMBE	HOMINY CREEK GREENWAY, CONSTRUCT MULTI-USE PATH FROM HOMINY VALLEY PARK AND ENKA HIGH SCHOOL TO EAST OF SAND HILL ROAD.		8/23/2023	BRENDAN MERITHEW
EB-5547B	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM BLACK MOUNTAIN AVENUE TO THE INTO THE OAKS TRAIL.	8/31/2022	8/16/2023	BRENDAN MERITHEW
EB-5774	BUNCOMBE	NC 251 (RIVERSIDE DRIVE) FROM SR 1684 (ELK MOUNTIAN ROAD) TO EXIT 25 ON US 19/23/70. CONSTRUCT MULTI-USE PATH.	12/20/2022	8/15/2023	BRENDAN MERITHEW
HL-0013	BUNCOMBE	9TH STREET REPLACE BRIDGE 522 OVER TOMAHAWK BRANCH IN BLACKMOUNTAIN.	2/20/2023	7/19/2023	BRENDAN MERITHEW
U-5834	BUNCOMBE	SR 3116 (MILLS GAP ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	9/19/2018	7/18/2023	MICHAEL G. CLARK
W-5213G	BUNCOMBE	SR 2002 (RICEVILLE RD) FROM US 70 TO SR 2419 (BULL CREEK ROAD) NEAR HAW CREEK		7/5/2023	BRENDAN MERITHEW
EB-5944	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM JOHNSTON BOULEVARD, PATTON AVENUE TO IONA CIRCLE. CONSTRUCT SIDEWALKS.		4/28/2023	BRENDAN MERITHEW

Division 13, FBRMPO/LOSRPO, Project Development Update, September 2022

Schedules shown are from the current 2020-2029 STIP. Schedules are subject to significant change with the development of the 2024-2033 STIP.

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
HL-0003	BUNCOMBE	US 19/23 BUSINESS (HAYWOOD ROAD),UPGRADE ROADWAY (INCLUDINGRESURFACING AND PEDSTRIAN IMPROVEMENTS)FROM US 19/23/74 (PATTON AVENUE) TO RIDGELAWN ROAD.		4/18/2023	BRENDAN MERITHEW
B-5989	MADISON	SR 1395 REPLACE BRIDGE 560071 OVER BIG LAUREL CREEK.	2/2/2022	1/17/2023	KEVIN FISCHER
EB-5947	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM NEW HAW CREEK ROAD, BEVERLYROAD TO BELL ROAD. CONSTRUCT SIDEWALKS.		11/30/2022	BRENDAN MERITHEW
R-5793GB	BUNCOMBE	ADA RAMPS >5000; CURB RAMP UPGRADE; CONSTRUCT ADA COMPLIANTRAMPS AT VARIOUS LOCATIONS (AMERICANS WITH DISABILITIES ACT)		11/23/2022	BRENDAN MERITHEW
U-5019A	BUNCOMBE	CONSTRUCT CLINGMAN FOREST AND TOWN BRANCH GREENWAYS		11/23/2022	BRENDAN MERITHEW
W-5813C	BUNCOMBE	SR 1332 (N LOUISIANNA AVENUE) AT SR 1338 (EMMA ROAD) IN ASHEVILLE	9/20/2022	11/16/2022	BRENDAN MERITHEW
W-5813E	BUNCOMBE	US 19 / US 23 / US 74 ALTERNATE (PATTON AVENUE) AT US 19 / US 23 BUSINESS (HAYWOOD ROAD) / SR 1319 (JOHNSTON ROAD) IN ASHEVILLE		11/16/2022	BRENDAN MERITHEW
W-5813F	BUNCOMBE	US 19 / US 23 / US 74 ALTERNATE (SMOKEY PARK HIGHWAY) AT OLD HAYWOOD ROAD IN ASHEVILLE		11/16/2022	BRENDAN MERITHEW
U-6251B	BUNCOMBE	US 19/23 (SMOKEY PARK HIGHWAY) AT ENKA HERITAGE ROAD INTERSECTION. CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.	2/21/2022	10/21/2022	MICHAEL G. CLARK
EB-5948	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM ONTEORA BOULEVARD, LINCOLN AVENUE TO RALEIGH ROAD. CONSTRUCT SIDEWALKS.		9/28/2022	BRENDAN MERITHEW
U-5190	BUNCOMBE	NEW LEICHESTER HIGHWAY FROM THE CITY LIMITS TO PATTON AVENUE IN ASHEVILLE. CONSTRUCT SIDEWALK AND CROSSING IMPROVEMENTS.	11/21/2019	9/28/2022	BRENDAN MERITHEW
HL-0012	BUNCOMBE	I-240, US 70 (CHARLOTTE STREET) INTERSECTIONS. CONSTRUCTIONPEDESTRIAN IMPROVEMENTS AND A RIGHT TURN LANE ON THE I-240 EASTBOUND OFF-RAMP.		9/21/2022	BRENDAN MERITHEW
W-5813G	BUNCOMBE	(1) US 70 (TUNNEL ROAD) AT OLD CHUNNS COVE ROAD (2) US 74 ALTERNATE (S TUNNEL ROAD) AT THE MAIN MALL ENTRANCE (3) US 74ALTERNATE (S TUNNEL ROAD) AT THE LOWER MALL ENTRANCE		9/21/2022	BRENDAN MERITHEW
B-4442	BUNCOMBE	REPLACE BRIDGES 370 & 373 OVER REEMS CREEK ON US 19/23, US 25, & US 70	1/28/2022	9/20/2022	BEVERLY G. ROBINSON
I-5889B	BUNCOMBE	I-40 MILE MARKER 45.25 TO MILE MARKER 50. REHABILITATE PAVEMENT AND PRESERVE BRIDGES 100352, 100356, 100344, 100347, 100339, AND 100334.		9/20/2022	BRENDAN MERITHEW