

Division 13, FBRMPO/LOSRPO, Construction Updates, October 2022

Contract Number	County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
C203575	Buncombe	U-3301	NC-63	NC-63 (LEICESTER HWY) FROM SR-1516 (GILBERT RD) TO SR-1004 (NEWFOUND RD).	7/1/2020	7/1/2022	93.86%
C204266	Buncombe, Henderson	HO-0002A, I-4700	I-26	I-26 FROM NC-280 (EXIT 40) TO I-40.	4/29/2024	7/18/2024	51.23%
C204288	Buncombe		VARIOUS	1 SECTION EACH OF US-25, NC-112, US-19/US-23BUS, NC-191, NC-9, NC-151 & NC-197 AND 106 SECTIONS OF SECONDARY ROADS.	10/1/2020	10/15/2021	80.32%
C204304	Buncombe		-	STRUCTURES #100481 ON SR-2740 OVER I-40, #100495 ON SR-2531 OVER I-40, AND #100705 ON SR-3548 OVER RIVERSIDE DR & NSRR.	9/15/2022	9/18/2022	82.79%
C204386	Buncombe	BR-0009	NC-9	BRIDGE #79 OVER BROAD RIVER ON NC-9.	11/28/2022	12/2/2022	90.16%
C204406	Buncombe, Burke, McDowell, Mitchell	B-6011, B-6013, B-6014, B-6016	SR-1106, SR-1430, SR-1781, SR-2027	1 BRIDGE IN BUNCOMBE COUNTY, 1 BRIDGE IN BURKE COUNTY, 1 BRIDGE IN MCDOWELL COUNTY, AND 1 BRIDGE IN MITCHELL COUNTY.	10/1/2024		17.40%
C204407	Buncombe, Burke	B-6015, B-6018	SR-1296, SR-1913	BRIDGE 237 OVER ROCK CREEK ON SR-1913 AND BRIDGE 536 OVER NEWFOUND CREEK ON SR-1296.	6/1/2023	10/26/2023	39.88%
C204467	Buncombe	I-6063	I-40	I-40 FROM MILE MARKER 50 TO MILE MARKER 55.	4/30/2022	4/20/2023	72.81%
C204484	Madison	BR-0032	-	BRIDGE #84 ON NC-209 OVER MEADOW FORK CREEK.	4/29/2024		0.00%
C204709	Madison	I-5831A	I-26	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9.	9/1/2024		0.00%
C204717	Buncombe		US-74	1 SECTION OF US-74 AND 23 SECTIONS OF SECONDARY ROADS.	11/15/2023		0.00%
DM00311	Buncombe		US-25, US-25A	VARIOUS PRIMARY ROUTES	12/10/2022	12/18/2022	27.02%
DM00314	Madison		NC-213, SR-1198, SR-2569, US-2570	VARIOUS PRIMARY AND SECONDARY ROUTES	12/10/2022	12/17/2022	41.91%
DM00320	Buncombe		NC-191	VARIOUS PRIMARY AND SECONDARY ROUTES	12/10/2022		53.07%
DM00323	Buncombe	U-6251A	-	FROM SR-3684 (WALK OFF WAY) TO US-19/23/74A	10/29/2022	5/11/2023	53.27%
DM00329	Madison		NC-208	NC-208 FROM NC-212 TO TENNESSEE STATE LINE	11/19/2022	11/26/2022	33.89%
DM00339	Madison	R-2518WM	SR-1517, US-19	MIDDLE FORK CALIFORNIA CREEK SOUTH OF BRIDGE #31 ON SR-1517 (SHAKE RAG RD)	1/27/2023	3/24/2023	81.25%
DM00346	Buncombe		SR-1138	BRIDGE #545 ON SR-1138 (OLD WILSON RD)	4/28/2023		16.86%
DM00350	Madison		SR-1155, SR-1300, SR-1533	BRIDGE #166 ON SR-1533, BRIDGE #134 ON SR-1300, AND BRIDGE #353 ON SR-1155	5/16/2025		0.00%
DM00360	Buncombe		-	VARIOUS SECONDARY ROUTES	9/15/2023		0.00%
DM00365	Buncombe		SR-2106	OVER REEMS CREEK ON SR-2106 (PARKER COVE RD)	5/15/2024	5/16/2024	18.71%
DM00369	Madison		-, SR-1001, US-25	VARIOUS PRIMARY AND SECONDARY ROUTES	11/15/2023		0.00%
DM00370	Madison		NC-213, SR-1177, SR-1178, US-25	VARIOUS PRIMARY AND SECONDARY ROUTES	9/15/2023		20.91%
DM00375	Buncombe		-	BRIDGE #368 OVER I-240	3/10/2023		0.00%
DM00376	Buncombe	SM-5713D	US-25	SR-3503 (OVERLOOK RD) AND US-25 (HENDERSONVILLE RD)	6/10/2023		6.54%
DM00377	Buncombe, Madison		VARIOUS	VARIOUS PRIMARY AND SECONDARY ROUTES	10/27/2023		0.00%
DM00379	Buncombe	BL-0005	SR-1781	SR-1781 (BROADWAY ST) AND NC-251 IN THE CITY OF ASHEVILLE	11/17/2022		19.89%
DM00381	Buncombe	I-5885, R-5793IB	-, US-25, US-70	VARIOUS	9/29/2023		0.00%

Division 13, FBRMPO / LOSRPO, Project Development Update, October 2022

Project ID	County	Description	R/W Acq. Begins	DRAFT 2024-2033 STIP R/W	Let Date	DRAFT 2024- 2033 STIP Let	Project Manager Name
A-0010AA	BUNCOMBE	I-26 (US 19-23)FROM FROM SR 1781 (BROADWAY STREET) - EXIT 25 IN ASHEVILLE TO US 25 IN ASHEVILLE TO US 25	7/18/2025	2028	POST 2029	2031	BEVERLY G. ROBINSON
A-0010AB	BUNCOMBE	I-26 (US 19/23)FROM US 25 TO SR 2007 (MARS HILL HIGHWAY)	POST 2029	NOT FUNDED	POST 2029	NOT FUNDED	BEVERLY G. ROBINSON
A-0010AC	BUNCOMBE	I-26(US 19/23)FROM SR 2207 (MARS HILL HIGHWAY) TO SOUTH OF SR 2148 (STOCKTON BRANCH ROAD)	POST 2029	NOT FUNDED	POST 2029	NOT FUNDED	BEVERLY G. ROBINSON
I-6018	BUNCOMBE	I-40 BUNCOMBE COUNTY AT I-240/US 74 ALTERNATE INTERCHANGE. IMPROVE INTERCHANGE. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.	1/1/2028	NOT FUNDED	POST 2029	NOT FUNDED	BRENDAN MERITHEW
I-6021	BUNCOMBE	I-40 BUNCOMBE COUNTY AT SR 2838 (PORTERS COVE ROAD) INTERCHANGE. IMPROVE INTERCHANGE. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.	1/1/2029		POST 2029	NOT FUNDED	BRENDAN MERITHEW
I-6054A	BUNCOMBE	I-40 BUNCOMBE & HAYWOOD COUNTIES FROM US 74(SMOKY MOUNTAIN EXPRESSWAY)TO NC 215(CHAMPION DRIVE). ADD ADDITIONAL LANES.	POST 2029	NOT FUNDED	POST 2029	NOT FUNDED	BRENDAN MERITHEW
I-6054B	BUNCOMBE	I-40 BUNCOMBE & HAYWOOD COUNTIES FROM NC 215 (CHAMPION DRIVE) TO SR 1200 (WIGGINS ROAD). ADD ADDITIONAL LANES.	POST 2029	NOT FUNDED	POST 2029	NOT FUNDED	BRENDAN MERITHEW
I-6054C	BUNCOMBE	I-40 BUNCOMBE & HAYWOOD COUNTIES FROM SR 1200 (WIGGINS ROAD) TO SR 1224 (MONTE VISTA ROAD). ADD ADDITIONAL LANES.	1/1/2029	NOT FUNDED	POST 2029	NOT FUNDED	BRENDAN MERITHEW
R-5837	MADISON	US 25, FROM US 25/70 BUSINESS (NORTH MAIN STREET) TO SR 1143 (BUSH CREEK ROAD). WIDEN TO MULTI-LANES.	12/28/2028	NOT FUNDED	POST 2029	NOT FUNDED	EDDIE DOUGLAS
R-5924	MADISON	US 25/ 70 FROM EAST OF SR 1392 (SKYWAY DRIVE) TO US 25/70 BUSINESS (NORTH MAIN STREET). MODERNIZE ROADWAY.	1/1/2029	NOT FUNDED	POST 2029	NOT FUNDED	BRENDAN MERITHEW
U-3403A	BUNCOMBE	NC 191 (BREVARD ROAD/OLD HAYWOOD ROAD) FROM NC 280 (BOYLSTON HWY) TO NC 146	POST 2029	NOT FUNDED	POST 2029	NOT FUNDED	BEVERLY G. ROBINSON
U-3403B	BUNCOMBE	NC 191 (BREVARD ROAD/OLD HAYWOOD ROAD) FROM SR 3498 (LEDBETTER ROAD) TO NORTH OF BLUE RIDGE PARKWAY	3/16/2029	NOT FUNDED	POST 2029	NOT FUNDED	BEVERLY G. ROBINSON
U-5832	BUNCOMBE	NC 81 (SWANNANOVA RIVER ROAD) FROM SR 3214 (BILTMORE AVENUE)TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.	1/19/2029	2028	POST 2029	2030	MICHAEL G. CLARK
U-5837	BUNCOMBE	SR 2002 (RICEVILLE ROAD) FROM US 70 (TUNNEL ROAD) TO SR 2285 (CLEAR VISTA LANE) UPGRADE ROADWAY	9/28/2028	FUNDED FOR PRELIMINARY ENGINEERING ONLY	POST 2029	FUNDED FOR PRELIMINARY ENGINEERING ONLY	MICHAEL G. CLARK
U-5971B	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY, US 19 AT US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.	6/25/2029	NOT FUNDED	POST 2029	NOT FUNDED	BRENDAN MERITHEW
U-5972	BUNCOMBE	NC 63 (NEW LEICESTER HWY)NC 63 (NEW LEICESTER HIGHWAY) FRM NC 63 (NEW LEICESTER HIGHWAY), US 19/23 (PATTON AVENUE) TO NEWFOUND ROAD CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	6/15/2029	NOT FUNDED	POST 2029	NOT FUNDED	BRENDAN MERITHEW

Division 13, FBRMPO / LOSRPO, Project Development Update, October 2022

Project ID	County	Description	R/W Acq. Begins	DRAFT 2024-2033 STIP R/W	Let Date	DRAFT 2024- 2033 STIP Let	Project Manager Name
U-5973	BUNCOMBE	US 19 BUSINESS (WEAVERVILLE HIGHWAY) AND SR 1740 (NEW STOCKROAD) CONSTRUCT INTERSECTION IMPROVEMENTS	4/20/2029		POST 2029	NOT FUNDED	MICHAEL G. CLARK
U-6046	BUNCOMBE	NC 81 (SWANNANOVA RIVER ROAD) FROM US 70(TUNNEL ROAD)TO US 74 (SOUTH TUNNEL ROAD) UPGRADE ROADWAY	6/21/2029	FUNDED FOR PRELIMINARY ENGINEERING ONLY	POST 2029	FUNDED FOR PRELIMINARY ENGINEERING ONLY	MICHAEL G. CLARK
U-6162	BUNCOMBE	SR 1332 (NORTH LOUISIANA AVENUE) BUNCOMBE COUNTY FROM US 19/23 (PATTON AVENUE) TO SR 1338 (EMMA ROAD). MODERNIZE ROADWAY.	10/18/2024	FUNDED FOR PRELIMINARY ENGINEERING ONLY	POST 2029	FUNDED FOR PRELIMINARY ENGINEERING ONLY	EDDIE DOUGLAS
U-6173	BUNCOMBE	US 25/US 70 FROM NORTH OF SR 1584 (TILLERY BRANCH ROAD) TO SR 1727 (MONTICELLO ROAD). UPGRADE ROADWAY TO SUPERSTREET.	1/1/2029	NOT FUNDED	POST 2029	NOT FUNDED	BRENDAN MERITHEW
I-2513C	BUNCOMBE	ASHEVILLE - NEW ROUTE I-26/I-40/I-240 INTERCHANGE.	6/19/2029	FUNDED FOR PRELIMINARY ENGINEERING ONLY	6/19/2029	FUNDED FOR PRELIMINARY ENGINEERING ONLY	BEVERLY G. ROBINSON
U-4739	BUNCOMBE	SR 3556(AMBOY ROAD-MEADOW ROAD) FROM I-240 TO NC 81 / SR 3214 (BILTMORE AVENUE) WIDEN TO MULTI-LANES WITH NEW BRIDGE OVER THE FRENCH BROAD RIVER.	1/17/2025	2025	1/16/2029	2028	BEVERLY G. ROBINSON
U-6047	BUNCOMBE	NC 112 (SARDIS ROAD/SANDHILL ROAD)FROM NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY) WIDEN ROADWAY	6/20/2025	2025	6/20/2028	2028	MICHAEL G. CLARK
U-2801A	BUNCOMBE	ASHEVILLE - US 25A (SWEETEN CREEK ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3081 (ROCK HILL ROAD)	7/21/2023	2028	9/21/2027	2031	BEVERLY G. ROBINSON
EB-5965	BUNCOMBE	SR 1263 (DEAVERVIEW ROAD) FROM US 19/23/74A (PATTON AVENUE)TO WESTMORE DRIVE	8/18/2026	2026	8/18/2027	2027	BRENDAN MERITHEW
B-4443	BUNCOMBE	REPLACE BRIDGES 345 & 346 OVER SR 1839 ON US 19/23, US 25, & US 70	1/22/2025	2025	1/20/2026	2026	KEVIN FISCHER
B-4444	BUNCOMBE	REPLACE BRIDGES 353 AND 354 OVER SR 1882 ON US 19/23, US 25, & US 70	1/18/2024		1/20/2026	2026	BEVERLY G. ROBINSON
I-4759	BUNCOMBE	CONVERT GRADE SEPARTION TO AN INTERCHANGE AND CONSTRUCT TWOLANE ROADWAY ON I-40 AT SR 1228 (LIBERTY ROAD) FROM US 19-23/NC 151 TO SR 1224 WITH PART ON NEW LOCATION	5/31/2019	2019	9/16/2025	2025	BEVERLY G. ROBINSON
EB-5831	BUNCOMBE	ASHEVILLE - COXE AVENUE,PATTEN AVENUE TO SHORT COXE AVENUE	8/30/2024	2024	8/30/2025	2025	BRENDAN MERITHEW
I-4409	BUNCOMBE	I-40 - SR 2500 (BLUE RIDGE ROAD) AT BLACK MOUNTAIN. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES, US 70 TO SOUTH OF I-40 AND UPGRADING EXISTING ROADWAY SOUTH OF I-40 TO SR 2713.	6/28/2023	2023	6/17/2025	2025	MICHAEL G. CLARK
I-5888B	BUNCOMBE	I - 40 BUNCOMBE COUNTY BRIDGE REHABILITATION FROM MP 37 (HAYWOOD/BUNCOMBE LINE) TO MP 44.			2/18/2025	2025	KEVIN FISCHER

Division 13, FBRMPO / LOSRPO, Project Development Update, October 2022

Project ID	County	Description	R/W Acq. Begins	DRAFT 2024-2033 STIP R/W	Let Date	DRAFT 2024-2033 STIP Let	Project Manager Name
BL-0006	BUNCOMBE	VARIOUS CONSTRUCT PEDESTRIAN IMPROVEMENTS AT VARIOUS LOCATIONS WITHIN THE CITY OF ASHEVILLE (PRIMARILY WITHIN SCHOOL ZONES).			1/22/2025	2025	BRENDAN MERITHEW
I-5831B	MADISON	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9. REHABILITATE PAVEMENT.			1/21/2025	2025	BRENDAN MERITHEW
I-5901	BUNCOMBE	I-240 BUNCOMBE COUNTY, FROM MILEMARKER 4 TO MILEMARKER 9. PAVEMENT IMPROVEMENTS.			1/21/2025	2025	BRENDAN MERITHEW
EB-5822	BUNCOMBE	NORTH RAD GREENWAY, CONSTRUCT MULTI-USE PATH ALONG RIVERSIDE DRIVE FROM HILL STREET TO US 19/23/70 AT BROADWAY.	11/25/2022	2023	1/15/2025	2025	BRENDAN MERITHEW
U-5019E	BUNCOMBE	CRAVEN STREET BRIDGE IMPROVEMENTS OVER THE FRENCH BROAD RIVER			9/27/2024	2024	BRENDAN MERITHEW
EB-5919	BUNCOMBE	US 25 MCDOWELL ST. & CHOCTAW ST. CONSTRUCT PEDESTRIAN IMPROVEMENTS ALONG MCDOWELL STREET AND CHOCTAW STREET. PEDESTRIAN IMPROVEMENTS TO INCLUDE SIDEWALK GAP CLOSURE, ADA UPGRADES AND CROSSING IMPROVEMENTS ALONG MCDOWELL STREET FROM PHIFER/SOUTHSIDE AVE TO CHOCTAW STREET AND UPGRADE TO S.	9/28/2022	2022	6/30/2024	2024	BRENDAN MERITHEW
EB-5918	MADISON	US 25/US 70 SR1601 (DERRINGER DRIVE)/STUDENT DROP INSTALL HIGH VISIBILITY CROSSWALKS, ADA RAMPS, A PEDESTRIAN SIGNAL AND PEDESTRIAN REFUGE ISLAND AT INTERSECTION AND CONSTRUCT SIDEWALK ALONG BOTH SIDES OF US 25/US 70 TO ACCESS INGLE'S SHOPPING CENTER AND SHOPPING			6/12/2024	2024	BRENDAN MERITHEW
EB-5547A	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM EXISTING FLAT CREEK GREENWAY TRAILHEAD NORTH OF US 70 TO BLACK MOUNTAIN AVENUE.	1/31/2023	2023	3/20/2024	2024	BRENDAN MERITHEW
I-2513AC	BUNCOMBE	I-26, I-240 WIDEN TO SIX LANE FREEWAY.	11/15/2022	2023	2/20/2024	2024	BEVERLY G. ROBINSON
B-5953	BUNCOMBE	SR 1002 (OLD LEICESTER HWY) REPLACE BRIDGE 100649 OVER FRENCH BROAD RIVER AND SOUTHERN RAILROAD.	1/17/2023	2023	1/16/2024	2024	BRENDAN MERITHEW
U-6163	BUNCOMBE	SR 3116 (MILLS GAP ROAD) AT SR 3136 (CANE CREEK ROAD) INTERSECTION. REALIGN INTERSECTION AND ADD LEFT TURN LANES.	7/19/2023	2024	12/20/2023	2024	MARSHALL R. WILLIAMS
I-2513AA	BUNCOMBE	I-40 FROM EAST OF SR 1224 (MONTE VISTA ROAD) TO PAVEMENT JOINT WEST OF SR 3412 (SAND HILL ROAD). RECONSTRUCT PAVEMENT.	11/15/2022	2023	11/21/2023	2024	BEVERLY G. ROBINSON
I-2513AB	BUNCOMBE	I-26, I-40 AT I-26/I-40 AND I-40/US 19/23 (SMOKEY PARK HIGHWAY) INTERCHANGES. CONSTRUCT THE FOLLOWING IMPROVEMENTS: WIDEN I-40 EASTBOUND TO I-26 EASTBOUND RAMP, WIDEN I-26 WESTBOUND BETWEEN I-40 RAMPS, CONSTRUCT NEW I-40 WESTBOUND TO US 19/23 (SMOKEY PARK HIGHWAY) NORTHBOUND RAMP.	11/15/2022	2023	11/21/2023	2024	BEVERLY G. ROBINSON
I-2513B	BUNCOMBE	ASHEVILLE - FROM SR 3548 (HAYWOOD ROAD) TO SR 1781 (BROADWAY)(COMB W/I-2513D)	10/17/2023	2024	10/17/2023	2024	BEVERLY G. ROBINSON

Division 13, FBRMPO / LOSRPO, Project Development Update, October 2022

Project ID	County	Description	R/W Acq. Begins	DRAFT 2024-2033 STIP R/W	Let Date	DRAFT 2024- 2033 STIP Let	Project Manager Name
I-2513D	BUNCOMBE	BUNCOMBE COUNTY FROM SR 1477 (RIVERSIDE DRIVE), NC 251/SR 1781 (BROADWAY) TO I-40/SR 1231 (HILL STREET) (COMB W/I-2513B).	10/17/2023	2024	10/17/2023	2024	BEVERLY G. ROBINSON
EB-5790	BUNCOMBE	ASHEVILLE, ON STREET CROSSINGS AND CONNECTIONS FOR BICYCLISTS AND PEDESTRIANS IN EAST OF THE RIVERWAY.			9/27/2023	2023	BRENDAN MERITHEW
U-5019D	BUNCOMBE	LIVINGSTON STREET, COMPLETE STREETS IMPROVEMENTS.			9/27/2023	2023	BRENDAN MERITHEW
HL-0014	BUNCOMBE	SR 3214 (BILTOMRE AVENUE) AT WHITE FAWN DRIVE INTERSECTION.INSTALL A TRAFFIC SIGNAL AND CONSTRUCT PEDESTRIAN IMPROVEMENTS.	3/22/2023	2023	8/30/2023	2023	BRENDAN MERITHEW
EB-5824	BUNCOMBE	HOMINY CREEK GREENWAY, CONSTRUCT MULTI-USE PATH FROM HOMINYVALLEY PARK AND ENKA HIGH SCHOOL TO EAST OF SAND HILL ROAD.			8/23/2023	2023	BRENDAN MERITHEW
EB-5547B	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM BLACK MOUNTAIN AVENUE TO THE INTO THE OAKS TRAIL.	8/31/2022	2022	8/16/2023	2023	BRENDAN MERITHEW
EB-5774	BUNCOMBE	NC 251 (RIVERSIDE DRIVE) FROM SR 1684 (ELK MOUNTIAN ROAD)TO EXIT 25 ON US 19/23/70. CONSTRUCT MULTI-USE PATH.	12/20/2022	2023	8/15/2023	2023	BRENDAN MERITHEW
HL-0013	BUNCOMBE	9TH STREET REPLACE BRIDGE 522 OVER TOMAHAWK BRANCH IN BLACKMOUNTAIN.	2/20/2023	2023	7/19/2023	2023	BRENDAN MERITHEW
U-5834	BUNCOMBE	SR 3116 (MILLS GAP ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	9/19/2018	2019	7/18/2023	2024	MICHAEL G. CLARK
EB-5944	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM JOHNSTON BOULEVARD, PATTON AVENUE TO IONA CIRCLE. CONSTRUCT SIDEWALKS.			4/28/2023	2023	BRENDAN MERITHEW
B-5895	MADISON	US 25/70, REPLACE BRIDGE 560067 OVER THE FRENCH BROAD RIVER.	1/19/2021	2022	4/18/2023	2023	KEVIN FISCHER
HL-0003	BUNCOMBE	US 19/23 BUSINESS (HAYWOOD ROAD),UPGRADE ROADWAY (INCLUDINGRESURFACING AND PEDSTRIAN IMPROVEMENTS)FROM US 19/23/74 (PATTON AVENUE) TO RIDGELAWN ROAD.			4/18/2023	2023	BRENDAN MERITHEW
B-5989	MADISON	SR 1395 REPLACE BRIDGE 560071 OVER BIG LAUREL CREEK.	2/2/2022	2022	1/17/2023	2023	KEVIN FISCHER
EB-5947	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM NEW HAW CREEK ROAD, BEVERLYROAD TO BELL ROAD. CONSTRUCT SIDEWALKS.			11/30/2022	2023	BRENDAN MERITHEW
U-5019A	BUNCOMBE	CONSTRUCT CLINGMAN FOREST AND TOWN BRANCH GREENWAYS			11/23/2022	2023	BRENDAN MERITHEW
U-6251B	BUNCOMBE	US 19/23 (SMOKEY PARK HIGHWAY) AT ENKA HERITAGE ROAD INTERSECTION. CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.	2/21/2022	2022	10/21/2022	2022	MICHAEL G. CLARK
EB-5948	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM ONTEORA BOULEVARD, LINCOLN AVENUE TO RALEIGH ROAD. CONSTRUCT SIDEWALKS.			9/28/2022	2022	BRENDAN MERITHEW

Division 13, FBRMPO / LOSRPO, Project Development Update, October 2022

Project ID	County	Description	R/W Acq. Begins	DRAFT 2024-2033 STIP R/W	Let Date	DRAFT 2024- 2033 STIP Let	Project Manager Name
U-5190	BUNCOMBE	NEW LEICHESTER HIGHWAY FROM THE CITY LIMITS TO PATTON AVENUE IN ASHEVILLE. CONSTRUCT SIDEWALK AND CROSSING IMPROVEMENTS.	11/21/2019	2020	9/28/2022	2022	BRENDAN MERITHEW
HL-0012	BUNCOMBE	I-240, US 70 (CHARLOTTE STREET) INTERSECTIONS. CONSTRUCTIONPEDESTRIAN IMPROVEMENTS AND A RIGHT TURN LANE ON THE I-240 EASTBOUND OFF-RAMP.			9/21/2022	2022	BRENDAN MERITHEW
B-4442	BUNCOMBE	REPLACE BRIDGES 370 & 373 OVER REEMS CREEK ON US 19/23, US 25, & US 70	1/28/2022	2022	9/20/2022	2022	BEVERLY G. ROBINSON
I-5889B	BUNCOMBE	I-40 MILE MARKER 45.25 TO MILE MARKER 50. REHABILITATE PAVEMENT AND PRESERVE BRIDGES 100352, 100356, 100344, 100347, 100339, AND 100334.			9/20/2022	2022	BRENDAN MERITHEW