

FBRMPO, Division 14, January, 2024, Project Development Update

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
B-6054D	HAYWOOD	I-40 REPLACE BRIDGE 124 OVER SR 1338 (WHITE OADK ROAD) AND FINES CREEK.	1/20/2024	5/6/2024	Zach Shuler
B-6054E	HAYWOOD	I-40 REPLACE BRIDGE 142 OVER PIGEON RIVER.	3/2/2023	5/6/2024	Zach Shuler
B-5920	HAYWOOD	REPLACE BRIDGE OVER WEST FORK PIGEON CREEK ON SR 1216 (STEEL BRIDGE RD)	1/24/2025	1/13/2026	Zach Shuler
B-5982	HAYWOOD	REPLACE US 74 BRIDGE OVER SOUTHERN RAILROAD.	4/28/2023	5/21/2024	David Stutts
B-5541	HAYWOOD	REPLACE BRIDGE 236 OVER SR 1513 (Thickety Rd) ON I-40	3/15/2024	6/17/2025	David Stutts
HB-0002	HAYWOOD	REPLACE BRIDGES 248 AND 249 ON I-40 OVER SR 1613 (BEAVERDAM ROAD).	4/28/2023	1/16/2024	Zach Shuler
HB-0003	HAYWOOD	REPLACE BRIDGE 239 OVER SR 1550 ON I-40	8/21/2023	3/19/2024	Zach Shuler
HB-0004	HAYWOOD	REPLACE BRIDGE 243 OVER NC 215 ON I-40	10/2/2023	4/16/2024	Zach Shuler
HB-0023	HAYWOOD	REPLACE BRIDGE OVER WEST FORK PIGEON RIVER ON SR 1876 (SONOMA ROAD)	6/16/2024	6/24/2025	Zach Shuler
HB-0027	HAYWOOD	SR 1355 (PANTHER CREEK ROAD) REPLACE BRIDGE 430206 OVER FINES CREEK.	2/15/2024	8/31/2027	Zach Shuler
BP14-R031	HAYWOOD	Replace Haywood Bridge 290 on SR1600 over Southern Rail Road	10/14/2024	10/14/2025	Zach Shuler
R-5921	HAYWOOD	RUS 276 (JONATHAN CREEK) FROM US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY.	1/9/2023	9/17/2024	Jeanette White
U-4712	HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES	5/21/2024	9/18/2029	Barry Mosteller
U-6048	HAYWOOD	US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY	7/19/2027	1/22/2030	Barry Mosteller
U-6158	HAYWOOD	US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	7/12/2027	1/22/2030	Jeanette White
U-6159	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	10/12/2027	1/15/2030	Barry Mosteller
I-5924	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 15 TO MILEMARKER 20.5. PAVEMENT REHABILITATION.		3/1/2028	Keith Rogers
I-5928	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 34 TO BUNCOMBE COUNTYLINE. PAVEMENT REHABILITATION.		3/1/2028	Keith Rogers
BP14-R029	HENDERSON	Replace Bridge over Devils Fork Creek ON SR 1893 (Mid Allen Rd.)	12/10/2024	12/10/2025	Zach Shuler
B-5929	HENDERSON	REPLACE BRIDGE 350 OVER DEVILS FORK CREEK ON SR 1932 (TRACEY GROVE ROAD)	11/1/2017	1/16/2024	Zach Shuler
EB-5860	HENDERSON	BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS, Managed by City of Hendersonville	9/26/2025	9/25/2026	Lonnie Watkins
EB-5946	HENDERSON	MULTI USE PATH ALONG NC 191/280 FROM FRENCH BROAD RIVER TO NC 191, PE ONLY	PE Only	PE Only	Jeanette White
EB-5963	HENDERSON	GROVE STREET FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY), Managed by City of Hendersonville	7/28/2025	7/28/2026	Lonnie Watkins

FBRMPO, Division 14, January, 2024, Project Development Update

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
EB-6037B	HENDERSON/TR ANSYVANIA	ECUSTA TRAIL, RAIL TO TRAIL, CONSTRUCTION NOT PROGRAMMED IN STIP	3/9/2022	Not Programmed	Lonnie Watkins
I-4400BA	HENDERSON	I-26 AT US 64 (EXIT 49) INTERCHANGE	11/20/2028	1/16/2029	Jeanette White
I-5925	HENDERSON	I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.		3/18/2025	Keith Rogers
R-2588B	HENDERSON	NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER	7/16/2021	7/16/2024	Kenneth McDowell
U-5783	HENDERSON	US 64 FROM SR 1180(BLYTH STREET) TO SR SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.	7/6/2021	5/21/2024	Kenneth McDowell
U-5886	HENDERSON	SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY	12/16/2022	10/21/2025	Lonnie Watkins
U-6049	HENDERSON	NC 225 (SOUTH MAIN STREET)FROM SOUTH MAIN STREET AT SOUTH KING STREEET TO US 176 WIDEN BRIDGE 143 TO 5 LANES	12/16/2022	10/21/2025	Lonnie Watkins

Division 14, FBRMPO, Construction Update, January, 2024

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
Haywood	I-5834A	I-40	I-40 FROM MILE MARKER 27 TO MILE MARKER 31.265. PAVEMENT REHABILITATION.	10/15/2022	12/22/2024	83%
Haywood	I-5834B	I-40	I-40 FROM MILEMARKER 30 TO MILEMARKER 34.45.	10/15/2023		80%
Haywood	B-6054A, B-6054B, B-6054C	I-40	BRIDGES ON I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK	5/20/2023	5/31/2025	66%
Haywood	B-3186/B-5898	US 23/74	REPLACE US 23/74 BIDGES OVER RICHLAND CREEK AND US 19 BRIDGE AT US 23/74			0%
Haywood	U-5888	US 23	INTERSECTION OF US-23 BUSINESS AND WALNUT STREET.	11/11/2023	2/21/2024	89%
Haywood		SR 1129	BRIDGE 237 OVER SORRELLS CREEK ON SR 1129 (LITTLE EAST FORK RD)	9/27/2023	7/1/2024	81%
Haywood	EB-5926	US-19	SIDEWALK FROM FIE TOP RD TO MOODY FARM RD	2/29/2024	3/23/2024	72%
Buncombe, Henderson	I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024	2/28/2025	79%
Henderson		I-26	I-26/US-74 WEST BOUND LANES AND EAST BOUND LANES OVER GREEN RIVER (BRIDGE REPLACEMENT).	12/12/2024	12/13/2024	59%
Henderson	U-5887	SR-1783	SR-1783 (HIGHLAND LAKE RD) FROM NC-225 TO US-176. MODERNIZATION.	3/13/2024	12/15/2024	42%
Henderson		US 25 Bus	RESURFACING ON US 25 BUS. NORTH (N. KING ST.), NC 225 (GREENVILLE HWY), AND SR 1503 (N MAIN ST)	10/13/2023	11/27/2023	75%