

## FBRMPO, Division 14, May, 2024, Project Development Update

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
B-5541	HAYWOOD	REPLACE BRIDGE 236 OVER SR 1513 (Thickety Rd) ON I-40	6/3/2024	6/17/2025	David Stutts
B-5920	HAYWOOD	REPLACE BRIDGE OVER WEST FORK PIGEON CREEK ON SR 1216 (STEEL BRIDGE RD)	1/24/2025	1/13/2026	Zach Shuler
B-5982	HAYWOOD	REPLACE US 74 BRIDGE OVER SOUTHERN RAILROAD.	4/28/2023	8/30/2024	David Stutts
B-6054D	HAYWOOD	I-40 REPLACE BRIDGE 124 OVER SR 1338 (WHITE OADK ROAD) AND FINES CREEK.	1/20/2024	5/6/2024	Zach Shuler
B-6054E	HAYWOOD	I-40 REPLACE BRIDGE 142 OVER PIGEON RIVER.	3/2/2023	5/6/2024	Zach Shuler
HB-0002	HAYWOOD	REPLACE BRIDGES 248 AND 249 ON I-40 OVER SR 1613 (BEAVERDAM ROAD).	4/28/2023	5/18/2024	Zach Shuler
HB-0003	HAYWOOD	REPLACE BRIDGE 239 OVER SR 1550 ON I-40	9/14/2023	7/16/2024	Zach Shuler
HB-0004	HAYWOOD	REPLACE BRIDGE 243 OVER NC 215 ON I-40	10/2/2023	7/16/2024	Zach Shuler
HB-0023	HAYWOOD	REPLACE BRIDGE OVER WEST FORK PIGEON RIVER ON SR 1876 (SONOMA ROAD)	6/14/2024	6/24/2025	Zach Shuler
HB-0027	HAYWOOD	SR 1355 (PANTHER CREEK ROAD) REPLACE BRIDGE 430206 OVER FINES CREEK.	2/15/2024	8/15/2028	Zach Shuler
BP14-R002	HAYWOOD	Replace four Bridges on SR 1341 (Martins Creek Road)	11/8/2021	1/28/2025	Zach Shuler
BP14-R005	HAYWOOD	Replace Bridge 386 on SR1148 (Lanier Ln) over Allens Creek	8/5/2024	2/11/2025	Zach Shuler
BP14-R030	HAYWOOD	Replace Bridge 46 on SR1364 (Coleman Mtn. Rd.) over Jonathan Creek	1/13/2025	1/13/2026	Zach Shuler
BP14-R031	HAYWOOD	Replace Bridge 290 on SR1600 (Groundhog Rd) over Southern Rail Road	10/14/2024	10/14/2025	Zach Shuler
BP14-R035	HAYWOOD	Replace Bridge 42 on SR1355 (Iron Duff Rd./Panther Creeek Rd.) over Pigeon River	2/10/2025	2/10/2026	Zach Shuler
BR-0154	HAYWOOD	Replace Bridge 430128 on NC209 (Betsy's Gap Rd.) over Cone Creek	1/21/2025	1/20/2026	Zach Shuler
HS-2014K	HAYWOOD	Install Pedestrian Hybrid Beacons (HAWK) at both intersections, a crosswalk across US 19 at Holston Village Road, short sidewalk extension and curb ramp upgrades.. Upgrade Intersections.		9/17/2024	Garrett Higdon
HS-2014Y	HAYWOOD	US 19 (DELLWOOD ROAD) FROM NORTH LAKESHORE DRIVE. INSTALL TRAFFIC SIGNAL WITH PEDESTRIAN SIGNALS, CROSSWALKS, SIDEWALK,AND CURB RAMPS.		9/17/2024	
R-5921	HAYWOOD	RUS 276 (JONATHAN CREEK) FROM US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY.	1/9/2023	11/19/2024	Jeanette White
U-4712	HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES	5/21/2027	9/18/2029	Barry Mosteller
U-6048	HAYWOOD	US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY	7/19/2027	1/22/2030	Barry Mosteller
U-6158	HAYWOOD	US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	7/12/2027	1/22/2030	Jeanette White
U-6159	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	10/12/2027	1/15/2030	Barry Mosteller
I-5924	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 15 TO MILEMARKER 20.5. PAVEMENT REHABILITATION.		3/1/2028	Keith Rogers

## FBRMPO, Division 14, May, 2024, Project Development Update

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
I-5928	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 34 TO BUNCOMBE COUNTYLINE. PAVEMENT REHABILITATION.		3/19/2030	Keith Rogers
B-5922	HENDERSON	REPLACE BRIDGE 237 OVER SOUTHERN RAILROAD ON SR 1545	6/15/2026	1/16/2029	Zach Shuler
B-5929	HENDERSON	REPLACE BRIDGE 350 OVER DEVILS FORK CREEK ON SR 1932 (TRACEY GROVE ROAD)	11/1/2017	11/12/2024	Zach Shuler
BP14-R021	HENDERSON	Replace Henderson Bridge 89 on SR1210 (Big Willow Rd.) over Big Willow Creek	1/14/2026	1/26/2027	Zach Shuler
BP14-R028	HENDERSON	Replace Bridge 48 on SR1006 (Howard Gap Rd.) over Devils Fork Creek	2/11/2027	12/14/2027	Zach Shuler
BP14-R029	HENDERSON	Replace Bridge over Devils Fork Creek ON SR 1893 (Mid Allen Rd.)	12/10/2024	12/10/2025	Zach Shuler
BP14-T015	HENDERSON	Replace Timber Bridge 440036 on SR 1586, South Mills Gap Road	5/1/2024	6/3/2024	Zach Shuler
BL-0008	HENDERSON	CLEAR CREEK GREENWAY / HENDERSONVILLE, CONSTRUCT MULT-USE PATH FROM BERKELEY MILLS PARK TO LAKEWOOD ROAD. MANAGED BY CITY OF HENDERSONVILLE.		TBD	Lonnie Watkins
BL-0078	HENDERSON	ECUSTA TRAIL FROM US 64 TO PENNSYLVANIA COUNTY LINE. CONSTRUCT GREENWAY.		9/30/2027	Lonnie Watkins
EB-5860	HENDERSON	BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS, Managed by City of Hendersonville	9/26/2025	9/25/2026	Lonnie Watkins
EB-5946	HENDERSON	MULTI USE PATH ALONG NC 191/280 FROM FRENCH BROAD RIVER TO NC 191, <b>PE ONLY</b>	PE Only	PE Only	Jeanette White
EB-5963	HENDERSON	GROVE STREET FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY), Managed by City of Hendersonville	7/28/2025	7/28/2026	Lonnie Watkins
I-4400BA	HENDERSON	I-26 AT US 64 (EXIT 49) INTERCHANGE	11/20/2028	1/16/2029	Barry Mosteller
I-5925	HENDERSON	I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.		3/16/2027	Keith Rogers
R-2588B	HENDERSON	NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER	7/16/2021	8/19/2025	Kenneth McDowell
SS-6014N	HENDERSON	US 64 from SR 1574 to SR 1602, near Edneyville. Total Length = 5.153 miles. Install sinusoidal centerline and edgeline rumblestrips with long-life pavement markings		8/27/2024	Steven Buchanan
SS-6014P	HENDERSON	US 64 from SR 1218 to SR 1173, near Laurel Park. Total Length = 3.8 miles. Install sinusoidal centerline and edgeline rumblestrips with long-life pavement markings		8/27/2024	Steven Buchanan
SS-6214T	HENDERSON	Henderson - US 64 (Chimney Rock Rd.) at SR 1602 (Gilliam Mountain Rd./St. Pauls Rd.), near Edneyville. Install actuated "Vehicle Entering When Flashing" signs and flashers on US 64.		8/27/2024	Steven Buchanan
SS-6214V	HENDERSON	Henderson - US 64 (Brevard Road) at SR 1171 (Cummings Road) near Etowah. Install a traffic signal.		8/27/2024	Steven Buchanan
U-5783	HENDERSON	US 64 FROM SR 1180(BLYTH STREET) TO SR SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.	7/6/2021	7/16/2024	Kenneth McDowell
U-5886	HENDERSON	SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY	12/16/2022	10/20/2026	Lonnie Watkins
U-6049	HENDERSON	NC 225 (SOUTH MAIN STREET)FROM SOUTH MAIN STREET AT SOUTH KING STREEET TO US 176 WIDEN BRIDGE 143 TO 5 LANES	12/16/2022	10/20/2026	Lonnie Watkins

**Division 14, FBRMPO, Construction Update, May, 2024**

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
Haywood	I-5834A	I-40	I-40 FROM MILE MARKER 27 TO MILE MARKER 31.265. PAVEMENT REHABILITATION.	10/15/2022	12/22/2024	83%
Haywood	I-5834B	I-40	I-40 FROM MILEMARKER 30 TO MILEMARKER 34.45.	10/15/2023	12/22/2024	80%
Haywood	B-6054A, B, C, D, E	I-40	BRIDGES ON I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK	5/20/2023	5/31/2025	76%
Haywood	B-3186/B-5898	US 23/74	REPLACE US 23/74 BIDGES OVER RICHLAND CREEK AND US 19 BRIDGE AT US 23/74	3/29/2028		3%
Haywood	U-5839	US-276	US-276 (RUSS AVE) FROM US-23/74 TO US-23 BUS (MAIN ST) ACCESS MANAGEMENT IN WAYNESVILLE	2/11/2028		3%
Haywood	U-5888	US 23	INTERSECTION OF US-23 BUSINESS AND WALNUT STREET.	11/11/2023	2/23/2024	89%
Haywood		SR 1129	BRIDGE 237 OVER SORRELLS CREEK ON SR 1129 (LITTLE EAST FORK RD)	9/27/2023	7/1/2024	81%
Haywood	EB-5926	US-19	SIDEWALK FROM FIE TOP RD TO MOODY FARM RD	2/29/2024	5/1/2024	76%
Buncombe, Henderson	I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024	5/13/2025	81%
Henderson		I-26	I-26/US-74 WEST BOUND LANES AND EAST BOUND LANES OVER GREEN RIVER (BRIDGE REPLACEMENT).	12/12/2024	12/13/2024	62%
Henderson	U-5887	SR-1783	SR-1783 (HIGHLAND LAKE RD) FROM NC-225 TO US-176. MODERNIZATION.	3/13/2024	7/24/2025	46%
Henderson	BL-0007		ECUSTA TRAIL	10/15/2024		7%
Henderson		US 25 Bus	RESURFACING ON US 25 BUS. NORTH (N. KING ST.), NC 225 (GREENVILLE HWY), AND SR 1503 (N MAIN ST)	10/13/2023	10/27/2024	75%