

Division 14, FBRMPO, Construction Update, February, 2025

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
Haywood	I-5834A	I-40	I-40 FROM MILE MARKER 27 TO MILE MARKER 31.265. PAVEMENT REHABILITATION.	10/15/2022	12/22/2024	84%
Haywood	I-5834B	I-40	I-40 FROM MILEMARKER 30 TO MILEMARKER 34.45.	10/15/2023	12/22/2024	87%
Haywood	B-6054A, B, C, D, E	I-40	BRIDGES ON I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK	5/20/2023	5/31/2025	62%
Haywood	B-3186/B-5898	US 23/74	REPLACE US 23/74 BIDGES OVER RICHLAND CREEK AND US 19 BRIDGE AT US 23/74	3/29/2028		15%
Haywood	B-5982	US 74	REPLACE BRIDGE OVER SOUTHERN RAILROAD	2/11/2028		6%
Haywood		SR 1322	2 BRIDGES OVER BIG CREEK ON SR-1332 (WATERVILLE ROAD).	11/11/2027		0%
Haywood	HB-0002	I-40	REPLACE BRIDGES 248 AND 249 ON I-40 OVER SR 1613 (BEAVERDAM ROAD).	4/29/2028		9%
Haywood	HB-0003	I-40	REPLACE BRIDGE 239 OVER SR 1550 (INCINERATOR ROAD) ON I-40	4/1/2028		5%
Haywood	HB-0004	I-40	REPLACE BRIDGE 243 OVER NC 215 ON I-40	12/15/2028		5%
Haywood	U-5839	US-276	US-276 (RUSS AVE) FROM US-23/74 TO US-23 BUS (MAIN ST) ACCESS MANAGEMENT IN WAYNESVILLE	2/11/2028		22%
Haywood	R-5921	US 276	US-276 (JONATHAN CREEK RD) FROM US-19 TO 0.5 MILES SOUTH OF I-40.	11/11/2028		0%
Buncombe, Henderson	I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024	1/1/2026	87%
Henderson		I-26	I-26/US-74 WEST BOUND LANES AND EAST BOUND LANES OVER GREEN RIVER (BRIDGE REPLACEMENT).	12/12/2024	2/23/2026	77%
Henderson	BL-0007		ECUSTA TRAIL	10/15/2024	7/31/2025	63%
Henderson		SR 1586	BRIDGE REPLACEMENT ON SR 1586 (S MILLS GAP RD) OVER CLEAR CREEK	5/15/2025		0%
Henderson	U-5887	SR-1783	SR-1783 (HIGHLAND LAKE RD) FROM NC-225 TO US-176. MODERNIZATION.	3/13/2024	7/24/2025	64%
Henderson	U-5783	US 64	FROM SR-1180 (BLYTHE ST) TO SR-1173 (WHITE PINE DR)/SR -1186 (DANIEL DR).	11/11/2028		0%
Henderson	R-5794N, R-5794O	US 25 Bus	ADA CURB RAMPS FROM NORTH US25 (S. MAIN ST.) TO 9TH AVE WEST (APPROX)	10/17/2025		36%

Division 14, FBRMPO, Project Development Update, February, 2025

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager	2026-2035 Draft STIP
B-5541	HAYWOOD	REPLACE BRIDGE 236 OVER SR 1513 (Thickety Rd) ON I-40	10/3/2024	6/17/2025	David Stutts	PE Only
B-5920	HAYWOOD	REPLACE BRIDGE OVER WEST FORK PIGEON CREEK ON SR 1216 (STEEL BRIDGE RD)	1/24/2025	1/13/2026	Zach Shuler	2026
HB-0023	HAYWOOD	REPLACE BRIDGE OVER WEST FORK PIGEON RIVER ON SR 1876 (SONOMA ROAD)	6/14/2024	6/24/2025	Zach Shuler	2025
HB-0027	HAYWOOD	SR 1355 (PANTHER CREEK ROAD) REPLACE BRIDGE 430206 OVER FINES CREEK.	6/24/2024	8/15/2028	Zach Shuler	2028
BP14-R002	HAYWOOD	Replace four Bridges on SR 1341 (Martins Creek Road)	11/8/2021	1/27/2026	Zach Shuler	
BP14-R005	HAYWOOD	Replace Bridge 386 on SR1148 (Lanier Ln) over Allens Creek	8/29/2025	12/14/2027	Zach Shuler	
BP14-R030	HAYWOOD	Replace Bridge 46 on SR1364 (Coleman Mtn. Rd.) over Jonathan Creek	1/13/2025	10/10/2028	Zach Shuler	
BP14-R031	HAYWOOD	Replace Bridge 290 on SR1600 (Groundhog Rd) over Southern Rail Road	9/5/2025	10/28/2031	Zach Shuler	
BP14-R035	HAYWOOD	Replace Bridge 42 on SR1355 (Iron Duff Rd./Panther Creeek Rd.) over Pigeon River	2/10/2025	10/14/2031	Zach Shuler	
BR-0022	HAYWOOD	REPLACE BRIDGE 430122 ON US 19,23,74 SOUTH BOUND LANE OVER NC 209	1/27/2026	1/19/2027	Zach Shuler	
BR-0154	HAYWOOD	Replace Bridge 430128 on NC209 (Betsy's Gap Rd.) over Cone Creek	3/20/2026	4/20/2027	Zach Shuler	
HS-2014Y	HAYWOOD	US 19 (DELLWOOD ROAD) FROM NORTH LAKESHORE DRIVE. INSTALL TRAFFIC SIGNAL WITH PEDESTRIAN SIGNALS, CROSSWALKS, SIDEWALK,AND CURB RAMPS.		3/25/2025		2025
RX-2014D	HAYWOOD	RAILWAY GRADE CROSSING SIGNALS AND GATES ON NC 215 (BLACKWELL DRIVE) AT BLUE RIDGE SOUTHER RAILROAD CROSSING NEAR CANTON		6/2/2026		2025
U-4712	HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES	5/21/2027	9/18/2029	Barry Mosteller	PE Only
U-6048	HAYWOOD	US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY	7/19/2027	1/22/2030	Barry Mosteller	2033
U-6158	HAYWOOD	US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	7/12/2027	1/22/2030	Jeanette White	PE Only
U-6159	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	10/12/2027	1/15/2030	Barry Mosteller	PE Only
I-5924	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 15 TO MILEMARKER 20.5. PAVEMENT REHABILITATION.		3/1/2028	Keith Rogers	2028
I-5928	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 34 TO BUNCOMBE COUNTYLINE. PAVEMENT REHABILITATION.		3/19/2030	Keith Rogers	2030
B-5922	HENDERSON	REPLACE BRIDGE 237 OVER SOUTHERN RAILROAD ON SR 1545	6/15/2026	1/16/2029	Zach Shuler	2029
B-5929	HENDERSON	REPLACE BRIDGE 350 OVER DEVILS FORK CREEK ON SR 1932 (TRACEY GROVE ROAD)	11/1/2017	9/23/2025	Zach Shuler	2025
BP14-R021	HENDERSON	Replace Henderson Bridge 89 on SR1210 (Big Willow Rd.) over Big Willow Creek	1/14/2026	1/27/2032	Zach Shuler	
BP14-R028	HENDERSON	Replace Bridge 48 on SR1006 (Howard Gap Rd.) over Devils Fork Creek	2/11/2027	12/11/2029	Zach Shuler	
BP14-R029	HENDERSON	Replace Bridge over Devils Fork Creek ON SR 1893 (Mid Allen Rd.)	12/10/2024	1/9/2029	Zach Shuler	
BL-0008	HENDERSON	CLEAR CREEK GREENWAY / HENDERSONVILLE, CONSTRUCT MULT-USE PATH FROM BERKELEY MILLS PARK TO LAKEWOOD ROAD. MANAGED BY CITY OF HENDERSONVILLE.		7/25/2025	Lonnie Watkins	2025
BL-0078	HENDERSON	ECUSTA TRAIL FROM US 64 TO TRANSYLVANIA COUNTY LINE. CONSTRUCT GREENWAY.		9/30/2027	Lonnie Watkins	2027
EB-5860	HENDERSON	BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS, Managed by City of Hendersonville	9/26/2025	9/25/2030	Lonnie Watkins	2030

Division 14, FBRMPO, Project Development Update, February, 2025

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager	2026-2035 Draft STIP
EB-5963	HENDERSON	GROVE STREET FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY), Managed by City of Hendersonville	7/28/2025	7/28/2026	Lonnie Watkins	2027
I-4400BA	HENDERSON	I-26 AT US 64 (EXIT 49) INTERCHANGE	11/20/2028	1/16/2029	Barry Mosteller	PE Only
I-5925	HENDERSON	I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.		3/16/2027	Keith Rogers	2027
R-2588B	HENDERSON	NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER	7/16/2021	8/19/2025	Luis Hemmer	2029
U-5886	HENDERSON	SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY	12/16/2022	10/20/2026	Lonnie Watkins	2028
U-6049	HENDERSON	NC 225 (SOUTH MAIN STREET)FROM SOUTH MAIN STREET AT SOUTH KING STREEET TO US 176 WIDEN BRIDGE 143 TO 5 LANES	12/16/2022	10/20/2026	Lonnie Watkins	2028