

Division 14, FBRMPO, Construction Update, February, 2026

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
Haywood	B-6054A, B, C, D, E	I-40	BRIDGES ON I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK	5/20/2023	10/7/2027	81%
Haywood	B-3186/B-5898	US 23/74	REPLACE US 23/74 BIDGES OVER RICHLAND CREEK AND US 19 BRIDGE AT US 23/74	3/29/2028	4/19/2028	40%
Haywood	B-5982	US 74	REPLACE BRIDGE OVER SOUTHERN RAILROAD ON US-74	2/11/2028		37%
Haywood	B-5541	I-40	BRIDGE ON I-40 OVER SR-1513 (THICKETY RD)	4/15/2029		15%
Haywood		SR 1101, 1505, 1306	BRIDGE #430002 ON SR-1101 (COLD CREEK RD), BRIDGE #430034 ON SR-1505 (BALD CREEK RD), AND BR IDGE #430219 ON SR-1306 (EVANS COVE RD).	4/7/2027		20%
Haywood		SR 1332	2 BRIDGES OVER BIG CREEK ON SR-1332 (WATERVILLE ROAD).	11/11/2027		12%
Haywood		SR 1364	BRIDGE 46 ON SR 1364 (COLEMAN MOUNTAIN ROAD) OVER JONATHAN CREEK	3/13/2027	5/22/2027	7%
Haywood/ Henderson		SR 1500, 1701	REPLACE BRIDGES OVER COVE CREEK ON SR-1500 (POPLAR COVE RD) AND OVER BRANCH BROAD RIVER ON SR-1701 (ROCKY BROAD RIVER RD)	4/7/2027		47%
Haywood	HB-0002	I-40	REPLACE BRIDGES 248 AND 249 ON I-40 OVER SR 1613 (BEAVERDAM ROAD).	4/29/2028	5/25/2028	29%
Haywood	HB-0003	I-40	REPLACE BRIDGE 239 OVER SR 1550 (INCINERATOR ROAD) ON I-40	4/1/2028		54%
Haywood	HB-0004	I-40	REPLACE BRIDGE 243 OVER NC 215 (CHAMPION DRIVE) ON I-40	12/15/2028		49%
Haywood	HB-0023	SR-1876	AT BRIDGE #430170 SR 1876 (SONOMA RD) & #430169 SR 1105 (MAX THOMPSON RD) OVER WEST & EAST FORKS OF PIGEON RIVER	4/16/2027		15%
Haywood	U-5839	US-276	US-276 (RUSS AVE) FROM US-23/74 TO US-23 BUS (MAIN ST) ACCESS MANAGEMENT IN WAYNESVILLE	2/11/2028	4/11/2028	48%
Haywood	R-5921	US 276	US-276 (JONATHAN CREEK RD) FROM US-19 TO 0.5 MILES SOUTH OF I-40.	11/11/2028		30%
Haywood		i-40	I-40 FROM TENNESSEE STATE LINE TO WEST OF MM 5.	10/15/2027		37%
Buncombe, Henderson	I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024	2/10/2026	90%
Henderson		I-26	I-26/US-74 WEST BOUND LANES AND EAST BOUND LANES OVER GREEN RIVER (BRIDGE REPLACEMENT).	12/12/2024	5/4/2026	87%
Henderson	BL-0007		ECUSTA TRAIL	10/15/2024	7/31/2025	63%
Henderson	R-2588BA	NC-191	VEGETATION REMOVAL AND UTILITIES ON NC-191 (HAYWOOD RD) FROM SR 1381 (MOUNTAIN RD) TO NC-2 80	3/31/2025	3/1/2026	70%

Division 14, FBRMPO, Construction Update, February, 2026

County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
Henderson	U-5887	SR-1783	SR-1783 (HIGHLAND LAKE RD) FROM NC-225 TO US-176. MODERNIZATION.	3/13/2024	4/11/2026	78%
Henderson	U-5783	US 64	FROM SR-1180 (BLYTHE ST) TO SR-1173 (WHITE PINE DR)/SR -1186 (DANIEL DR).	11/11/2028		7%
Henderson	R-5794N, R-5794O	US 25 Bus	ADA CURB RAMPS FROM NORTH US25 (S. MAIN ST.) TO 9TH AVE WEST (APPROX)	10/17/2025	4/20/2026	78%
Henderson		SR-1323	BRIDGE #440015 OVER BOYLSTON CREEK ON SR 1323 (BRICKYARD RD)	3/27/2026		88%
Henderson		SR 1586	BRIDGE REPLACEMENT ON SR 1586 (S MILLS GAP RD) OVER CLEAR CREEK	9/11/2026		93%
Henderson		SR 1578	REPLACE BRIDGES OVER CLEAR CREEK ON SR-1578 (TOWNSEND RD) AND ON SR-1614 (WATERS RD)	4/7/2027		20%
Henderson		SR 1528	REPLACE 2 BRIDGES OVER FEATHERSTONE CREEK ON SR 1528 (BROOKSIDE CAMP RD) and OVER S. FORK MILLS RIVER ON SR 1340 (DALTON RD)	9/25/2026		11%
Henderson		US 64	US-64 (CHIMNEY ROCK RD) FROM SR-1613 (SLICK ROCK RD, MM 22.7 9) TO SR-1701 (ROCK BROAD RIVER RD, MM 25.06).	6/30/2027	8/8/2027	38%
Henderson		US 74A	US-74A FROM BEARWALLOW MOUNTAIN RD TO US-64/US-47A/NC-9. (CM GC - GERTON)	12/31/2027		26%
Henderson		SR 1574	REPLACE BRIDGE 38 ON SR-1574 (FRUITLAND ROAD)	1/12/2026	4/20/2027	47%
Henderson		SR-1572	REPLACE BRIDGE # 63 ALONG SR-1572 (APPLE VALLEY ROAD)	1/12/2026	11/2/2026	74%

Division 14, FBRMPO, Project Development Update, January, 2026

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
B-5920	HAYWOOD	REPLACE BRIDGE OVER WEST FORK PIGEON CREEK ON SR 1216 (STEEL BRIDGE RD)	1/24/2025	7/14/2026	Zach Shuler
HB-0027	HAYWOOD	SR 1355 (PANTHER CREEK ROAD) REPLACE BRIDGE 430206 OVER FINES CREEK.	6/24/2024	8/22/2028	Zach Shuler
BP14-R002	HAYWOOD	Replace four Bridges on SR 1341 (Martins Creek Road)	11/8/2021	12/27/2026	Zach Shuler
BP14-R005	HAYWOOD	Replace Bridge 386 on SR1148 (Lanier Ln) over Allens Creek	8/29/2025	12/14/2027	Zach Shuler
BP14-R011	HAYWOOD	Replace Haywood Bridge 256 on SR1302 over Johnathan Creek	2/25/2028	1/23/2029	Zach Shuler
BP14-R030	HAYWOOD	Replace Bridge 46 on SR1364 (Coleman Mtn. Rd.) over Jonathan Creek	1/13/2025	10/10/2028	Zach Shuler
BP14-R031	HAYWOOD	Replace Bridge 290 on SR1600 (Groundhog Rd) over Southern Rail Road	9/5/2025	10/28/2031	Zach Shuler
BP14-R032	HAYWOOD	Replace Bridge 41 on SR1357 (Crabtree Church Rd) over Crabtree Creek	1/13/2026	1/14/2031	Zach Shuler
BP14-R034	HAYWOOD	Replace Bridge 75 on US23/74 over SR1160 (Hyatt Creek Rd)	1/27/2026	12/10/2030	Zach Shuler
BP14-R035	HAYWOOD	Replace Bridge 42 on SR1355 (Iron Duff Rd./Panther Creeek Rd.) over Pigeon River	2/10/2025	10/14/2031	Zach Shuler
BR-0022	HAYWOOD	REPLACE BRIDGE 430122 ON US 19,23,74 SOUTH BOUND LANE OVER NC 209	1/27/2026	1/16/2029	Zach Shuler
BR-0154	HAYWOOD	Replace Bridge 430128 on NC209 (Betsy's Gap Rd.) over Cone Creek	3/20/2026	7/18/2028	Zach Shuler
U-4712	HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES	5/21/2027	PE Only	Barry Mosteller
U-6048	HAYWOOD	US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY	7/19/2029	1/18/2033	Barry Mosteller
U-6158	HAYWOOD	US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	7/12/2027	PE Only	Jeanette White
U-6159	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	10/12/2027	PE Only	Barry Mosteller
I-5924	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 15 TO MILEMARKER 20.5. PAVEMENT REHABILITATION.		3/1/2028	Jeanette White
I-5928	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 34 TO BUNCOMBE COUNTYLINE. PAVEMENT REHABILITATION.		3/19/2030	Jeanette White
HS-2414U	HAYWOOD	US 19-23 (CAROLINA BOULEVARD). WAITSEL WAY (MIDWAY MEDICAL CENTER). INSTALL DIRECTIONAL LEFT OVER WITH BULB-OUT.		10/27/2026	Jay Hollingsworth
B-5922	HENDERSON	REPLACE BRIDGE 237 OVER SOUTHERN RAILROAD ON SR 1545	6/15/2026	1/16/2029	Zach Shuler
B-5929	HENDERSON	REPLACE BRIDGE 350 OVER DEVILS FORK CREEK ON SR 1932 (TRACEY GROVE ROAD)	11/1/2017	7/28/2026	Zach Shuler
BL-0008	HENDERSON	CLEAR CREEK GREENWAY / HENDERSONVILLE, CONSTRUCT MULIT-USE PATH FROM BERKELEY MILLS PARK TO LAKEWOOD ROAD. MANAGED BY CITY OF HENDERSONVILLE.		4/21/2026	Lonnie Watkins
BL-0078	HENDERSON	ECUSTA TRAIL FROM US 64 TO TRANSYLVANIA COUNTY LINE. CONSTRUCT GREENWAY.		3/17/2026	Lonnie Watkins
BP14-R015	HENDERSON	Replace Henderson Bridge 100 on SR1108 (Rock Creek Rd) over Rock Creek	11/13/2026	1/8/2030	Zach Shuler

Division 14, FBRMPO, Project Development Update, January, 2026

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
BP14-R018	HENDERSON	Replace Bridge 182 on SR1328 (Turnpike Rd.) over Sweet Water Branch	11/1/2023	11/14/2028	Zach Shuler
BP14-R021	HENDERSON	Replace Bridge on SR1210 (Big Willow Rd.) over Big Willow Creek	1/14/2026	1/27/2032	Zach Shuler
BP14-R028	HENDERSON	Replace Bridge on SR1006 (Howard Gap Rd.) over Devils Fork Creek	2/11/2027	12/11/2029	Zach Shuler
BP14-R029	HENDERSON	Replace Bridge over Devils Fork Creek on SR 1893 (Mid Allen Rd.)	12/10/2024	1/9/2029	Zach Shuler
BR-0083	HENDERSON	REPLACE BRIDGES 440057 AND 440115 ON US 64 OVER FRENCH BROAD RIVER OVERFLOW	7/18/2028	7/18/2028	Zach Shuler
EB-5860	HENDERSON	BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS, Managed by City of Hendersonville	9/26/2025	9/25/2030	Lonnie Watkins
EB-5963	HENDERSON	GROVE STREET FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY), Managed by City of Hendersonville	7/28/2025	7/8/2031	Lonnie Watkins
I-4400BA	HENDERSON	I-26 AT US 64 (EXIT 49) INTERCHANGE	11/20/2028	PE Only	Barry Mosteller
I-5925	HENDERSON	I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.		3/16/2027	Keith Rogers
R-2588B	HENDERSON	NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER	7/16/2021	8/15/2028	Luis Hemmer
U-5886	HENDERSON	SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY	12/16/2022	10/17/2028	Lonnie Watkins
U-6049	HENDERSON	NC 225 (SOUTH MAIN STREET)FROM SOUTH MAIN STREET AT SOUTH KING STREEET TO US 176 WIDEN BRIDGE 143 TO 5 LANES	12/16/2022	10/17/2028	Lonnie Watkins
HS-2414R	HENDERSON	SR 1793 (TRACY GROVE ROAD) BETWEEN SR 1525 (DANA ROAD) AND SR 1006 (HOWARD GAP ROAD). INSTALL RUMBLE STRIPES WITH 6" LONG LIFE PAVEMENT MARKINGS.		2/4/2026	Jeanette White