

**Division 13, FBRMPO, Construction Updates, June 2021**

<b>Contract Number</b>	<b>County</b>	<b>TIP#</b>	<b>Route</b>	<b>Location Description</b>	<b>Completion Date</b>	<b>Revised Completion Date</b>	<b>Completion Percent</b>
C203575	Buncombe	U-3301	NC-63	NC-63 (LEICESTER HWY) FROM SR-1516 (GILBERT RD) TO SR-1004 (NEWFOUND RD).	7/1/2020	10/3/2020	76.28%
C203754	Buncombe	I-5504	I-26	I-26/NC-191 (BREVARD RD) INTERCHANGE MODIFICATIONS AND I-26 WIDENING AND PAVEMENT RECONSTRUCTION.	11/30/2018	6/28/2021	88.70%
C204242	Buncombe	I-5890	I-40	I-40 MILE MARKER 55 TO MILE MARKER 67.5.	10/30/2020	3/21/2021	87.70%
C204265	Buncombe, Henderson	I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024		28.96%
C204266	Buncombe, Henderson	I-4700	I-26	I-26 FROM NC-280 (EXIT 40) TO I-40.	4/29/2024	7/18/2024	25.18%
C204288	Buncombe		NC-112, NC-151, NC-191, NC-197, NC-9, US-19, US-25	1 SECTION EACH OF US-25, NC-112, US-19/US-23BUS, NC-191, NC-9, NC-151 & NC-197 AND 106 SECTIONS OF SECONDARY ROADS.	10/1/2020	10/1/2021	39.89%
C204304	Buncombe		-	STRUCTURES #100481 ON SR-2740 OVER I-40, #100495 ON SR-2531 OVER I-40, AND #100705 ON SR-3548 OVER RIVERSIDE DR & NSRR.	9/15/2022		3.52%
C204386	Buncombe	BR-0009	NC-9	BRIDGE #79 OVER BROAD RIVER ON NC-9.	11/28/2022		0.00%
C204405	Madison	B-6012	SR-1127, SR-1151, SR-1183, SR-1341	FOUR (4) BRIDGES IN MADISON COUNTY.	11/1/2021		71.65%
C204467	Buncombe	I-6063	I-40	I-40 FROM MILE MARKER 50 TO MILE MARKER 55.	4/30/2022	3/31/2023	17.84%
DM00272	Madison, Yancey		SR-1127	28 SECTIONS OF VARIOUS SECONDARY ROUTES	10/15/2020	12/16/2021	82.32%
DM00289	Buncombe, Madison, Yancey	R-5793GA	-	VARIOUS	12/18/2020		49.31%
DM00301	Madison	R-5779	SR-1631	SR-1631 (CROSSROADS PARKWAY)	5/21/2022		10.33%
DM00304	Madison		SR-1316, SR-1318	SR-1318 (GUNTERTOWN RD) AND SR-1316 (CHAPEL HILL RD)	8/28/2021		56.59%
DM00308	Buncombe		-	I-26/240	8/21/2021		0.00%
DM00310	Buncombe		-	VARIOUS SECONDARY ROUTES	12/10/2022		0.00%
DM00311	Buncombe		US-25, US-25A	VARIOUS PRIMARY ROUTES	12/10/2022		0.00%
DM00315	Madison		-, SR-1445, SR-1507, SR-1564	VARIOUS SECONDARY ROUTES	12/10/2022		0.00%

### Division 13, FBRMPO, Project Development, June 2021

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
A-0010AA	BUNCOMBE	I-26 (US 19-23)FROM FROM SR 1781 (BROADWAY STREET) - EXIT 25 IN ASHEVILLE TO US 25 IN ASHEVILLE TO US 25	7/18/2025	PY	BEVERLY G. ROBINSON
I-6018	BUNCOMBE	I-40 BUNCOMBE COUNTY AT I-240/US 74 ALTERNATE INTERCHANGE. IMPROVE INTERCHANGE. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.	1/1/2028	PY	BRENDAN MERITHEW
I-6021	BUNCOMBE	I-40 BUNCOMBE COUNTY AT SR 2838 (PORTERS COVE ROAD) INTERCHANGE. IMPROVE INTERCHANGE. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.	1/1/2029	PY	BRENDAN MERITHEW
I-6054C	BUNCOMBE	I-40 BUNCOMBE & HAYWOOD COUNTIES FROM SR 1200 (WIGGINS ROAD) TO SR 1224 (MONTE VISTA ROAD). ADD ADDITIONAL LANES.	1/1/2029	PY	BRENDAN MERITHEW
R-5837	MADISON	US 25, FROM US 25/70 BUSINESS (NORTH MAIN STREET) TO SR 1143 (BUSH CREEK ROAD). WIDEN TO MULTI-LANES.	12/28/2028	PY	EDDIE DOUGLAS
R-5924	MADISON	US 25/ 70 FROM EAST OF SR 1392 (SKYWAY DRIVE) TO US 25/70 BUSINESS (NORTH MAIN STREET). MODERNIZE ROADWAY.	1/1/2029	PY	BRENDAN MERITHEW
U-3403B	BUNCOMBE	NC 191 (BREVARD ROAD/OLD HAYWOOD ROAD) FROM SR 3498 (LEDBETTER ROAD) TO NORTH OF BLUE RIDGE PARKWAY	3/16/2029	PY	BEVERLY G. ROBINSON
U-5781	BUNCOMBE	US 25 (MERRIMON AVENUE) AT INTERSECTION OF (MERRIMON AVENUE) AND EDGEWOOD ROAD IMPROVE INTERSECTION	12/15/2028	PY	WILLIAM C. CARVER
U-5782	BUNCOMBE	US 25 (MERRIMON AVENUE) AT INTERSECTION OF US 25 (MERRIMON AVENUE) AND W.T. WEAVER BOULEVARD IMPROVE INTERSECTION	12/15/2028	PY	WILLIAM C. CARVER
U-5832	BUNCOMBE	NC 81 (SWANNANOVA RIVER ROAD) FROM SR 3214 (BILTMORE AVENUE)TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.	1/19/2029	PY	MICHAEL G. CLARK
U-5837	BUNCOMBE	SR 2002 (RICEVILLE ROAD) FROM US 70 (TUNNEL ROAD) TO SR 2285 (CLEAR VISTA LANE) UPGRADE ROADWAY	9/28/2028	PY	MICHAEL G. CLARK
U-5971B	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY, US 19 AT US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.	6/25/2029	PY	MCCRAY H. COATES
U-5972	BUNCOMBE	NC 63 (NEW LEICESTER HWY)NC 63 (NEW LEICESTER HIGHWAY) FRM NC 63 (NEW LEICESTER HIGHWAY), US 19/23 (PATTON AVENUE) TO NEWFOUND ROAD CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	6/15/2029	PY	BRENDAN MERITHEW
U-5973	BUNCOMBE	US 19 BUSINESS (WEAVERVILLE HIGHWAY) AND SR 1740 (NEW STOCKROAD) CONSTRUCT INTERSECTION IMPROVEMENTS	4/20/2029	PY	MICHAEL G. CLARK
U-6046	BUNCOMBE	NC 81 (SWANNANOVA RIVER ROAD) FROM US 70(TUNNEL ROAD)TO US 74 (SOUTH TUNNEL ROAD) UPGRADE ROADWAY	6/21/2029	PY	MICHAEL G. CLARK
U-6162	BUNCOMBE	SR 1332 (NORTH LOUISIANA AVENUE) BUNCOMBE COUNTY FROM US 19/23 (PATTON AVENUE) TO SR 1338 (EMMA ROAD). MODERNIZE ROADWAY.	10/18/2024	PY	EDDIE DOUGLAS

### Division 13, FBRMPO, Project Development, June 2021

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
U-6173	BUNCOMBE	US 25/US 70 FROM NORTH OF SR 1584 (TILLERY BRANCH ROAD) TO SR 1727 (MONTICELLO ROAD). UPGRADE ROADWAY TO SUPERSTREET.	1/1/2029	PY	BRENDAN MERITHEW
I-2513C	BUNCOMBE	ASHEVILLE - NEW ROUTE I-26/I-40/I-240 INTERCHANGE.	6/19/2029	6/19/2029	BEVERLY G. ROBINSON
U-4739	BUNCOMBE	SR 3556(AMBOY ROAD-MEADOW ROAD) FROM I-240 TO NC 81 / SR 3214 (BILTMORE AVENUE) WIDEN TO MULTI-LANES WITH NEW BRIDGE OVER THE FRENCH BROAD RIVER.	1/17/2025	1/16/2029	BEVERLY G. ROBINSON
U-6047	BUNCOMBE	NC 112 (SARDIS ROAD/SANDHILL ROAD)FROM NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY) WIDEN ROADWAY	6/20/2025	6/20/2028	MICHAEL G. CLARK
U-2801A	BUNCOMBE	ASHEVILLE - US 25A (SWEETEN CREEK ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3081 (ROCK HILL ROAD)	7/21/2023	9/21/2027	BEVERLY G. ROBINSON
EB-5965	BUNCOMBE	SR 1263 (DEAVERVIEW ROAD) FROM US 19/23/74A (PATTON AVENUE)TO WESTMORE DRIVE	8/18/2026	8/18/2027	MCCRAY H. COATES
U-6163	BUNCOMBE	SR 3116 (MILLS GAP ROAD) AT SR 3136 (CANE CREEK ROAD) INTERSECTION. REALIGN INTERSECTION AND ADD LEFT TURN LANES.	10/18/2024	8/19/2026	MARSHALL R. WILLIAMS
B-4443	BUNCOMBE	REPLACE BRIDGES 345 & 346 OVER SR 1839 ON US 19/23, US 25, & US 70	1/22/2025	1/20/2026	KEVIN FISCHER
I-4759	BUNCOMBE	CONVERT GRADE SEPARTION TO AN INTERCHANGE AND CONSTRUCT TWOLANE ROADWAY ON I-40 AT SR 1228 (LIBERTY ROAD) FROM US 19-23/NC 151 TO SR 1224 WITH PART ON NEW LOCATION	5/31/2019	9/16/2025	BEVERLY G. ROBINSON
I-4409	BUNCOMBE	I-40 - SR 2500 (BLUE RIDGE ROAD) AT BLACK MOUNTAIN. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES, US 70 TO SOUTH OF I-40 AND UPGRADING EXISTING ROADWAY SOUTH OF I-40 TO SR 2713.	6/28/2023	6/17/2025	MICHAEL G. CLARK
I-5888B	BUNCOMBE	I - 40 BUNCOMBE COUNTY BRIDGE REHABILITATION FROM MP 37 (HAYWOOD/BUNCOMBE LINE) TO MP 44.		2/18/2025	KEVIN FISCHER
BL-0006	BUNCOMBE	VARIOUS CONSTRUCT PEDESTRIAN IMPROVEMENTS AT VARIOUS LOCATIONS WITHIN THE CITY OF ASHEVILLE (PRIMARILY WITHIN SCHOOL ZONES).		1/22/2025	MCCRAY H. COATES
I-5831B	MADISON	I-26 FROM TENNESSEE STATE LINETO MILE MARKER 9. REHABILITATE PAVEMENT.	12/20/2024	1/21/2025	MCCRAY H. COATES
I-5901	BUNCOMBE	I-240 BUNCOMBE COUNTY, FROM MILEMARKER 4 TO MILEMARKER 9. PAVEMENT IMPROVEMENTS.		1/21/2025	MCCRAY H. COATES
EB-5822	BUNCOMBE	NORTH RAD GREENWAY, CONSTRUCT MULTI-USE PATH ALONG RIVERSIDE DRIVE FROM HILL STREET TO US 19/23/70 AT BROADWAY.	1/15/2022	1/15/2025	MCCRAY H. COATES
U-5019E	BUNCOMBE	CRAVEN STREET BRIDGE IMPROVEMENTS OVER THE FRENCH BROAD RIVER		9/27/2024	MCCRAY H. COATES

### Division 13, FBRMPO, Project Development, June 2021

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
EB-5919	BUNCOMBE	US 25 MCDOWELL ST. & CHOCTAW ST. CONSTRUCT PEDESTRIAN IMPROVEMENTS ALONG MCDOWELL STREET AND CHOCTAW STREET. PEDESTRIAN IMPROVEMENTS TO INCLUDE SIDEWALK GAP CLOSURE, ADA UPGRADES AND CROSSING IMPROVEMENTS ALONG MCDOWELL STREET FROM PHIFER/SOUTHSIDE AVE TO CHOCTAW STREET AND UPGRADE TO S.	6/30/2022	6/30/2024	MCCRAY H. COATES
I-2513A	BUNCOMBE	I-26 FROM I-40 TO SR 3548 (HAYWOOD ROAD). INCLUDES INITIAL IMPROVEMENTS AT I-26/I-40/I-240 INTERCHANGE AND ALONG I-40 BETWEEN I-26/I-40/I-240 INTERCHANGE AND US 19/23 (SMOKEY PARK HIGHWAY).	6/17/2022	2/20/2024	BEVERLY G. ROBINSON
B-5953	BUNCOMBE	SR 1002 (OLD LEICESTER HWY) REPLACE BRIDGE 649 OVER FRENCH BROAD RIVER AND SOUTHERN RAILROAD.	1/17/2023	1/16/2024	KEVIN FISCHER
B-5989	MADISON	SR 1395 REPLACE BRIDGE 560071 OVER BIG LAUREL CREEK.	1/15/2023	1/16/2024	KEVIN FISCHER
B-5992	BUNCOMBE	SR 1620 REPLACE BRIDGE 100007 OVER FRENCH BROAD RIVER AND SOUTHERN RAILROAD.	6/15/2022	10/17/2023	KEVIN FISCHER
I-2513B	BUNCOMBE	ASHEVILLE - FROM SR 3548 (HAYWOOD ROAD) TO SR 1781 (BROADWAY)(COMB W/I-2513D)	10/17/2023	10/17/2023	BEVERLY G. ROBINSON
I-2513D	BUNCOMBE	BUNCOMBE COUNTY FROM SR 1477 (RIVERSIDE DRIVE), NC 251/SR 1781 (BROADWAY) TO I-40/SR 1231 (HILL STREET) (COMB W/I-2513B).	10/17/2023	10/17/2023	BEVERLY G. ROBINSON
U-5834	BUNCOMBE	SR 3116 (MILLS GAP ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	10/31/2018	7/18/2023	MICHAEL G. CLARK
EB-5547	BUNCOMBE	BLACK MOUNTAIN MULTI-USE PATH - FROM THE EXISTING FLAT CREEK GREENWAY TRAILHEAD TO THE EXISTING RIVERSIDE GREENWAY NEAR RIVERSIDE PARK IN BLACK MOUNTAIN	7/29/2022	1/27/2023	MCCRAY H. COATES
R-5793FB	BUNCOMBE	ADA RAMPS >5000; CURB RAMP UPGRADE; CONSTRUCT ADA COMPLIANT RAMPS AT VARIOUS LOCATIONS (AMERICANS WITH DISABILITIES ACT)		11/23/2022	MCCRAY H. COATES
R-5793GB	BUNCOMBE	ADA RAMPS >5000; CURB RAMP UPGRADE; CONSTRUCT ADA COMPLIANT RAMPS AT VARIOUS LOCATIONS (AMERICANS WITH DISABILITIES ACT)		11/23/2022	MCCRAY H. COATES
W-5213G	BUNCOMBE	SR 2002 (RICEVILLE RD) FROM US 70 TO SR 2419 (BULL CREEK ROAD) NEAR HAW CREEK		11/23/2022	MCCRAY H. COATES
HL-0014	BUNCOMBE	SR 3214 (BILTOMRE AVENUE) AT WHITE FAWN DRIVE INTERSECTION. INSTALL A TRAFFIC SIGNAL AND CONSTRUCT PEDESTRIAN IMPROVEMENTS.	6/30/2022	9/30/2022	MCCRAY H. COATES
U-5019D	BUNCOMBE	LIVINGSTON STREET, COMPLETE STREETS IMPROVEMENTS.		9/30/2022	MCCRAY H. COATES
HL-0013	BUNCOMBE	9TH STREET REPLACE BRIDGE 522 OVER TOMAHAWK BRANCH IN BLACK MOUNTAIN.		9/20/2022	MCCRAY H. COATES

### Division 13, FBRMPO, Project Development, June 2021

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
EB-5774	BUNCOMBE	NC 251 ( RIVERSIDE DRIVE ) FROM SR 1684 (ELK MOUNTIAN ROAD)TO EXIT 25 ON US 19/23/70. CONSTRUCT MULTI-USE PATH.	3/31/2022	8/31/2022	MCCRAY H. COATES
EB-5824	BUNCOMBE	HOMINY CREEK GREENWAY, CONSTRUCT MULTI-USE PATH FROM HOMINYVALLEY PARK AND ENKA HIGH SCHOOL TO EAST OF SAND HILL ROAD.		8/17/2022	MCCRAY H. COATES
I-5889B	BUNCOMBE	I-40 FROM MP 46 TO MP 50 ON I-40 IN BUNCOMBE COUNTY ROADWAYREHABILITATION		7/19/2022	MCCRAY H. COATES
EB-5918	MADISON	US 25/US 70 SR1601 (DERRINGER DRIVE)/STUDENT DROP INSTALL HIGH VISIBILITY CROSSWALKS, ADA RAMPS, A PEDERSTRIAN SIGNAL AND PEDESTRIAN REFUGE ISLAND AT INTERSECTION AND CONSTRUCT SIDEWALK ALONG BOTH SIDES OF US 25/US 70 TO ACCESS INGLE'S SHOPPING CENTER AND SHOPPING		6/30/2022	MCCRAY H. COATES
B-4442	BUNCOMBE	REPLACE BRIDGES 370 & 373 OVER REEMS CREEK ON US 19/23, US 25, & US 70	11/24/2021	6/21/2022	BEVERLY G. ROBINSON
I-5831A	MADISON	I-26 FROM TENNESSEE STATE LINETO MILE MARKER 9. REPLACE CURB AND DRAINAGE BOXES, AND REHABILITATE BRIDGES.		5/17/2022	MCCRAY H. COATES
EB-5947	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM NEW HAW CREEK ROAD, BEVERLYROAD TO BELL ROAD. CONSTRUCT SIDEWALKS.		4/30/2022	MCCRAY H. COATES
HL-0012	BUNCOMBE	I-240, US 70 (CHARLOTTE STREET) INTERSECTIONS. CONSTRUCTIONPEDESTRIAN IMPROVEMENTS AND A RIGHT TURN LANE ON THE I-240 EASTBOUND OFF-RAMP.		3/16/2022	MCCRAY H. COATES
EB-5790	BUNCOMBE	ASHEVILLE, ON STREET CROSSINGS AND CONNECTIONS FOR BICYCLISTS AND PEDESTRIANS IN EAST OF THE RIVERWAY.		2/28/2022	MCCRAY H. COATES
W-5813C	BUNCOMBE	SR 1332 (N LOUISIANNA AVENUE) AT SR 1338 (EMMA ROAD) IN ASHEVILLE		2/16/2022	MCCRAY H. COATES
W-5813D	BUNCOMBE	US 25 AT ALL SOULS CRESCENT AND US 25 AT US 25 ALTERNATE (LODGE STREET) IN ASHEVILLE		2/16/2022	MCCRAY H. COATES
HL-0003	BUNCOMBE	US 19/23 BUSINESS (HAYWOOD ROAD),UPGRADE ROADWAY (INCLUDINGRESURFACING AND PEDSTRIAN IMPROVEMENTS)FROM US 19/23/74 (PATTON AVENUE) TO RIDGELAWN ROAD.		2/15/2022	MCCRAY H. COATES
B-6016	BUNCOMBE	BRIDGE 142 OVER MARTIN CREEK ON SR 2027 (COMB W/B-6011, B-6013 & B-6014).	12/21/2021	12/21/2021	DAVID STARK
W-5813I	BUNCOMBE	SR 2806 (GARDEN CREEK ROAD) FROM SR 2815 (VILLAGE ROAD) TO SR 2786 (FLAT CREEK ROAD / MORGAN HILL ROAD) NEAR FAIRVIEW		11/17/2021	MCCRAY H. COATES
U-5019A	BUNCOMBE	CONSTRUCT CLINGMAN FOREST AND TOWN BRANCH GREENWAYS		10/29/2021	MCCRAY H. COATES
EB-5944	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM JOHNSTON BOULEVARD, PATTON AVENUE TO IONA CIRCLE. CONSTRUCT SIDEWALKS.		9/14/2021	MCCRAY H. COATES

### Division 13, FBRMPO, Project Development, June 2021

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
BL-0005	BUNCOMBE	NC251/SR 1781 (BROADWAY STREET), CONSTRUCT PEDESTRIAN IMPROVEMENTS FROM US 19/23 NORTHBOUND EXIT RAMP TO NORTH OF SR 1477 (RIVERSIDE DRIVE).		9/1/2021	MCCRAY H. COATES
W-5713X	BUNCOMBE	SR 1781 (BROADWAY STREET) BETWEEN US 19 / US 23 (FUTURE I-26) AND NC 251 (RIVERSIDE DRIVE) IN ASHEVILLE		9/1/2021	MCCRAY H. COATES
W-5713T	BUNCOMBE	VARIOUS ROUTES IN HIGHWAY DIVISION 13 - BUNCOMBE, BURKE ANDMADISON COUNTIES. BUNCOMBE COUNTY ROUTES: -SR 1001 from Madison County to NC 63 (MP 0.0-1.4)		8/18/2021	MCCRAY H. COATES
W-5813E	BUNCOMBE	US 19 / US 23 / US 74 ALTERNATE (PATTON AVENUE) AT US 19 / US 23 BUSINESS (HAYWOOD ROAD) / SR 1319 (JOHNSTON ROAD) IN ASHEVILLE		8/4/2021	MCCRAY H. COATES
W-5813F	BUNCOMBE	US 19 / US 23 / US 74 ALTERNATE (SMOKEY PARK HIGHWAY) AT OLD HAYWOOD ROAD IN ASHEVILLE		8/4/2021	MCCRAY H. COATES
W-5813G	BUNCOMBE	(1) US 70 (TUNNEL ROAD) AT OLD CHUNNS COVE ROAD (2) US 74 ALTERNATE (S TUNNEL ROAD) AT THE MAIN MALL ENTRANCE (3) US 74ALTERNATE (S TUNNEL ROAD) AT THE LOWER MALL ENTRANCE		8/4/2021	MCCRAY H. COATES
W-5813A	BUNCOMBE	US 25 (MCDOWELL STREET) AT DOCTORS DRIVE / ASHEVILLE HIGH SCHOOL ENTRANCE		7/21/2021	MCCRAY H. COATES
EB-5948	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM ONTEORA BOULEVARD, LINCOLN AVENUE TO RALEIGH ROAD. CONSTRUCT SIDEWALKS.		6/30/2021	MCCRAY H. COATES
U-5190	BUNCOMBE	NEW LEICHESTER HIGHWAY FROM THE CITY LIMITS TO PATTON AVENUE IN ASHEVILLE. CONSTRUCT SIDEWALK AND CROSSING IMPROVEMENTS.	1/31/2020	6/25/2021	MCCRAY H. COATES
U-5971AA	BUNCOMBE	US 19 AT US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT DRAINAGE IMPROVEMENTS.	6/11/2021	6/25/2021	MCCRAY H. COATES