

Division 14 Construction Update, February, 2020

Contract Number	County	TIP#	Route	Location Description	NCDOT Contact	NCDOT Contact No	Completion Date	Revised Completion Date	Completion Percent
C204265	Buncombe, Henderson	I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).		-	5/31/2024		6.00%
C204286	Haywood	I-5922, I-5923	I-40	I-40 FROM THE TENNESSEE STATE LINE TO MP-15. Resurfcing.	Nathan R. Tanner	(828) 497-7333	6/1/2021	6/9/2021	43.00%
DN00667	Haywood	U-6055	NC-110	INTERSECTION OF PISGAH DR (NC 110), HOLTZCLAW ST (SR-1840) AND LOCUST ST (SR-1264) IN THE TOWN OF CANTON IN HAYWOOD CO	Nathan R. Tanner	(828) 497-7333	6/15/2020		68.00%
DN00693	Henderson		SR-1802	SR 1802 (BIG HUNGRY ROAD) 0.9 MILES FROM ITS INTERSECTION WITH SR 1956 (GALLIMORE ROAD) THEN ONWARD FOR 2,500 LF	Charles S. Cordray, Jr.	(828) 891-7911	11/13/2020		59.04%
DN00497	Henderson	B-6021	SR-1840	BRIDGE NO. 440180 OVER NORTH PACOLET RIVER ON SR 1840 (MINE MOUNTAIN ROAD)	Charles S. Cordray, Jr.	(828) 891-7911	5/20/2020	5/26/2020	92.20%
DN00271	Henderson	B-6022	SR-1605	BRIDGE NO. 215 OVER TOMS FORK ON SR 1605 (TOMS FALLS ROAD) IN HENDERSON COUNTY	Charles S. Cordray, Jr.	(828) 891-7911	7/30/2020		87.00%
DN00563	Henderson	R-5207C	SR-1006	SR 1006 (HOWARD GAP RD) FROM SR 1539 (JACKSON RD.) TO US 25 IN FLETCHER	Charles S. Cordray, Jr.	(828) 891-7911	5/31/2019	1/21/2020	84.00%
DN00557	Henderson	R-5771	SR-1690	SR 1690 (BROADPOINTE DRIVE) INCLUDING BRIDGE #107 MCDOWELL CREEK	Charles S. Cordray, Jr.	(828) 891-7911	5/31/2019	8/13/2020	85.00%
DN00650	Henderson	U-5105	NC-225	HENDERSONVILLE - NC 225/ SR 1164 (ERKWOOD DRIVE) / SR 1779 (SHEPHERD STREET)	Charles S. Cordray, Jr.	(828) 891-7911	5/29/2020	6/27/2020	75.00%
C204214	Henderson	U-5840	SR-1547	SR-1547 (OLD AIRPORT RD) FROM US-25 TO MILL GAP RD.	Charles S. Cordray, Jr.	(828) 891-7911	2/28/2021	3/10/2021	42.00%

FBRMPO, Division 14, February 2020, Project Development Update

Project ID	County	Description	R/W Plans Complete	R/W Acq Begins	Let Date	Project Manager	Status
47851	HAYWOOD	Realign intersection of US 276 and Sanoma Road	2/19/2019			Danielle Schwanke	Hold
EB-5926	HAYWOOD	US 19 (SOCO ROAD) FROM US 276 TO FIE TOP ROAD. CONSTRUCT BICYCLE AND PEDESTRIAN IMPROVEMENTS.			8/31/2020	Danielle Schwanke	Active
I-5834	HAYWOOD	I-40 FROM MILE MARKER 27 TO MILE MARKER 34. PAVEMENT REHABILITATION.			9/21/2021	JOSHUA DEYTON	Active
I-5924	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 15 TO MILEMARKER 20.5. PAVEMENT REHABILITATION.			3/19/2024	JOSHUA DEYTON	
I-5928	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 34 TO BUNCOMBE COUNTYLINE. PAVEMENT REHABILITATION.			3/19/2024	JOSHUA DEYTON	
I-6051	HAYWOOD	I-40 HAYWOOD COUNTY FROM MILEMARKER 20 TO MILEMARKER 27. PAVEMENT REHABILITATION. PROJECT CREATED PER DRAFT 2020-2029 STIP.			3/16/2027	JOSHUA DEYTON	
R-5864	HAYWOOD	SR 1395 (COVE CREEK ROAD) APPROXIMATELY 3 MILES WEST OF US 276. REPAIR SLIDE AREA.	3/19/2019	7/18/2019	1/14/2020	Kenneth McDowell	Active
R-5921	HAYWOOD	RUS 276 (JONATHAN CREEK) FROM US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY.	10/11/2021	1/10/2022	10/17/2023	Danielle Schwanke	Active
U-4712	HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES	4/30/2020	5/18/2021	9/20/2022	Barry Mosteller	Active
U-5548	HAYWOOD	TOWN OF WAYNESVILLE BROWN AVENUE REALIGNMENT OF BROWN AVENUE FROM BOYD AVENUE TO APPROXIMATELY 1200 FEET SOUTH OF THE INTERSECTION. PROJECT INCLUDES CONSTRUCTION OF NEW ROADWAY (SCHOOL STREET), RAISED CROSSWALK, PAINTED CROSSWALKS, REFUGE ISLAND,			4/28/2020	Wes Jamison	Active
U-5839	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23/74 TO US 23 BUSINESS (MAIN STREET) UPGRADE CORRIDOR	5/15/2019	7/29/2019	5/18/2021	Jeanette White	Active
U-5888	HAYWOOD	INTERSECTION OF US 23 BUSINESS (NORTH MAIN STREET) AND WALNUT STREET. CONSTRUCT INTERSECTION IMPROVEMENTS	4/9/2018	4/9/2018	9/27/2022	Andrew	Active
U-6048	HAYWOOD	US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY	4/15/2020	7/15/2020	7/18/2023	Barry Mosteller	Hold
U-6158	HAYWOOD	US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	4/15/2024	7/10/2024	7/21/2026	Andrew	Hold
U-6159	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	5/13/2024	10/10/2024	10/19/2027	JOSHUA DEYTON	Hold
U-6172	HAYWOOD	US 23/US 74 GREAT SMOKEY MOUNTAINS EXPRESSWAY FROM SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY.	8/14/2023	11/10/2023	10/20/2026	JOSHUA DEYTON	Hold
U-6160	HAYWOOD	US19 from FIE TOP ROAD (SR 1304) to BLUE RIDGE PARKWAY		7/10/2026	8/12/2028	Danielle Schwanke	Hold
W-5714H	HAYWOOD	Guardrail installation from SR 1887 (CHINQUAPIN ROAD) FROM US 276 NEAR CRUSO TO THE END OF STATE MAINTENANCE			10/27/2020	JOSHUA DEYTON	Hold
47849	HENDERSON	Add right turn lane, reset curb & gutter, drainage improvements on US 25N at the intersection of SR 1503, N Main Street	12/15/2018		5/26/2020	Wes Jamison	Hold
EB-5860	HENDERSON	BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS, Managed by City of Hendersonville	9/30/2022	9/30/2022	9/29/2023	JOSHUA DEYTON	Active
EB-5963	HENDERSON	ASHEVILLE FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY), Managed by City of Hendersonville	7/25/2022	7/25/2022	7/25/2023	JOSHUA DEYTON	Active
I-4400A	HENDERSON	US25 to US64, MODERNIZE INTERSTATE			FY2029		Hold
I-4400BA	HENDERSON	I-26 AT US 64 (EXIT 49) INTERCHANGE	11/15/2020	7/21/2023	10/20/2026	JOSHUA DEYTON	Hod

17BP.14.R.187	HENDERSON	BRIDGE No. 100 OVER ROCK CREEK ON SR 1108 (Rock Creek Rd.).	5/1/2020		1/11/2022	Adam Dockery
17BP.14.R.198	HENDERSON	Bridge No. 182 Over Sweet Water Branch on SR 1328 (Turnpike Rd.).	7/31/2019		1/11/2022	Adam Dockery
17BP.14.R.199	HENDERSON	Bridge No. 208 on SR 1109 (Cabin Creek Rd.) over Cabin Creek.	9/25/2020		10/22/2024	Adam Dockery
17BP.14.R.201	HENDERSON	Bridge NO. 89 over Big Willow Creek on SR 1210 (Big Willow Rd.).	3/22/2020		1/17/2023	Adam Dockery
17BP.14.R.206	HENDERSON	Bridge No. 15 over Boylston Creek on SR 1323 (Brickyard Rd.)	12/7/2019		2/9/2027	Adam Dockery
B-5901	HENDERSON	REPLACE BRIDGE 121 OVER FRENCH BROAD RIVER OVERFLOW ON NC 191	1/19/2021	1/19/2021	1/18/2022	ADAM DOCKERY
B-5922	HENDERSON	REPLACE BRIDGE 237 OVER SOUTHERN RAILROAD ON SR 1545	6/18/2021	6/18/2021	6/20/2023	KEVIN FISCHER
B-5929	HENDERSON	REPLACE BRIDGE 350 OVER DEVILS FORK CREEK ON SR 1932 (TRACEY GROVE ROAD)	11/1/2017	11/1/2017	9/30/2019	JOSHUA DEYTON
BR-0083	HENDERSON	REPLACE BRIDGES 440057 AND 440115 ON US 64 OVER FRENCH BROAD RIVER OVERFLOW	1/1/2022	1/1/2022	1/1/2023	KEVIN FISCHER

FBRMPO, Division 14, February 2020, Bridge Project Development Update

Project ID	County	Description	R/W Plans Complete	R/W Acq Begins	Let Date	Project Manager
14SP.20441.1	HAYWOOD	REPLACEMENT OF BRIDGE 430175 ON SR 1332 BRIDGE NO. 175 REPLACEMENT			9/15/2020	Adam Dockery
14SP.20441.2	HAYWOOD	REPLACEMENT OF BRIDGE 430174 ON SR 1332 BRIDGE NO. 174 REPLACEMENT			9/15/2020	Adam Dockery
17BP.14.R.171	HAYWOOD	Bridge NO. 256 on SR 1302	10/28/2019		2/28/2023	Adam Dockery
17BP.14.R.173	HAYWOOD	Bridges 190, 187, 188, 189 on SR 1341 (Martins Creek Rd.) over Martin Creek.	6/25/2018		11/14/2023	Adam Dockery
17BP.14.R.174	HAYWOOD	Bridge No. 401 on SR 1236	7/11/2017		3/24/2020	Adam Dockery
17BP.14.R.175	HAYWOOD	Bridge No. 215 on SR 1379 (Sugar Cove Rd.) over Fines Creek.	4/5/2017		3/24/2020	Adam Dockery
17BP.14.R.176	HAYWOOD	Bridge No. 276 on SR 1104	5/30/2017		1/28/2020	Adam Dockery
17BP.14.R.177	HAYWOOD	Bridge No. 237 on SR 1129 (Little East Fork Rd.) over Sorrell Creek.	7/22/2019		12/8/2020	Adam Dockery
17BP.14.R.184	HAYWOOD	BRIDGE No. 386 OVER ALLENS CREEK ON SR 1148.	10/31/2019		11/10/2020	Adam Dockery
17BP.14.R.191	HAYWOOD	This replaces B-5965 for Bridge 266 over Campbell Creek onSR 1212			1/12/2027	Adam Dockery
17BP.14.R.192	HAYWOOD	BRIDGE No. 192 OVER WESLEY CREEK ON SR 1336.			1/25/2023	Adam Dockery
17BP.14.R.196	HAYWOOD	This project replaces B-5909 for Bridge 375 over Dutch Cove Creek on SR 1856	2/21/2020		1/11/2022	Adam Dockery
B-3186	HAYWOOD	REPLACE BRIDGE 155 & 158 OVER RICHLAND CREEK ON US 23-74 NBL	1/15/2021	1/21/2021	1/18/2022	JOSHUA DEYTON
B-5541	HAYWOOD	REPLACE BRIDGE 236 OVER SR 1513 ON I-40	10/21/2022	10/21/2022	10/17/2023	KEVIN FISCHER
B-5898	HAYWOOD	REPLACE BRIDGE 168 OVER US 19 AND US 23 ON US 23/US 74	1/15/2021	1/21/2021	1/18/2022	JOSHUA DEYTON
B-5920	HAYWOOD	REPLACE BRIDGE 246 OVER WEST FORK PIGEON CREEK ON SR 1216	1/21/2022	1/24/2022	1/17/2023	KEVIN FISCHER
B-5982	HAYWOOD	US 74 REPLACE BRIDGE 430095 OVER SOUTHERN RAILROAD.	7/20/2020	7/20/2020	1/19/2021	ADAM DOCKERY
BR-0022	HAYWOOD	BRIDGE 430122 ON US 19,23,74 SBL OVER NC 209	1/19/2021	1/19/2021	1/18/2022	KEVIN FISCHER
14SP.20451.2	HENDERSON	Bridge No. 147 ON SR 1353 (Hooper Lane) over Mills River.			8/11/2020	Adam Dockery
15BPR.20	HENDERSON	I-26/US 74 WBL AND EBL OVER GREEN RIVER - STRUCTURE NOS. 440112 AND 440108			6/16/2020	Keith Paschal, PE
17BP.14.R.101	HENDERSON	REPLACEMENT OF BRIDGE 440048 ON SR 1006 IN HENDERSON COUNTY			2/9/2021	Adam Dockery
17BP.14.R.179	HENDERSON	Bridge No. 247 on SR 1260 (Sky Valley Rd.) over Shoal Creek.	1/16/2018		12/8/2020	Adam Dockery
17BP.14.R.185	HENDERSON	BRIDGE No. 58 OVER DEVILS FORK CREEK ON SR 1893.	5/30/2020		12/14/2021	Adam Dockery

I-5925	HENDERSON	I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.			3/15/2022	JOSHUA DEYTON	Active
R-2588B	HENDERSON	NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER	9/30/2019	1/27/2020	6/20/2023	JOSHUA DEYTON	Active
R-5748	HENDERSON	SR 1127 (KANUGA ROAD) FROM US 25 BUSINESS (CHURCH STREET) TO SR 1123 (LITTLE RIVER ROAD). UPGRADE ROADWAY.	12/28/2019	10/10/2020	10/18/2022	JOSHUA DEYTON	Active
SS-4914DC	HENDERSON	Ped Signals/Crossings, US 25 Business (Asheville Hwy) at the Ingles (11) Gas Station Entrance/Exit			6/9/2020	Wes Jamison	Hold
SS-4914DF	HENDERSON	Guardrail, SR 1328/SR 1322 (Turnpike Road) from SR 1325 to SR 1316.			6/9/2020	OPEN	Hold
U-5783	HENDERSON	US 64 FROM SR 1180(BLYTH STREET) TO SR SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.	11/22/2019	1/17/2020	5/21/2024	KENNETH MCDOWELL	Hold
U-5886	HENDERSON	SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY	11/22/2019	6/15/2020	10/18/2022	JEANETTE WHITE	Active
U-5887	HENDERSON	SR 1783 (HIGHLAND LAKE ROAD) FROM NC 225 TO US 176. UPGRADEROADWAY	6/28/2019	1/17/2020	7/28/2020	JOSHUA DEYTON	Active
U-6049	HENDERSON	NC 225 (SOUTH MAIN STREET)FROM SOUTH MAIN STREET AT SOUTH KING STREEET TO US 176 WIDEN BRIDGE 143 TO 5 LANES	11/22/2019	1/17/2020	10/18/2022	JOSHUA DEYTON	Active
U-6124	HENDERSON	NC 280 (BOYLSTON HIGHWAY) HENDERSON HIGHWAY AT NC 191 (HAYWOOD ROAD) TO NC 191 (OLD HAYWOOD ROAD). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS.	11/1/2023	11/15/2023	11/18/2025	JOSHUA DEYTON	Hold
W-5714J	HENDERSON	Signal Installation,SR 1358 (FANNING BRIDGE ROAD) AT SR 1359 (RUTLEDGE ROAD) INFLETCHER				JOSHUA DEYTON	Hold