

**Division 14, FBRMPO, Construction Update, June 2021**

<b>Contract Number</b>	<b>County</b>	<b>TIP#</b>	<b>Route</b>	<b>Location Description</b>	<b>Completion Date</b>	<b>Revised Completion Date</b>	<b>Completion Percent</b>
C204265	Buncombe, Henderson	I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024		29%
C204286	Haywood	I-5922, I-5923	I-40	I-40 FROM THE TENNESSEE STATE LINE TO MP-15. Resurfcing.	6/1/2021	6/9/2021	92%
DN00493	Haywood		SR 1236	BRIDGE 401 OVER LITTLE EAST FORK PIGEON RIVER ON SR 1236 (BROWN HOLLOW RD)	8/5/2022		0%
DN00494	Haywood		SR-1379	BRIDGE 430215 OVER FINES CREEK ON SR 1379 (SUGAR COVE ROAD)	10/28/2022		20%
DN00690	Haywood	EB-5859	SR-1173	ALONG NC SR-1173 PLOTT CREEK RD AND HAZELWOOD AVE	5/13/2022		64%
C204214	Henderson	U-5840	SR-1547	SR-1547 (OLD AIRPORT RD) FROM US-25 TO MILL GAP RD.	2/28/2021	6/6/2021	86%
DN00650	Henderson	U-5105	NC-225	HENDERSONVILLE - NC 225/ SR 1164 (ERKWOOD DRIVE) / SR 1779 (SHEPHERD STREET)	5/29/2020	7/18/2021	81%
C204214	Henderson		US-25	RESURFACING	10/15/2021		0%
C204202	Henderson		I-26	I-26/US-74 WEST BOUND LANES AND EAST BOUND LANES OVER GREEN RIVER (BRIDGE REPLACEMENT).	12/12/2024		0%
DN00498	Henderson		SR 1260	BRIDGE NO. 440247 OVER SHOAL CREEK ON SR 1260 (SKY VALLEY ROAD)	6/30/2022		0%
DN00735	Henderson		US-25	U.S. 25 BUS. AT SR-1417 (RUGBY DR)	7/29/2022	8/28/2022	0%

FBRMPO, Division 14, June 2021, Project Development Update

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
U-4712	HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES	5/21/2024	9/15/2026	Barry Mosteller
U-5839	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23/74 TO US 23 BUSINESS (MAIN STREET) UPGRADE CORRIDOR	8/12/2019	5/16/2023	Jeanette White
U-5888	HAYWOOD	INTERSECTION OF US 23 BUSINESS (NORTH MAIN STREET) AND WALNUT STREET. CONSTRUCT INTERSECTION IMPROVEMENTS	4/9/2018	9/27/2022	Joshua Deyton
R-5921	HAYWOOD	RUS 276 (JONATHAN CREEK) FROM US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY.	1/9/2023	9/17/2024	Garrett Higdon
EB-5926	HAYWOOD	US 19 (SOCO ROAD) FROM US 276 TO FIE TOP ROAD. CONSTRUCT BICYCLE AND PEDESTRIAN IMPROVEMENTS.	7/1/2021	8/31/2021	Joshua Deyton
EB-5945	HAYWOOD	SIDEWALK ON CHAMPION DRIVE FROM NORTH CANTON ROAD TO THICKETY ROAD	8/9/2021		Jeanette White
I-5834	HAYWOOD	I-40 FROM MILE MARKER 27 TO MILE MARKER 34. PAVEMENT REHABILITATION. DIVIDED INTO A & B SECTIONS.		9/21/2021	Joshua Deyton
47851/47854	HAYWOOD	REALIGN INTERSECTIONS OF US 276 AND SANOMA ROAD		5/10/2022	Jeanette White
W-5714H	HAYWOOD	GUARDRAIL INSTALLATION ON SR 1887 (CHINQUAPIN ROAD) FROM US 276 NEAR CRUSO TO THE END OF STATE MAINTENANCE		10/11/2022	Joshua Deyton
U-5548	HAYWOOD	TOWN OF WAYNESVILLE BROWN AVENUE REALIGNMENT OF BROWN AVENUE FROM BOYD AVENUE TO APPROXIMATELY 1200 FEET SOUTH OF THE INTERSECTION. PROJECT INCLUDES CONSTRUCTION OF NEW ROADWAY (SCHOOL STREET), RAISED CROSSWALK, PAINTED CROSSWALKS, REFUGE ISLAND,		2/27/2029	Town Managed, (Wes Jamison)
U-6048	HAYWOOD	US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY	7/19/2028	1/1/2040	Barry Mosteller
U-6158	HAYWOOD	US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	7/12/2028	1/1/2040	Joshua Deyton
U-6159	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	10/12/2028	1/1/2040	Barry Mosteller
U-6172	HAYWOOD	US 23/US 74 GREAT SMOKEY MOUNTAINS EXPRESSWAY FROM SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY.	11/13/2026	1/1/2040	Joshua Deyton
U-6160	HAYWOOD	US19 from FIE TOP ROAD (SR 1304) to BLUE RIDGE PARKWAY	10/20/2028	1/1/2040	Joshua Deyton
I-5924	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 15 TO MILEMARKER 20.5. PAVEMENT REHABILITATION.		3/17/2026	Joshua Deyton
I-5928	HAYWOOD	I-40 - HAYWOOD COUNTY FROM MILEMARKER 34 TO BUNCOMBE COUNTYLINE. PAVEMENT REHABILITATION.		3/16/2027	Joshua Deyton
I-6051	HAYWOOD	I-40 HAYWOOD COUNTY FROM MILEMARKER 20 TO MILEMARKER 27. PAVEMENT REHABILITATION. PROJECT CREATED PER DRAFT 2020-2029 STIP.		3/20/2029	Joshua Deyton
I-5925	HENDERSON	I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.		3/18/2025	Joshua Deyton
R-2588B	HENDERSON	NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER	7/16/2021	7/18/2023	Joshua Deyton

FBRMPO, Division 14, June 2021, Project Development Update

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
U-5887	HENDERSON	SR 1783 (HIGHLAND LAKE ROAD) FROM NC 225 TO US 176. UPGRADEROADWAY	7/1/2019	2/23/2021	Barry Mosteller
U-5783	HENDERSON	US 64 FROM SR 1180(BLYTH STREET) TO SR SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.	6/29/2021	5/21/2024	Kenneth McDowell
W-5714J	HENDERSON	SIGNAL INSTALLATION, SR 1358 (FANNING BRIDGE ROAD) AT SR 1359 (RUTLEDGE ROAD) IN FLETCHER		10/11/2022	Lonnie Watkins
47849	HENDERSON	Add right turn lane, reset curb & gutter, drainage improvements on US 25N at the intersection of SR 1503, N Main Street		5/20/2022	Stacy Oberhausen
R-5748	HENDERSON	SR 1127 (KANUGA ROAD) FROM US 25 BUSINESS (CHURCH STREET) TO SR 1123 (LITTLE RIVER ROAD). UPGRADE ROADWAY.	9/21/2026	1/1/2040	Jeanette White
U-5886	HENDERSON	SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY	12/19/2022	10/21/2025	Jeanette White
U-6049	HENDERSON	NC 225 (SOUTH MAIN STREET)FROM SOUTH MAIN STREET AT SOUTH KING STREEET TO US 176 WIDEN BRIDGE 143 TO 5 LANES	12/19/2022	10/21/2025	Jeanette White
U-6124	HENDERSON	NC 280 (BOYLSTON HIGHWAY) HENDERSON HIGHWAY AT NC 191 (HAYWOOD ROAD) TO NC 191 (OLD HAYWOOD ROAD). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS.	11/15/2028	11/1/2040	Jeanette White
EB-5860	HENDERSON	BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS, Managed by City of Hendersonville	9/26/2025	9/25/2026	Joshua Deyton
EB-5963	HENDERSON	GROVE STREET FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY), Managed by City of Hendersonville	1/28/2025	7/28/2026	Joshua Deyton
EB-5946	HENDERSON	MULTI USE PATH ALONG NC 191/280 FROM FRENCH BROAD RIVER TO NC 191		Move Forward	Jeanette White
EB-6037B	HENDERSON/TR ANSYVANIA	ECUSTA TRAIL, RAIL TO TRAIL	9/30/2021		Stacy Oberhausen
I-4400A	HENDERSON	I-26 FROM US25 to US64, MODERNIZE INTERSTATE	7/26/2029	1/1/2040	
I-4400BA	HENDERSON	I-26 AT US 64 (EXIT 49) INTERCHANGE	7/21/2028	1/1/2040	Joshua Deyton
SS-4914DC	HENDERSON	Ped Signals/Crossings, US 25 Business (Asheville Hwy) at the Ingles (#11) Gas Station Entrance/Exit		6/8/2022	Steven Buchanan
SS-4914DF	HENDERSON	Guardrail, SR 1328/SR 1322 (Turnpike Road) from SR 1325 to SR 1316.		6/8/2021	Lonnie Watkins
SS-6014L	HENDERSON	SR 1006 (Howard Gap Rd) at SR 1793 (Tracey Grove Rd)/SR 1795, all way stop with flashers			Steven Buchanan
SS-6014H	HENDERSON	Install dual red "T" signal indications with retroreflective backplates for both approaches on US 176 and implement time of day protected left turn phase on both approaches on SR 1783.		4/13/2022	Steven Buchanan
SS-6014I	HENDERSON	On US 25 southbound, install a rumblestripe with long-life pavement markings on the lane line separating the median thru-lane and the left turn lane and install plastic curbing with reflective pylons on the double yellow centerline.		3/13/2022	Steven Buchanan
SS-4914DA	HENDERSON	Approximately 600' of shoulder guardrail ON SR 1734 (Sugarloaf Rd.) from SR 1006 to SR 1783 near Hendersonville		6/8/2021	Lonnie Watkins
SS-4914DH	HENDERSON	Install ped signals, crosswalks & curb ramps on US 176 (Spartanburg Hwy) from SR 1764 (S. Grove St.)/S. Charleston Lane to SR 1722 (Old Spartanburg Rd.)		4/13/2021	Steven Buchanan

FBRMPO, Division 14, June 2021, Project Development Update

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
SS-6014A	HENDERSON	Install centerline rumble strips w/ long life pavement markings on SR 1127 (Kanuga Rd.) from SR 1123 to SR 1164		NA	Steven Buchanan