

**Division 14, FBRMPO, Construction Update, March 2022**

<b>Contract Number</b>	<b>County</b>	<b>TIP#</b>	<b>Route</b>	<b>Location Description</b>	<b>Completion Date</b>	<b>Revised Completion Date</b>	<b>Completion Percent</b>
C204265	Buncombe, Henderson	I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024	11/30/2024	45%
C204651	Haywood	I-5834A		I-40 FROM MILE MARKER 27 TO MILE MARKER 31.265. PAVEMENT REHABILITATION.	10/15/2022		0%
C204654	Haywood	B-6054A	I-40	I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK	5/20/2023		40%
DN00493	Haywood		SR 1236	BRIDGE 401 OVER LITTLE EAST FORK PIGEON RIVER ON SR 1236 (BROWN HOLLOW RD)	8/5/2022		0%
DN00761	Haywood		SR-1888	BRIDGE # 5 PISGAH CREEK ROAD (SR 1888) OVER PISGAH CREEK	10/28/2022		34%
C204675	Haywood	U-5888	US 23	INTERSECTION OF US-23 BUSINESS AND WALNUT STREET.	11/11/2023		0%
DN00762	Haywood		SR-1608	BRIDGE # 5 ALONG SR 1888 (PISGAH CREEK ROAD) OVER PISGAH CREEK	12/14/2022		22%
C204202	Henderson		I-26	I-26/US-74 WEST BOUND LANES AND EAST BOUND LANES OVER GREEN RIVER (BRIDGE REPLACEMENT).	12/12/2024		15%
DN00735	Henderson	U-5887	SR-1783	SR-1783 (HIGHLAND LAKE RD) FROM NC-225 TO US-176. MODERNIZATION.	3/13/2024		0%
DN00127	Henderson		SR-1353	AT BRIDGE NO. 147 OVER MILLS RIVER ON SR 1353 (HOOPER LANE)	3/1/2022		60%
DN00752	Henderson	HA-0003	SR 1970	EXTENSION OF COMMERCIAL BOULEVARD (SR 1970) TO CREST ROAD (SR 1803)	11/16/2022		41%

FBRMPO, Division 14, March 2022, Project Development Update

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
B-3186/B-5898	HAYWOOD	REPLACE US 23/74 BIDGES OVER RICHLAND CREEK AND US 19 BRIDGE AT US 23/74	9/30/2021	5/17/2022	Garrett Higdon
EB-5926	HAYWOOD	US 19 (SOCO ROAD) FROM US 276 TO FIE TOP ROAD. CONSTRUCT BICYCLE AND PEDESTRIAN IMPROVEMENTS.	7/1/2021	3/22/2022	Joshua Deyton
EB-5945	HAYWOOD	SIDEWALK ON CHAMPION DRIVE FROM NORTH CANTON ROAD TO THICKETY ROAD	3/14/2022	9/12/2023	Jeanette White
R-5921	HAYWOOD	RUS 276 (JONATHAN CREEK) FROM US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY.	1/9/2023	9/17/2024	Garrett Higdon
U-4712	HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES	5/21/2024	9/15/2026	Barry Mosteller
U-5839	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23/74 TO US 23 BUSINESS (MAIN STREET) UPGRADE CORRIDOR	8/12/2019	5/16/2023	Kenneth McDowell
U-6048	HAYWOOD	US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY	7/19/2028	1/1/2040	Barry Mosteller
U-6158	HAYWOOD	US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	7/12/2028	1/1/2040	Joshua Deyton
U-6159	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	10/12/2028	1/1/2040	Barry Mosteller
U-6160	HAYWOOD	US19 from FIE TOP ROAD (SR 1304) to BLUE RIDGE PARKWAY	10/20/2028	1/1/2040	Joshua Deyton
U-6172	HAYWOOD	US 23/US 74 GREAT SMOKEY MOUNTAINS EXPRESSWAY FROM SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY.	11/13/2026	1/1/2040	Joshua Deyton
W-5814A	HAYWOOD	Install a left turn lane on US 276 Northbound 0.3 mile south of SR 1326, near Dellwood.		7/12/2022	Garrett Higdon
47849	HENDERSON	Add right turn lane, reset curb & gutter, drainage improvements on US 25N at the intersection of SR 1503, N Main Street		5/20/2022	Stacy Oberhausen
EB-5860	HENDERSON	BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS, Managed by City of Hendersonville	9/26/2025	9/25/2026	Joshua Deyton
EB-5863	HENDERSON	GROVE STREET FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY), Managed by City of Hendersonville	1/28/2025	7/28/2026	Joshua Deyton
EB-5946	HENDERSON	MULTI USE PATH ALONG NC 191/280 FROM FRENCH BROAD RIVER TO NC 191		Move Forward	Jeanette White
I-4400A	HENDERSON	I-26 FROM US25 to US64, MODERNIZE INTERSTATE	7/26/2029	1/1/2040	Joshua Deyton
I-4400BA	HENDERSON	I-26 AT US 64 (EXIT 49) INTERCHANGE	7/21/2028	1/1/2040	Joshua Deyton
I-5925	HENDERSON	I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.		3/18/2025	Joshua Deyton
R-2588B	HENDERSON	NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER	7/16/2021	7/18/2023	Joshua Deyton
R-5748	HENDERSON	SR 1127 (KANUGA ROAD) FROM US 25 BUSINESS (CHURCH STREET) TO SR 1123 (LITTLE RIVER ROAD). UPGRADE ROADWAY.	9/21/2026	1/1/2040	Jeanette White

FBRMPO, Division 14, March 2022, Project Development Update

Project ID	County	Description	R/W Acq Begins	Let Date	Project Manager
SS-4914DC	HENDERSON	Ped Signals/Crossings, US 25 Business (Asheville Hwy) at the Ingles (#11) Gas Station Entrance/Exit		6/8/2022	Steven Buchanan
SS-6014H	HENDERSON	Install dual red "T" signal indications with retroreflective backplates for both approaches on US 176 and implement time of day protected left turn phase on both approaches on SR 1783.		4/13/2022	Steven Buchanan
SS-6014I	HENDERSON	On US 25 southbound, install a rumblestripe with long-life pavement markings on the lane line separating the median thru-lane and the left turn lane and install plastic curbing with reflective pylons on the double yellow centerline.		3/13/2022	Steven Buchanan
U-5783	HENDERSON	US 64 FROM SR 1180(BLYTH STREET) TO SR SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.	6/29/2021	5/21/2024	Kenneth McDowell
U-5886	HENDERSON	SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY	12/19/2022	10/21/2025	Jeanette White
U-6049	HENDERSON	NC 225 (SOUTH MAIN STREET)FROM SOUTH MAIN STREET AT SOUTH KING STREEET TO US 176 WIDEN BRIDGE 143 TO 5 LANES	12/19/2022	10/21/2025	Jeanette White
U-6124	HENDERSON	NC 280 (BOYLSTON HIGHWAY) HENDERSON HIGHWAY AT NC 191 (HAYWOOD ROAD) TO NC 191 (OLD HAYWOOD ROAD). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS.	11/15/2028	11/1/2040	Jeanette White
EB-6037B	HENDERSON/TR ANSYVANIA	ECUSTA TRAIL, RAIL TO TRAIL	9/30/2021		Stacy Oberhausen

**NOTE: All Dates are subject to Change!**