

Division 13, FBRMPO/LOSRPO, Construction Updates, March 2022

Contract Number	County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
C203575	Buncombe	U-3301	NC-63	NC-63 (LEICESTER HWY) FROM SR-1516 (GILBERT RD) TO SR-1004 (NEWFOUND RD).	7/1/2020	7/1/2022	83.74%
C204266	Buncombe, Henderson	HO-0002A, I-4700	I-26	I-26 FROM NC-280 (EXIT 40) TO I-40.	4/29/2024	7/18/2024	37.22%
C204288	Buncombe		NC-112, NC-151, NC-191, NC-197, NC-9, US-19, US-25	1 SECTION EACH OF US-25, NC-112, US-19/US-23BUS, NC-191, NC-9, NC-151 & NC-197 AND 106 SECTIONS OF SECONDARY ROADS.	10/1/2020	10/15/2021	78.07%
C204304	Buncombe		-	STRUCTURES #100481 ON SR-2740 OVER I-40, #100495 ON SR-2531 OVER I-40, AND #100705 ON SR-3548 OVER RIVERSIDE DR & NSRR.	9/15/2022		43.82%
C204386	Buncombe	BR-0009	NC-9	BRIDGE #79 OVER BROAD RIVER ON NC-9.	11/28/2022	12/2/2022	52.62%
C204405	Madison	B-6012	SR-1127, SR-1151, SR-1183, SR-1341	FOUR (4) BRIDGES IN MADISON COUNTY.	11/1/2021	4/30/2022	82.92%
C204467	Buncombe	I-6063	I-40	I-40 FROM MILE MARKER 50 TO MILE MARKER 55.	4/30/2022	3/31/2023	57.04%
DM00288	Buncombe, Burke, Madison, McDowell	W-5713T, W-5713U, W-5713V	SR-1001	VARIOUS PRIMARY AND SECONDARY ROUTES	7/31/2022		0.00%
DM00307	Buncombe	W-5813I	-	SR-2806 (GARREN CREEK RD) FROM SR-2815 (VILLAGE RD) TO SR-2786 (FLAT CREEK RD)	4/29/2022		0.00%
DM00310	Buncombe		SR-3136	VARIOUS SECONDARY ROUTES	12/10/2022		28.14%
DM00311	Buncombe		-, US-25	VARIOUS PRIMARY ROUTES	12/10/2022		0.00%
DM00314	Madison		NC-213, SR-1198, SR-2569, US-2570	VARIOUS PRIMARY AND SECONDARY ROUTES	12/10/2022		22.54%
DM00315	Madison		-, SR-1402, SR-1445, SR-1507, SR-1512, SR-1639, SR-1641	VARIOUS SECONDARY ROUTES	12/10/2022		0.00%
DM00320	Buncombe		NC-191	VARIOUS PRIMARY AND SECONDARY ROUTES	12/10/2022		17.01%
DM00323	Buncombe	U-6251A	-	FROM SR-3684 (WALK OFF WAY) TO US-19/23/74A	10/29/2022		0.00%
DM00329	Madison		-	NC-208 FROM NC-212 TO TENNESSEE STATE LINE	11/19/2022		0.00%
DM00346	Buncombe		-	BRIDGE #545 ON SR-1138 (OLD WILSON RD)	4/28/2023		0.00%
DM00360	Buncombe		-	VARIOUS SECONDARY ROUTES	9/15/2023		0.00%

Division 13, FBRMPO/LOSRPO, Project Development Update, March 2022

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
A-0010AA	BUNCOMBE	I-26 (US 19-23)FROM FROM SR 1781 (BROADWAY STREET) - EXIT 25 IN ASHEVILLE TO US 25 IN ASHEVILLE TO US 25	7/18/2025	POST 2029	BEVERLY G. ROBINSON
I-6018	BUNCOMBE	I-40 BUNCOMBE COUNTY AT I-240/US 74 ALTERNATE INTERCHANGE. IMPROVE INTERCHANGE. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.	1/1/2028	POST 2029	BRENDAN MERITHEW
I-6021	BUNCOMBE	I-40 BUNCOMBE COUNTY AT SR 2838 (PORTERS COVE ROAD) INTERCHANGE. IMPROVE INTERCHANGE. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.	1/1/2029	POST 2029	BRENDAN MERITHEW
I-6054C	BUNCOMBE	I-40 BUNCOMBE & HAYWOOD COUNTIES FROM SR 1200 (WIGGINS ROAD) TO SR 1224 (MONTE VISTA ROAD). ADD ADDITIONAL LANES.	1/1/2029	POST 2029	BRENDAN MERITHEW
R-5837	MADISON	US 25, FROM US 25/70 BUSINESS (NORTH MAIN STREET) TO SR 1143 (BUSH CREEK ROAD). WIDEN TO MULTI-LANES.	12/28/2028	POST 2029	EDDIE DOUGLAS
R-5924	MADISON	US 25/ 70 FROM EAST OF SR 1392 (SKYWAY DRIVE) TO US 25/70 BUSINESS (NORTH MAIN STREET). MODERNIZE ROADWAY.	1/1/2029	POST 2029	BRENDAN MERITHEW
U-3403B	BUNCOMBE	NC 191 (BREVARD ROAD/OLD HAYWOOD ROAD) FROM SR 3498 (LEDBETTER ROAD) TO NORTH OF BLUE RIDGE PARKWAY	3/16/2029	POST 2029	BEVERLY G. ROBINSON
U-5832	BUNCOMBE	NC 81 (SWANNANOVA RIVER ROAD) FROM SR 3214 (BILTMORE AVENUE)TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.	1/19/2029	POST 2029	MICHAEL G. CLARK
U-5837	BUNCOMBE	SR 2002 (RICEVILLE ROAD) FROM US 70 (TUNNEL ROAD) TO SR 2285 (CLEAR VISTA LANE) UPGRADE ROADWAY	9/28/2028	POST 2029	MICHAEL G. CLARK
U-5971B	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY, US 19 AT US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.	6/25/2029	POST 2029	H. MCCRAY COATES
U-5972	BUNCOMBE	NC 63 (NEW LEICESTER HWY)NC 63 (NEW LEICESTER HIGHWAY) FRM NC 63 (NEW LEICESTER HIGHWAY), US 19/23 (PATTON AVENUE) TO NEWFOUND ROAD CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	6/15/2029	POST 2029	BRENDAN MERITHEW
U-5973	BUNCOMBE	US 19 BUSINESS (WEAVERVILLE HIGHWAY) AND SR 1740 (NEW STOCKROAD) CONSTRUCT INTERSECTION IMPROVEMENTS	4/20/2029	POST 2029	MICHAEL G. CLARK
U-6046	BUNCOMBE	NC 81 (SWANNANOVA RIVER ROAD) FROM US 70(TUNNEL ROAD)TO US 74 (SOUTH TUNNEL ROAD) UPGRADE ROADWAY	6/21/2029	POST 2029	MICHAEL G. CLARK
U-6162	BUNCOMBE	SR 1332 (NORTH LOUISIANA AVENUE) BUNCOMBE COUNTY FROM US 19/23 (PATTON AVENUE) TO SR 1338 (EMMA ROAD). MODERNIZE ROADWAY.	10/18/2024	POST 2029	EDDIE DOUGLAS
U-6173	BUNCOMBE	US 25/US 70 FROM NORTH OF SR 1584 (TILLERY BRANCH ROAD) TO SR 1727 (MONTICELLO ROAD). UPGRADE ROADWAY TO SUPERSTREET.	1/1/2029	POST 2029	BRENDAN MERITHEW
I-2513C	BUNCOMBE	ASHEVILLE - NEW ROUTE I-26/I-40/I-240 INTERCHANGE.	6/19/2029	6/19/2029	BEVERLY G. ROBINSON
U-4739	BUNCOMBE	SR 3556(AMBOY ROAD-MEADOW ROAD) FROM I-240 TO NC 81 / SR 3214 (BILTMORE AVENUE) WIDEN TO MULTI-LANES WITH NEW BRIDGE OVER THE FRENCH BROAD RIVER.	1/17/2025	1/16/2029	BEVERLY G. ROBINSON
U-6047	BUNCOMBE	NC 112 (SARDIS ROAD/SANDHILL ROAD)FROM NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY) WIDEN ROADWAY	6/20/2025	6/20/2028	MICHAEL G. CLARK
U-2801A	BUNCOMBE	ASHEVILLE - US 25A (SWEETEN CREEK ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3081 (ROCK HILL ROAD)	7/21/2023	9/21/2027	BEVERLY G. ROBINSON
EB-5965	BUNCOMBE	SR 1263 (DEAVERVIEW ROAD) FROM US 19/23/74A (PATTON AVENUE)TO WESTMORE DRIVE	8/18/2026	8/18/2027	H. MCCRAY COATES
B-4443	BUNCOMBE	REPLACE BRIDGES 345 & 346 OVER SR 1839 ON US 19/23, US 25, & US 70	1/22/2025	1/20/2026	KEVIN FISCHER
I-4759	BUNCOMBE	CONVERT GRADE SEPARTION TO AN INTERCHANGE AND CONSTRUCT TWOLANE ROADWAY ON I-40 AT SR 1228 (LIBERTY ROAD) FROM US 19-23/NC 151 TO SR 1224 WITH PART ON NEW LOCATION	5/31/2019	9/16/2025	BEVERLY G. ROBINSON
EB-5831	BUNCOMBE	ASHEVILLE - COXE AVENUE,PATTEN AVENUE TO SHORT COXE AVENUE	8/30/2024	8/30/2025	H. MCCRAY COATES
I-4409	BUNCOMBE	I-40 - SR 2500 (BLUE RIDGE ROAD) AT BLACK MOUNTAIN. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES, US 70 TO SOUTH OF I-40 AND UPGRADING EXISTING ROADWAY SOUTH OF I-40 TO SR 2713.	6/28/2023	6/17/2025	MICHAEL G. CLARK
I-5888B	BUNCOMBE	I - 40 BUNCOMBE COUNTY BRIDGE REHABILITATION FROM MP 37 (HAYWOOD/BUNCOMBE LINE) TO MP 44.		2/18/2025	KEVIN FISCHER
BL-0006	BUNCOMBE	VARIOUS CONSTRUCT PEDESTRIAN IMPROVEMENTS AT VARIOUS LOCATIONS WITHIN THE CITY OF ASHEVILLE (PRIMARILY WITHIN SCHOOL ZONES).		1/22/2025	H. MCCRAY COATES

Division 13, FBRMPO/LOSRPO, Project Development Update, March 2022

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
I-5831B	MADISON	I-26 FROM TENNESSEE STATE LINETO MILE MARKER 9. REHABILITATE PAVEMENT.		1/21/2025	H. MCCRAY COATES
I-5901	BUNCOMBE	I-240 BUNCOMBE COUNTY, FROM MILEMARKER 4 TO MILEMARKER 9. PAVEMENT IMPROVEMENTS.		1/21/2025	H. MCCRAY COATES
EB-5822	BUNCOMBE	NORTH RAD GREENWAY, CONSTRUCT MULTI-USE PATH ALONG RIVERSIDE DRIVE FROM HILL STREET TO US 19/23/70 AT BROADWAY.	11/25/2022	1/15/2025	H. MCCRAY COATES
U-5019E	BUNCOMBE	CRAVEN STREET BRIDGE IMPROVEMENTS OVER THE FRENCH BROAD RIVER		9/27/2024	H. MCCRAY COATES
EB-5919	BUNCOMBE	US 25 MCDOWELL ST. & CHOCTAW ST. CONSTRUCT PEDESTRIAN IMPROVEMENTS ALONG MCDOWELL STREET AND CHOCTAW STREET. PEDESTRIANIMPROVEMENTS TO INCLUDE SIDEWALK GAP CLOSURE, ADA UPGRADES AND CROSSING IMPROVEMENTS ALONG MCDOWELL STREET FROM PHIFER/SOUTHSIDE AVE TO CHOCTAW STREET AND UPGRADE TO S.	6/30/2022	6/30/2024	H. MCCRAY COATES
EB-5547A	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM EXISTING FLAT CREEK GREENWAY TRAILHEAD NORTH OF US 70 TO BLACK MOUNTAIN AVENUE.	1/31/2023	3/20/2024	H. MCCRAY COATES
I-2513AC	BUNCOMBE	I-26, I-240 WIDEN TO SIX LANE FREEWAY.	6/17/2022	2/20/2024	BEVERLY G. ROBINSON
B-5953	BUNCOMBE	SR 1002 (OLD LEICESTER HWY) REPLACE BRIDGE 649 OVER FRENCHBROAD RIVER AND SOUTHERN RAILROAD.	1/17/2023	1/16/2024	H. MCCRAY COATES
B-5992	BUNCOMBE	SR 1620 REPLACE BRIDGE 100007 OVER FRENCH BROAD RIVER AND SOUTHERN RAILROAD.	6/15/2022	10/17/2023	KEVIN FISCHER
I-2513B	BUNCOMBE	ASHEVILLE - FROM SR 3548 (HAYWOOD ROAD) TO SR 1781 (BROADWAY)(COMB W/I-2513D)	10/17/2023	10/17/2023	BEVERLY G. ROBINSON
I-2513D	BUNCOMBE	BUNCOMBE COUNTY FROM SR 1477 (RIVERSIDE DRIVE), NC 251/SR 1781 (BROADWAY) TO I-40/SR 1231 (HILL STREET) (COMB W/I-2513B).	10/17/2023	10/17/2023	BEVERLY G. ROBINSON
EB-5547B	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM BLACK MOUNTAIN AVENUE TO THE INTO THE OAKS TRAIL.	6/30/2022	8/16/2023	H. MCCRAY COATES
EB-5774	BUNCOMBE	NC 251 (RIVERSIDE DRIVE) FROM SR 1684 (ELK MOUNTIAN ROAD)TO EXIT 25 ON US 19/23/70. CONSTRUCT MULTI-USE PATH.	12/20/2022	8/15/2023	H. MCCRAY COATES
U-5834	BUNCOMBE	SR 3116 (MILLS GAP ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	9/19/2018	7/18/2023	MICHAEL G. CLARK
HL-0013	BUNCOMBE	9TH STREET REPLACE BRIDGE 522 OVER TOMAHAWK BRANCH IN BLACKMOUNTAIN.		5/17/2023	H. MCCRAY COATES
EB-5944	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM JOHNSTON BOULEVARD, PATTON AVENUE TO IONA CIRCLE. CONSTRUCT SIDEWALKS.		4/28/2023	H. MCCRAY COATES
HL-0014	BUNCOMBE	SR 3214 (BILTOMRE AVENUE) AT WHITE FAWN DRIVE INTERSECTION.INSTALL A TRAFFIC SIGNAL AND CONSTRUCT PEDESTRIAN IMPROVEMENTS.	9/1/2022	2/28/2023	H. MCCRAY COATES
I-2513AA	BUNCOMBE	I-40 FROM EAST OF SR 1224 (MONTE VISTA ROAD) TO PAVEMENT JOINT WEST OF SR 3412 (SAND HILL ROAD). RECONSTRUCT PAVEMENT.	5/20/2022	2/21/2023	BEVERLY G. ROBINSON
I-2513AB	BUNCOMBE	I-26, I-40 AT I-26/I-40 AND I-40/US 19/23 (SMOKEY PARK HIGHWAY)INTERCHANGES. CONSTRUCT THE FOLLOWING IMPROVEMENTS: WIDEN I-40 EASTBOUND TO I-26 EASTBOUND RAMP, WIDEN I-26 WESTBOUND BETWEEN I-40 RAMPS, CONSTRUCT NEW I-40 WESTBOUND TO US 19/23 (SMOKEY PARK HIGHWAY) NORTHBOUND RAMP.	5/20/2022	2/21/2023	BEVERLY G. ROBINSON
U-6163	BUNCOMBE	SR 3116 (MILLS GAP ROAD) AT SR 3136 (CANE CREEK ROAD) INTERSECTION. REALIGN INTERSECTION AND ADD LEFT TURN LANES.	8/26/2022	1/18/2023	MARSHALL R. WILLIAMS
B-5989	MADISON	SR 1395 REPLACE BRIDGE 560071 OVER BIG LAUREL CREEK.	2/2/2022	1/17/2023	KEVIN FISCHER
R-5793FB	BUNCOMBE	ADA RAMPS >5000; CURB RAMP UPGRADE; CONSTRUCT ADA COMPLIANTRAMPS AT VARIOUS LOCATIONS (AMERICANS WITH DISABILITIES ACT)		11/23/2022	H. MCCRAY COATES
R-5793GB	BUNCOMBE	ADA RAMPS >5000; CURB RAMP UPGRADE; CONSTRUCT ADA COMPLIANTRAMPS AT VARIOUS LOCATIONS (AMERICANS WITH DISABILITIES ACT)		11/23/2022	H. MCCRAY COATES
W-5213G	BUNCOMBE	SR 2002 (RICEVILLE RD) FROM US 70 TO SR 2419 (BULL CREEK ROAD) NEAR HAW CREEK		11/23/2022	H. MCCRAY COATES
U-5019D	BUNCOMBE	LIVINGSTON STREET, COMPLETE STREETS IMPROVEMENTS.		9/30/2022	H. MCCRAY COATES

Division 13, FBRMPO/LOSRPO, Project Development Update, March 2022

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
B-4442	BUNCOMBE	REPLACE BRIDGES 370 & 373 OVER REEMS CREEK ON US 19/23, US 25, & US 70	1/28/2022	9/20/2022	BEVERLY G. ROBINSON
HL-0003	BUNCOMBE	US 19/23 BUSINESS (HAYWOOD ROAD),UPGRADE ROADWAY (INCLUDINGRESURFACING AND PEDSTRIAN IMPROVEMENTS)FROM US 19/23/74 (PATTON AVENUE) TO RIDGELAWN ROAD.		9/20/2022	H. MCCRAY COATES
EB-5824	BUNCOMBE	HOMINY CREEK GREENWAY, CONSTRUCT MULTI-USE PATH FROM HOMINYVALLEY PARK AND ENKA HIGH SCHOOL TO EAST OF SAND HILL ROAD.		8/17/2022	H. MCCRAY COATES
U-5019A	BUNCOMBE	CONSTRUCT CLINGMAN FOREST AND TOWN BRANCH GREENWAYS		8/15/2022	H. MCCRAY COATES
EB-5948	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM ONTEORA BOULEVARD, LINCOLN AVENUE TO RALEIGH ROAD. CONSTRUCT SIDEWALKS.		7/30/2022	H. MCCRAY COATES
EB-5947	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM NEW HAW CREEK ROAD, BEVERLYROAD TO BELL ROAD. CONSTRUCT SIDEWALKS.		7/29/2022	H. MCCRAY COATES
I-5889B	BUNCOMBE	I-40 MILE MARKER 45.25 TO MILE MARKER 50. REHABILITATE PAVEMENT AND PRESERVE BRIDGES 100352, 100356, 100344, 100347, 100339, AND 100334.		7/19/2022	H. MCCRAY COATES
EB-5918	MADISON	US 25/US 70 SR1601 (DERRINGER DRIVE)/STUDENT DROP INSTALL HIGH VISIBILITY CROSSWALKS, ADA RAMPS, A PEDERSTRIAN SIGNAL AND PEDESTRIAN REFUGE ISLAND AT INTERSECTION AND CONSTRUCT SIDEWALK ALONG BOTH SIDES OF US 25/US 70 TO ACCESS INGLE'S SHOPPING CENTER AND SHOPPING		6/30/2022	H. MCCRAY COATES
U-5190	BUNCOMBE	NEW LEICHESTER HIGHWAY FROM THE CITY LIMITS TO PATTON AVENUE IN ASHEVILLE. CONSTRUCT SIDEWALK AND CROSSING IMPROVEMENTS.	11/21/2019	6/30/2022	H. MCCRAY COATES
BL-0005	BUNCOMBE	NC251/SR 1781 (BROADWAY STREET), CONSTRUCT PEDESTRIAN IMPROVEMENTS FROM US 19/23 NORTHBOUND EXIT RAMP TO NORTH OF SR 1477 (RIVERSIDE DRIVE).		6/15/2022	H. MCCRAY COATES
W-5713X	BUNCOMBE	SR 1781 (BROADWAY STREET) BETWEEN US 19 / US 23 (FUTURE I-26) AND NC 251 (RIVERSIDE DRIVE) IN ASHEVILLE		6/15/2022	H. MCCRAY COATES
EB-5790	BUNCOMBE	ASHEVILLE, ON STREET CROSSINGS AND CONNECTIONS FOR BICYCLISTS AND PEDESTRIANS IN EAST OF THE RIVERWAY.		5/31/2022	H. MCCRAY COATES
HL-0012	BUNCOMBE	I-240, US 70 (CHARLOTTE STREET) INTERSECTIONS. CONSTRUCTIONPEDESTRIAN IMPROVEMENTS AND A RIGHT TURN LANE ON THE I-240 EASTBOUND OFF-RAMP.	2/18/2022	5/18/2022	H. MCCRAY COATES
I-5831A	MADISON	I-26 FROM TENNESSEE STATE LINETO MILE MARKER 9. REPLACE CURB AND DRAINAGE BOXES, AND REHABILITATE BRIDGES.		5/17/2022	H. MCCRAY COATES
W-5813C	BUNCOMBE	SR 1332 (N LOUISIANA AVENUE) AT SR 1338 (EMMA ROAD) IN ASHEVILLE		5/4/2022	H. MCCRAY COATES
W-5813D	BUNCOMBE	US 25 AT ALL SOULS CRESCENT AND US 25 AT US 25 ALTERNATE (LODGE STREET) IN ASHEVILLE		5/4/2022	H. MCCRAY COATES
W-5813G	BUNCOMBE	(1) US 70 (TUNNEL ROAD) AT OLD CHUNNS COVE ROAD (2) US 74 ALTERNATE (S TUNNEL ROAD) AT THE MAIN MALL ENTRANCE (3) US 74ALTERNATE (S TUNNEL ROAD) AT THE LOWER MALL ENTRANCE		5/4/2022	H. MCCRAY COATES
W-5813A	BUNCOMBE	US 25 (MCDOWELL STREET) AT DOCTORS DRIVE / ASHEVILLE HIGH SCHOOL ENTRANCE		3/16/2022	H. MCCRAY COATES
W-5813E	BUNCOMBE	US 19 / US 23 / US 74 ALTERNATE (PATTON AVENUE) AT US 19 / US 23 BUSINESS (HAYWOOD ROAD) / SR 1319 (JOHNSTON ROAD) IN ASHEVILLE		3/16/2022	H. MCCRAY COATES
W-5813F	BUNCOMBE	US 19 / US 23 / US 74 ALTERNATE (SMOKEY PARK HIGHWAY) AT OLD HAYWOOD ROAD IN ASHEVILLE		3/16/2022	H. MCCRAY COATES