

FBRMPO, Division 14, June 2023, Project Development Update

Project ID	County	Description	R/W Acq Begins	DRAFT 2024-2033 STIP R/W	Let Date	DRAFT 2024-2033 STIP Let	Project Manager
B-3186/B-5898	HAYWOOD	REPLACE US 23/74 BIDGES OVER RICHLAND CREEK AND US 19 BRIDGE AT US 23/74	9/30/2021		12/19/2023	2024	Zach Shuler
B-5982	HAYWOOD	REPLACE US 74 BRIDGE 430095 OVER SOUTHERN RAILROAD.	3/31/2023	2023	5/21/2024	2024	DAVID STUTTS
EB-5945	HAYWOOD	SIDEWALK ON CHAMPION DRIVE FROM NORTH CANTON ROAD TO THICKETY ROAD	3/14/2022	2022	9/17/2024		Jeanette White
R-5921	HAYWOOD	RUS 276 (JONATHAN CREEK) FROM US 19 TO I-40 UPGRADE. MODERNIZE ROADWAY.	1/9/2023	2023	9/17/2024	2024	Jeanette White
U-4712	HAYWOOD	US 23 BUSINESS (SOUTH MAIN STREET) FROM SR 1164 HYATT CREEKROAD) TO US 276 (PIGEON STREET) WIDEN TO MULTI-LANES	5/21/2024	2027	9/15/2026	2030	Barry Mosteller
U-5839	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23/74 TO US 23 BUSINESS (MAIN STREET) UPGRADE CORRIDOR	8/12/2019	2019	12/19/2023	2023	Kenneth McDowell
U-6048	HAYWOOD	US 19/23 FROM SR 1836(CHESTNUT MOUNTAIN ROAD) TO SR 1200 (WIGGINS ROAD. UPGRADE ROADWAY	7/19/2028	2028	1/1/2040	2030	Barry Mosteller
U-6158	HAYWOOD	US 276 AT SR 1134 (CRYMES COVE ROAD) AND RACCOON ROAD. INTERSECTION REALIGNMENT.	7/12/2028	2028	1/1/2040	2030	Jeanette White
U-6159	HAYWOOD	US 276 (RUSS AVENUE) FROM US 23-74 (GREAT SMOKEY MOUNTAIN EXPRESSWAY) TO US 19 (DELLWOOD ROAD). ACCESS MANAGEMENT.	10/12/2028	2028	1/1/2040	2030	Barry Mosteller
U-6160	HAYWOOD	US19 from FIE TOP ROAD (SR 1304) to BLUE RIDGE PARKWAY	10/20/2028	Not Funded	1/1/2040	Not Funded	Joshua Deyton
U-6172	HAYWOOD	US 23/US 74 GREAT SMOKEY MOUNTAINS EXPRESSWAY FROM SR 1777 (BALSAM VIEW DRIVE) TO SR 1158 (OLD BALSAM ROAD) MODERNIZE ROADWAY.	11/13/2026	Preliminary Eng Only	1/1/2040	Preliminary Eng Only	Joshua Deyton
EB-5860	HENDERSON	BLYTHE STREET, US 64 (BREVARD ROAD) TO NC 191 (HAYWOOD ROAD) CONSTRUCT SIDEWALKS, Managed by City of Hendersonville	9/26/2025	2025	9/25/2026	2026	Lonnie Watkins
EB-5863	HENDERSON	GROVE STREET FROM BARNWELL STREET TO US 176 (SPARTANBURG HIGHWAY), Managed by City of Hendersonville	1/28/2025	2025	7/28/2026	2026	Lonnie Watkins
EB-5946	HENDERSON	MULTI USE PATH ALONG NC 191/280 FROM FRENCH BROAD RIVER TO NC 191, <b>PE ONLY</b>		Preliminary Eng Only	Move Forward	Preliminary Eng Only	Jeanette White
EB-6037B	HENDERSON/TRANSYLVANIA	ECUSTA TRAIL, RAIL TO TRAIL, CONSTRUCTION NOT PROGRAMMED IN STIP	3/9/2022	2021			Lonnie Watkins
I-4400A	HENDERSON	I-26 FROM US25 to US64, MODERNIZE INTERSTATE	7/26/2029	Not Funded	1/1/2040	Not Funded	Keith Rogers
I-4400BA	HENDERSON	I-26 AT US 64 (EXIT 49) INTERCHANGE	7/21/2028	Preliminary Eng Only	1/1/2040	Preliminary Eng Only	Jeanette White
I-5925	HENDERSON	I-26 - HENDERSON COUNTY FROM MILEMARKER 50 TO POLK COUNTY LINE. PAVEMENT REHABILITATION.			3/18/2025	2025	Keith Rogers
R-2588B	HENDERSON	NC 191 FROM SR 1381 (MOUNTAIN ROAD) TO NC 280 SOUTH OF MILLS RIVER	7/16/2021	2022	7/16/2024	2024	Kenneth McDowell
R-5748	HENDERSON	SR 1127 (KANUGA ROAD) FROM US 25 BUSINESS (CHURCH STREET) TO SR 1123 (LITTLE RIVER ROAD). UPGRADE ROADWAY.	9/21/2026	2027	1/1/2040	2029	Keith Rogers
U-5783	HENDERSON	US 64 FROM SR 1180(BLYTH STREET) TO SR SR 1173 (WHITE PINE DRIVE)/SR 1186 (DANIEL DRIVE). WIDEN ROADWAY.	6/29/2021	2022	5/21/2024	2024	Kenneth McDowell
U-5886	HENDERSON	SR 1170 (WHITE STREET) FROM SR 1171 (WILLOW ROAD) TO US 176 (SPARTANBURG HIGHWAY). REALIGN AND EXTEND ROADWAY	12/19/2022	2023	10/21/2025	2026	Lonnie Watkins
U-6049	HENDERSON	NC 225 (SOUTH MAIN STREET)FROM SOUTH MAIN STREET AT SOUTH KING STREEET TO US 176 WIDEN BRIDGE 143 TO 5 LANES	12/19/2022	2023	10/21/2025	2026	Lonnie Watkins
U-6124	HENDERSON	NC 280 (BOYLSTON HIGHWAY) HENDERSON HIGHWAY AT NC 191 (HAYWOOD ROAD) TO NC 191 (OLD HAYWOOD ROAD). CONSTRUCT ACCESS MANAGEMENT AND INTERSECTION IMPROVEMENTS.	11/15/2028	Not Funded	11/1/2040	Not Funded	Jeanette White

**Division 14, FBRMPO, Construction Update, June 2023**

<b>Contract Number</b>	<b>County</b>	<b>TIP#</b>	<b>Route</b>	<b>Location Description</b>	<b>Completion Date</b>	<b>Revised Completion Date</b>	<b>Completion Percent</b>
C204651	Haywood	I-5834A	I-40	I-40 FROM MILE MARKER 27 TO MILE MARKER 31.265. PAVEMENT REHABILITATION.	10/15/2022		73%
C204701	Haywood	I-5834B	I-40	I-40 FROM MILEMARKER 30 TO MILEMARKER 34.45.	10/15/2023		74%
C204654	Haywood	B-6054A, B-6054B, B-6054C	I-40	BRIDGES ON I-40 OVER SR 1101 (HARMON DEN RD / COLD SPRINGS CREEK RD) AND COLD SPRING CREEK	5/20/2023	5/31/2025	45%
C204675	Haywood	U-5888	US 23	INTERSECTION OF US-23 BUSINESS AND WALNUT STREET.	11/11/2023		61%
DN00493	Haywood		SR 1236	BRIDGE 401 OVER LITTLE EAST FORK PIGEON RIVER ON SR 1236 (BROWN HOLLOW RD)	8/5/2022	4/30/2023	54%
DN00496	Haywood		SR 1129	BRIDGE 237 OVER SORRELLS CREEK ON SR 1129 (LITTLE EAST FORK RD)	9/27/2023	10/1/2023	6%
DN00766	Haywood		SR 1887	BRIDGE 430003 OVER PIGEON RIVER on SR 1887 (CHINQUAPIN ROAD) FROM US 276 (CRUSO ROAD) TO NORTH OF CAMPERS LANE	5/19/2023	6/3/2023	80%
DN00769	Haywood		SR 1835	BRIDGE 430382 OVER DUTCH COVE CREEK ON SR 1835 (ISRAEL RD)	11/3/2023		79%
DN01010	Haywood	EB-5926	US-19	SIDEWALK FROM FIE TOP RD TO MOODY FARM RD	2/29/2024		9%
C204265	Buncombe, Henderson	I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024	2/28/2025	66%
C204202	Henderson		I-26	I-26/US-74 WEST BOUND LANES AND EAST BOUND LANES OVER GREEN RIVER (BRIDGE REPLACEMENT).	12/12/2024		55%
DN00770	Henderson		I-26	I-26 WEST EXIT 54 OFF RAMP FOR US 25 SOUTH	5/19/2023	6/18/2023	81%
DN00735	Henderson	U-5887	SR-1783	SR-1783 (HIGHLAND LAKE RD) FROM NC-225 TO US-176. MODERNIZATION.	3/13/2024		9%
DN00782	Henderson		US 25 Bus	RESURFACING ON US 25 BUS. NORTH (N. KING ST.), NC 225 (GREENVILLE HWY), AND SR 1503 (N MAIN ST)	10/13/2023		55%
DN00752	Henderson	HA-0003	SR-1970	EXTENSION OF SR 1970 (COMMERCIAL BOULEVARD) TO SR 1803 (CREST ROAD)	11/16/2022	2/27/2023	75%