

Division 13, FBRMPO/LOSRPO, Construction Updates, August 2023

Contract Number	County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
C204467	Buncombe	I-6063	I-40	I-40 FROM MILE MARKER 50 TO MILE MARKER 55.	4/30/2022	6/4/2023	93.88%
C204484	Madison	BR-0032	NC-209	BRIDGE #84 ON NC-209 OVER MEADOW FORK CREEK.	4/29/2024		21.32%
C204709	Madison	I-5831A	I-26	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9.	9/1/2024	11/28/2024	25.65%
C204717	Buncombe		US-74	1 SECTION OF US-74 AND 23 SECTIONS OF SECONDARY ROADS.	11/15/2023		43.13%
C204726	Buncombe	I-5889B	I-40	I-40 FROM MILEMARKER 45.25 TO MILEMARKER 50.	3/30/2026		0.00%
C204740	Buncombe	B-4442	US-19	BRIDGES #370 AND #373 OVER REEMS CREEK ON US-19/23, US-25, AND US-70.	3/14/2027		8.70%
C204768	Madison	B-5989	SR-1395	BRIDGE #71 OVER BIG LAUREL CREEK ON SR-1395	11/11/2025		17.73%
DM00311	Buncombe		US-25, US-25A	VARIOUS PRIMARY ROUTES	12/10/2022	12/25/2022	86.94%
DM00323	Buncombe	U-6251A	-	FROM SR-3684 (WALK OFF WAY) TO US-19/23/74A	10/29/2022	10/11/2023	82.88%
DM00327	Madison		SR-1501	OVER BIG PINE CREEK ON SR-1151 (BIG PINE RD)	5/31/2025		0.00%
DM00330	Buncombe	W-5813E	-, US-19, US-23	INTERSECTION OF US-19/23/74A (PATTON AVE) AND US-19/23BUS (HAYWOOD RD)	12/1/2023		0.00%
DM00333	Madison		SR-1127, SR-1559	OVER ROBERTS BRANCH ON SR-1127 (ROBERTS BRANCH RD) AND OVER GABRIEL CREEK ON SR-1559 (LOWER GABRIELS RD)	5/30/2025		23.31%
DM00334	Madison		SR-1330, SR-1336	OVER SPILLCORN CREEK ON SR-1330 (BAKERS CREEK RD) AND OVER WALNUT CREEK ON SR-1396 (HUNTER CREEK RD)	5/30/2025		23.33%
DM00340	Madison		-	OVER BIG PINE CREEK ON SR-1151 (BIG PINE RD)	3/27/2026		0.00%
DM00346	Buncombe		SR-1138	BRIDGE #545 ON SR-1138 (OLD WILSON RD)	4/28/2023		83.29%
DM00350	Madison		SR-1155, SR-1300, SR-1533	BRIDGE #166 ON SR-1533, BRIDGE #134 ON SR-1300, AND BRIDGE #353 ON SR-1155	5/16/2025		51.23%
DM00360	Buncombe		SR-3158	VARIOUS SECONDARY ROUTES	9/15/2023		67.57%
DM00369	Madison		-, SR-1001, SR-1151, SR-1609, US-25	VARIOUS PRIMARY AND SECONDARY ROUTES	11/15/2023		14.56%
DM00376	Buncombe	SM-5713D	US-25	SR-3503 (OVERLOOK RD) AND US-25 (ENDERSONVILLE RD)	6/10/2023	8/23/2023	83.44%
DM00377	Buncombe, Madison		Various	VARIOUS PRIMARY AND SECONDARY ROUTES	10/27/2023		43.80%
DM00380	Buncombe		-	ACROSS BRIDGE NUMBER 521 ON SR-3556 (AMBOY RD)	6/7/2024		0.00%
DM00381	Buncombe	I-5885, R-5793IB	NC-146, NC-280, US-25, US-70	VARIOUS	9/29/2023		64.00%
DM00398	Buncombe	W-5813A	US-25	US-25 (MCDOWELL ST) AND DOCTOR'S DRIVE	5/25/2023		50.33%
DM00409	Buncombe	R-5793JB	-, NC-146, SR-1234, SR-1781, US-25, US-70	VARIOUS	9/13/2024		0.00%
DM00412	Buncombe	W-5813G	-, US-70, US-74	3 LOCATIONS ON US-70 (TUNNEL RD) AND US-74A (SOUTH TUNNEL RD)	8/25/2023		0.00%
DM00423	Buncombe, Madison		-, SR-1368, SR-1769	VARIOUS SECONDARY ROUTES	11/15/2024		0.00%

Division 13, FBRMPO / LOSRPO, Project Development Update, August 2023

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
I-6018	BUNCOMBE	I-40 BUNCOMBE COUNTY AT I-240/US 74 ALTERNATE INTERCHANGE. IMPROVE INTERCHANGE. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.	POST YEAR	POST YEAR	BRENDAN MERITHEW
I-6021	BUNCOMBE	I-40 BUNCOMBE COUNTY AT SR 2838 (PORTERS COVE ROAD) INTERCHANGE. IMPROVE INTERCHANGE. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.	POST YEAR	POST YEAR	BRENDAN MERITHEW
I-6054C	BUNCOMBE	I-40 BUNCOMBE & HAYWOOD COUNTIES FROM SR 1200 (WIGGINS ROAD) TO SR 1224 (MONTE VISTA ROAD). ADD ADDITIONAL LANES.	POST YEAR	POST YEAR	BRENDAN MERITHEW
R-5837	MADISON	US 25, FROM US 25/70 BUSINESS (NORTH MAIN STREET) TO SR 1143 (BUSH CREEK ROAD). WIDEN TO MULTI-LANES.	POST YEAR	POST YEAR	CLAUDIA W. LEE
R-5924	MADISON	US 25/ 70 FROM EAST OF SR 1392 (SKYWAY DRIVE) TO US 25/70 BUSINESS (NORTH MAIN STREET). MODERNIZE ROADWAY.	POST YEAR	POST YEAR	BRENDAN MERITHEW
U-3403B	BUNCOMBE	NC 191 (BREVARD ROAD/OLD HAYWOOD ROAD) FROM SR 3498 (LEDBETTER ROAD) TO NORTH OF BLUE RIDGE PARKWAY	POST YEAR	POST YEAR	NATHAN ADIMA, PE
U-5837	BUNCOMBE	SR 2002 (RICEVILLE ROAD) FROM US 70 (TUNNEL ROAD) TO SR 2285 (CLEAR VISTA LANE) UPGRADE ROADWAY	9/28/2032	POST YEAR	MICHAEL G. CLARK
U-5971B	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY, US 19 AT US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.	POST YEAR	POST YEAR	BRENDAN MERITHEW
U-5972	BUNCOMBE	NC 63 (NEW LEICESTER HWY)NC 63 (NEW LEICESTER HIGHWAY) FRM NC 63 (NEW LEICESTER HIGHWAY), US 19/23 (PATTON AVENUE) TO NEWFOUND ROAD CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.	POST YEAR	POST YEAR	BRENDAN MERITHEW
U-5973	BUNCOMBE	US 19 BUSINESS (WEAVERVILLE HIGHWAY) AND SR 1740 (NEW STOCKROAD) CONSTRUCT INTERSECTION IMPROVEMENTS	4/20/2029	POST YEAR	MICHAEL G. CLARK
U-6046	BUNCOMBE	NC 81 (SWANNANOVA RIVER ROAD) FROM US 70(TUNNEL ROAD)TO US 74 (SOUTH TUNNEL ROAD) UPGRADE ROADWAY	6/21/2033	POST YEAR	MICHAEL G. CLARK
U-6162	BUNCOMBE	SR 1332 (NORTH LOUISIANA AVENUE) BUNCOMBE COUNTY FROM US 19/23 (PATTON AVENUE) TO SR 1338 (EMMA ROAD). MODERNIZE ROADWAY.	10/22/2032	POST YEAR	CLAUDIA W. LEE
U-6173	BUNCOMBE	US 25/US 70 FROM NORTH OF SR 1584 (TILLERY BRANCH ROAD) TO SR 1727 (MONTICELLO ROAD). UPGRADE ROADWAY TO SUPERSTREET.	POST YEAR	POST YEAR	BRENDAN MERITHEW

Division 13, FBRMPO / LOSRPO, Project Development Update, August 2023

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
U-6047	BUNCOMBE	NC 112 (SARDIS ROAD/SANDHILL ROAD) FROM NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY). WIDEN ROADWAY TO MULTI-LANES.	6/20/2028	6/20/2031	MICHAEL G. CLARK
A-0010AA	BUNCOMBE	I-26 (US 19-23)FROM SR 1781 (BROADWAY STREET)EXIT 25 IN ASHEVILLE TO US 25/70.	7/16/2027	1/21/2031	NATHAN ADIMA, PE
U-5832	BUNCOMBE	NC 81 (SWANNANOVA RIVER ROAD) FROM SR 3214 (BILTMORE AVENUE)TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.	6/16/2028	1/15/2030	MICHAEL G. CLARK
I-2513C	BUNCOMBE	ASHEVILLE - NEW ROUTE I-26/I-40/I-240 INTERCHANGE.	6/19/2029	6/19/2029	KEVIN E. MOORE
B-4443	BUNCOMBE	REPLACE BRIDGES 345 & 346 OVER SR 1839 ON US 19/23, US 25, & US 70	1/22/2025	4/17/2029	VERROL J. MCLEARY
U-4739	BUNCOMBE	SR 3556(AMBOY ROAD-MEADOW ROAD) FROM I-240 TO NC 81 / SR 3214 (BILTMORE AVENUE) WIDEN TO MULTI-LANES WITH NEW BRIDGE OVER THE FRENCH BROAD RIVER.	1/17/2025	3/21/2028	VERROL J. MCLEARY
BL-0077	BUNCOMBE	SWANNANOVA GREENWAY FROM BLEACHERY ROAD TO GLENDALE DRIVE . CONSTRUCT GREENWAY.		10/30/2027	GABRIEL L. JOHNSON
EB-5965	BUNCOMBE	SR 1263 (DEAVERVIEW ROAD) FROM US 19/23/74A (PATTON AVENUE)TO WESTMORE DRIVE	8/18/2026	8/18/2027	BRENDAN MERITHEW
EB-5774B	BUNCOMBE	BEAVERDAM CREEK GREENWAY FROM THE MILLS AT RIVERSIDE TO US 25. CONSTRUCT MULTI-USE PATH.	9/30/2025	9/30/2026	BRENDAN MERITHEW
I-4759	BUNCOMBE	CONVERT GRADE SEPARTION TO AN INTERCHANGE AND CONSTRUCT TWOLANE ROADWAY ON I-40 AT SR 1228 (LIBERTY ROAD) FROM US 19-23/NC 151 TO SR 1224 WITH PART ON NEW LOCATION	5/31/2019	6/16/2026	GERALD LOUGHRY
BL-0006	BUNCOMBE	VARIOUS CONSTRUCT PEDESTRIAN IMPROVEMENTS AT VARIOUS LOCATIONS WITHIN THE CITY OF ASHEVILLE (PRIMARILY WITHIN SCHOOL ZONES).		1/22/2026	BRENDAN MERITHEW
B-4444	BUNCOMBE	REPLACE BRIDGES 353 AND 354 OVER SR 1882 ON US 19/23, US 25, & US 70	7/19/2024	1/20/2026	VERROL J. MCLEARY
HL-0013	BUNCOMBE	9TH STREET REPLACE BRIDGE 522 OVER TOMAHAWK BRANCH IN BLACKMOUNTAIN.	9/2/2024	11/5/2025	BRENDAN MERITHEW
EB-5774A	BUNCOMBE	NC 251 (RIVERSIDE DRIVE) FROM WOODFIN GREENWAY, US 19/23/70(EXIT 25) TO THE MILLS AT RIVERSIDE. CONSTRUCT MULTI-USE PATH.	9/30/2023	9/30/2025	BRENDAN MERITHEW

Division 13, FBRMPO / LOSRPO, Project Development Update, August 2023

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
EB-5831	BUNCOMBE	ASHEVILLE - COXE AVENUE,PATTEN AVENUE TO SHORT COXE AVENUE	8/30/2024	8/30/2025	BRENDAN MERITHEW
I-4409	BUNCOMBE	I-40 - SR 2500 (BLUE RIDGE ROAD) AT BLACK MOUNTAIN. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES, US 70 TO SOUTH OF I-40 AND UPGRADING EXISTING ROADWAY SOUTH OF I-40 TO SR 2713.	9/27/2023	6/17/2025	MICHAEL G. CLARK
EB-5822	BUNCOMBE	NORTH RAD GREENWAY, CONSTRUCT MULTI-USE PATH ALONG RIVERSIDE DRIVE FROM HILL STREET TO US 19/23/70 AT BROADWAY.	1/12/2024	6/5/2025	BRENDAN MERITHEW
BL-0076	BUNCOMBE	RICEVILLE ROAD. FROM US 70 TO NORTH OF THE VA HOSPITAL DRIVEWAY. IMPROVE SIDEWALKS.		3/19/2025	GABRIEL L. JOHNSON
I-5888B	BUNCOMBE	I - 40 BUNCOMBE COUNTY BRIDGE REHABILITATION FROM MP 37 (HAYWOOD/BUNCOMBE LINE) TO MP 44.		2/18/2025	DAVID STUTTS
I-5831B	MADISON	I-26 FROM TENNESSEE STATE LINETO MILE MARKER 9. REHABILITATE PAVEMENT.		1/21/2025	BRENDAN MERITHEW
I-5901	BUNCOMBE	I-240 BUNCOMBE COUNTY, FROM MILEMARKER 4 TO MILEMARKER 9. PAVEMENT IMPROVEMENTS.		1/21/2025	BRENDAN MERITHEW
U-5834	BUNCOMBE	SR 3116 (MILLS GAP ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	9/19/2018	11/19/2024	MICHAEL G. CLARK
EB-5918	MADISON	US 25/US 70 SR1601 (DERRINGER DRIVE)/STUDENT DROP INSTALL HIGH VISIBILITY CROSSWALKS, ADA RAMPS, A PEDERSTRIAN SIGNAL AND PEDESTRIAN REFUGE ISLAND AT INTERSECTION AND CONSTRUCT SIDEWALK ALONG BOTH SIDES OF US 25/US 70 TO ACCESS INGLE'S SHOPPING CENTER AND SHOPPING		11/15/2024	BRENDAN MERITHEW
U-5019E	BUNCOMBE	CRAVEN STREET BRIDGE IMPROVEMENTS OVER THE FRENCH BROAD RIVER		9/27/2024	BRENDAN MERITHEW
EB-5547A	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM EXISTING FLAT CREEK GREENWAY TRAILHEAD NORTH OF US 70 TO BLACK MOUNTAIN AVENUE.	9/8/2023	9/6/2024	BRENDAN MERITHEW
HL-0014	BUNCOMBE	SR 3214 (BILTOMRE AVENUE) AT WHITE FAWN DRIVE INTERSECTION.INSTALL A TRAFFIC SIGNAL AND CONSTRUCT PEDESTRIAN IMPROVEMENTS.	3/22/2024	8/30/2024	BRENDAN MERITHEW
W-5213G	BUNCOMBE	SR 2002 (RICEVILLE RD) FROM US 70 TO SR 2419 (BULL CREEK ROAD) NEAR HAW CREEK		7/17/2024	BRENDAN MERITHEW

Division 13, FBRMPO / LOSRPO, Project Development Update, August 2023

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
U-6163	BUNCOMBE	SR 3116 (MILLS GAP ROAD) AT SR 3136 (CANE CREEK ROAD) INTERSECTION. REALIGN INTERSECTION AND ADD LEFT TURN LANES.	12/29/2023	7/3/2024	CLAUDIA W. LEE
W-5813D	BUNCOMBE	US 25 AT ALL SOULS CRESCENT AND US 25 AT US 25 ALTERNATE (LODGE STREET) IN ASHEVILLE		7/3/2024	MARSHALL R. WILLIAMS
EB-5547B	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM BLACK MOUNTAIN AVENUE TO THE INTO THE OAKS TRAIL.	9/15/2023	6/5/2024	BRENDAN MERITHEW
BL-0079	BUNCOMBE	TEXAS ROAD REPLACE EXISTING HIGHWAY BRIDGE WITH PEDESTRIAN BRIDGE.		3/20/2024	GABRIEL L. JOHNSON
EB-5824	BUNCOMBE	HOMINY CREEK GREENWAY, CONSTRUCT MULTI-USE PATH FROM HOMINYVALLEY PARK AND ENKA HIGH SCHOOL TO EAST OF SAND HILL ROAD.		3/6/2024	BRENDAN MERITHEW
I-2513AC	BUNCOMBE	I-26, I-240 WIDEN TO SIX LANE FREEWAY.	5/26/2023	2/20/2024	KEVIN E. MOORE
I-2513B	BUNCOMBE	ASHEVILLE - FROM SR 3548 (HAYWOOD ROAD) TO SR 1781 (BROADWAY)(COMB W/I-2513D)	2/20/2024	2/20/2024	KEVIN E. MOORE
I-2513D	BUNCOMBE	BUNCOMBE COUNTY FROM SR 1477 (RIVERSIDE DRIVE), NC 251/SR 1781 (BROADWAY) TO I-40/SR 1231 (HILL STREET) (COMB W/I-2513B).	2/20/2024	2/20/2024	KEVIN E. MOORE
EB-5944	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM JOHNSTON BOULEVARD, PATTON AVENUE TO IONA CIRCLE. CONSTRUCT SIDEWALKS.		2/1/2024	BRENDAN MERITHEW
EB-5947	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM NEW HAW CREEK ROAD, BEVERLYROAD TO BELL ROAD. CONSTRUCT SIDEWALKS.		11/30/2023	BRENDAN MERITHEW
HL-0003	BUNCOMBE	US 19/23 BUSINESS (HAYWOOD ROAD),UPGRADE ROADWAY (INCLUDINGRESURFACING AND PEDSTRIAN IMPROVEMENTS)FROM US 19/23/74 (PATTON AVENUE) TO RIDGELAWN ROAD.		11/21/2023	BRENDAN MERITHEW
I-2513AA	BUNCOMBE	I-40 FROM EAST OF SR 1224 (MONTE VISTA ROAD) TO PAVEMENT JOINT WEST OF SR 3412 (SAND HILL ROAD). RECONSTRUCT PAVEMENT.	6/20/2023	11/21/2023	KEVIN E. MOORE
I-2513AB	BUNCOMBE	I-26, I-40 AT I-26/I-40 AND I-40/US 19/23 (SMOKEY PARK HIGHWAY)INTERCHANGES. CONSTRUCT THE FOLLOWING IMPROVEMENTS: WIDEN I-40 EASTBOUND TO I-26 EASTBOUND RAMP, WIDEN I-26 WESTBOUND BETWEEN I-40 RAMPS, CONSTRUCT NEW I-40 WESTBOUND TO US 19/23 (SMOKEY PARK HIGHWAY) NORTHBOUND RAMP.	6/20/2023	11/21/2023	KEVIN E. MOORE

Division 13, FBRMPO / LOSRPO, Project Development Update, August 2023

Project ID	County	Description	R/W Acq. Begins	Let Date	Project Manager Name
HS-2013K	BUNCOMBE	SR 1003 (REEMS CREEK ROAD) FROM SR 2106 TO SR 2114, NEAR WEAVERVILLE. INSTALL GUARDRAIL.		11/1/2023	BRENDAN MERITHEW
HS-2013I	MADISON	SR 1318 (BIG LAUREL ROAD) FROM SR 1340 TO SR 1636, NEAR MARS HILL. INSTALL GUARDRAIL.		10/4/2023	BRENDAN MERITHEW
U-5019A	BUNCOMBE	CONSTRUCT CLINGMAN FOREST AND TOWN BRANCH GREENWAYS		9/29/2023	BRENDAN MERITHEW
EB-5790	BUNCOMBE	ASHEVILLE, ON STREET CROSSINGS AND CONNECTIONS FOR BICYCLISTS AND PEDESTRIANS IN EAST OF THE RIVERWAY.		9/27/2023	BRENDAN MERITHEW
U-5019D	BUNCOMBE	LIVINGSTON STREET, COMPLETE STREETS IMPROVEMENTS.		9/27/2023	BRENDAN MERITHEW
W-5813C	BUNCOMBE	SR 1332 (N LOUISIANA AVENUE) AT SR 1338 (EMMA ROAD) IN ASHEVILLE		6/21/2023	BRENDAN MERITHEW
W-5813F	BUNCOMBE	US 19 / US 23 / US 74 ALTERNATE (SMOKEY PARK HIGHWAY) AT OLD HAYWOOD ROAD IN ASHEVILLE		6/21/2023	BRENDAN MERITHEW