

Division 13, FBRMPO/LOSRPO, Construction Updates, September 2023

Contract Number	County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
C204467	Buncombe	I-6063	I-40	I-40 FROM MILE MARKER 50 TO MILE MARKER 55.	4/30/2022	6/4/2023	93.90%
C204484	Madison	BR-0032	NC-209	BRIDGE #84 ON NC-209 OVER MEADOW FORK CREEK.	4/29/2024		32.63%
C204709	Madison	I-5831A	I-26	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9.	9/1/2024	11/28/2024	32.61%
C204717	Buncombe		US-74	1 SECTION OF US-74 AND 23 SECTIONS OF SECONDARY ROADS.	11/15/2023		43.13%
C204726	Buncombe	I-5889B	I-40	I-40 FROM MILEMARKER 45.25 TO MILEMARKER 50.	3/30/2026		0.00%
C204740	Buncombe	B-4442	US-19	BRIDGES #370 AND #373 OVER REEMS CREEK ON US-19/23, US-25, A ND US-70.	3/14/2027		13.11%
C204768	Madison	B-5989	SR-1395	BRIDGE #71 OVER BIG LAUREL CREEK ON SR-1395	11/11/2025		23.24%
DM00311	Buncombe		US-25, US-25A	VARIOUS PRIMARY ROUTES	12/10/2022	12/25/2022	87.60%
DM00323	Buncombe	U-6251A	-	FROM SR-3684 (WALK OFF WAY) TO US-19/23/74A	10/29/2022	10/11/2023	90.68%
DM00327	Madison		SR-1501	OVER BIG PINE CREEK ON SR-1151 (BIG PINE RD)	5/31/2025		0.00%
DM00330	Buncombe	W-5813E	US-19, US-23, US-74A	INTERSECTION OF US-19/23/74A (PATTON AVE) AND US-19/23BUS (H AYWOOD RD)	12/1/2023		0.00%
DM00331	Buncombe		-	CITY OF ASHEVILLE	12/1/2023		0.00%
DM00333	Madison		SR-1127, SR-1559	OVER ROBERTS BRANCH ON SR-1127 (ROBERTS BRANCH RD) AND OVER GABRIEL CREEK ON SR-1559 (LOWER GABRIELS RD)	5/30/2025		29.63%
DM00334	Madison		SR-1330, SR-1336	OVER SPILLCORN CREEK ON SR-1330 (BAKERS CREEK RD) AND OVER W ALNUT CREEK ON SR-1396 (HUNTER CREEK RD)	5/30/2025		30.26%
DM00340	Madison		SR-1151	OVER BIG PINE CREEK ON SR-1151 (BIG PINE RD)	3/27/2026		0.00%
DM00350	Madison		SR-1155, SR-1300, SR-1533	BRIDGE #166 ON SR-1533, BRIDGE #134 ON SR-1300, AND BRIDGE #353 ON SR-1155	5/16/2025		63.59%
DM00360	Buncombe		SR-3158	VARIOUS SECONDARY ROUTES	9/15/2023	9/17/2023	67.57%
DM00369	Madison		-, SR-1001, SR-1151, SR-1609, US-25	VARIOUS PRIMARY AND SECONDARY ROUTES	11/15/2023	11/20/2023	17.45%
DM00376	Buncombe	SM-5713D	US-25	SR-3503 (OVERLOOK RD) AND US-25 (HENDERSONVILLE RD)	6/10/2023	8/23/2023	83.44%
DM00377	Buncombe, Madison		VARIOUS	VARIOUS PRIMARY AND SECONDARY ROUTES	10/27/2023		61.82%
DM00380	Buncombe			ACROSS BRIDGE NUMBER 521 ON SR-3556 (AMBOY RD)	6/7/2024		0.00%
DM00398	Buncombe	W-5813A	US-25	US-25 (MCDOWELL ST) AND DOCTOR'S DRIVE	5/25/2023		50.33%
DM00409	Buncombe	R-5793JB	NC-146, SR-1234, SR-1781, SR-3548, US-191, US-25, US-70	VARIOUS	9/13/2024		9.78%
DM00412	Buncombe	W-5813G	US-70, US-74, US-74A	3 LOCATIONS ON US-70 (TUNNEL RD) AND US-74A (SOUTH TUNNEL RD)	8/25/2023		58.89%
DM00423	Buncombe, Madison		SR-1368, SR-1649, SR-1769, SR-1851	VARIOUS SECONDARY ROUTES	11/15/2024		9.81%

Division 13, FBRMPO / LOSRPO, Project Development Update, September 2023

Project ID	County	Description	R/W Acq. Begins	Let Date	Funding Program Description	Project Manager Name
U-6047	BUNCOMBE	NC 112 (SARDIS ROAD/SANDHILL ROAD) FROM NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY). WIDEN ROADWAY TO MULTI-LANES.	6/20/2028	6/20/2031	HIGHWAY - STI (PRIORITIZATION)	MICHAEL G. CLARK
A-0010AA	BUNCOMBE	I-26 (US 19-23)FROM SR 1781 (BROADWAY STREET)EXIT 25 IN ASHEVILLE TO US 25/70.	7/16/2027	1/21/2031	HIGHWAY - APPALACHIAN DEVELOPMENT	NATHAN ADIMA, PE
U-5832	BUNCOMBE	NC 81 (SWANNANOVA RIVER ROAD) FROM SR 3214 (BILTMORE AVENUE)TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.	6/16/2028	1/15/2030	HIGHWAY - STI (PRIORITIZATION)	MICHAEL G. CLARK
I-2513C	BUNCOMBE	ASHEVILLE - NEW ROUTE I-26/I-40/I-240 INTERCHANGE.	6/19/2029	6/19/2029	HIGHWAY - STI (PRIORITIZATION)	KEVIN E. MOORE
B-4443	BUNCOMBE	REPLACE BRIDGES 345 & 346 OVER SR 1839 ON US 19/23, US 25, & US 70	1/22/2025	4/17/2029	HIGHWAY - BRIDGE	VERROL J. MCLEARY
U-4739	BUNCOMBE	SR 3556(AMBOY ROAD-MEADOW ROAD) FROM I-240 TO NC 81 / SR 3214 (BILTMORE AVENUE) WIDEN TO MULTI-LANES WITH NEW BRIDGE OVER THE FRENCH BROAD RIVER.	1/17/2025	3/21/2028	HIGHWAY - STI (PRIORITIZATION)	VERROL J. MCLEARY
BL-0077	BUNCOMBE	SWANNANOVA GREENWAY FROM BLEACHERY ROAD TO GLENDALE DRIVE . CONSTRUCT GREENWAY.		10/30/2027	BIKE & PED - LOCALLY SELECTED	GABRIEL L. JOHNSON
EB-5965	BUNCOMBE	SR 1263 (DEAVERVIEW ROAD) FROM US 19/23/74A (PATTON AVENUE)TO WESTMORE DRIVE	8/18/2026	8/18/2027	BIKE & PED - STI (PRIORITIZATION)	BRENDAN MERITHEW
EB-5774B	BUNCOMBE	BEAVERDAM CREEK GREENWAY FROM THE MILLS AT RIVERSIDE TO US 25. CONSTRUCT MULTI-USE PATH.	9/30/2025	9/30/2026	BIKE & PED - LOCALLY SELECTED	BRENDAN MERITHEW
I-4759	BUNCOMBE	CONVERT GRADE SEPARTION TO AN INTERCHANGE AND CONSTRUCT TWOLANE ROADWAY ON I-40 AT SR 1228 (LIBERTY ROAD) FROM US 19-23/NC 151 TO SR 1224 WITH PART ON NEW LOCATION	5/31/2019	6/16/2026	HIGHWAY - STI (PRIORITIZATION)	GERALD LOUGHRY
BL-0006	BUNCOMBE	VARIOUS CONSTRUCT PEDESTRIAN IMPROVEMENTS AT VARIOUS LOCATIONS WITHIN THE CITY OF ASHEVILLE (PRIMARILY WITHIN SCHOOL ZONES).		1/22/2026	BIKE & PED - LOCALLY SELECTED	BRENDAN MERITHEW
B-4444	BUNCOMBE	REPLACE BRIDGES 353 AND 354 OVER SR 1882 ON US 19/23, US 25, & US 70	7/19/2024	1/20/2026	HIGHWAY - BRIDGE	VERROL J. MCLEARY
EB-5822	BUNCOMBE	NORTH RAD GREENWAY, CONSTRUCT MULTI-USE PATH ALONG RIVERSIDE DRIVE FROM HILL STREET TO US 19/23/70 AT BROADWAY.	12/16/2024	12/15/2025	BIKE & PED - STI (PRIORITIZATION)	BRENDAN MERITHEW
HL-0013	BUNCOMBE	9TH STREET REPLACE BRIDGE 522 OVER TOMAHAWK BRANCH IN BLACKMOUNTAIN.	9/2/2024	11/5/2025	HIGHWAY - LOCALLY SELECTED	BRENDAN MERITHEW
EB-5774A	BUNCOMBE	NC 251 (RIVERSIDE DRIVE) FROM WOODFIN GREENWAY, US 19/23/70(EXIT 25) TO THE MILLS AT RIVERSIDE. CONSTRUCT MULTI-USE PATH.	1/29/2024	9/30/2025	BIKE & PED - LOCALLY SELECTED	BRENDAN MERITHEW
EB-5831	BUNCOMBE	ASHEVILLE - COXE AVENUE,PATTEN AVENUE TO SHORT COXE AVENUE	8/30/2024	8/30/2025	BIKE & PED - LOCALLY SELECTED	BRENDAN MERITHEW
EB-5547A	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM EXISTING FLAT CREEK GREENWAY TRAILHEAD NORTH OF US 70 TO BLACK MOUNTAIN AVENUE.	5/1/2024	7/7/2025	BIKE & PED - LOCALLY SELECTED	BRENDAN MERITHEW

Division 13, FBRMPO / LOSRPO, Project Development Update, September 2023

Project ID	County	Description	R/W Acq. Begins	Let Date	Funding Program Description	Project Manager Name
I-4409	BUNCOMBE	I-40 - SR 2500 (BLUE RIDGE ROAD) AT BLACK MOUNTAIN. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES, US 70 TO SOUTH OF I-40 AND UPGRADING EXISTING ROADWAY SOUTH OF I-40 TO SR 2713.	9/27/2023	6/17/2025	HIGHWAY - STI (PRIORITIZATION)	MICHAEL G. CLARK
BL-0076	BUNCOMBE	RICEVILLE ROAD. FROM US 70 TO NORTH OF THE VA HOSPITAL DRIVEWAY. IMPROVE SIDEWALKS.		3/19/2025	BIKE & PED - LOCALLY SELECTED	GABRIEL L. JOHNSON
I-5888B	BUNCOMBE	I - 40 BUNCOMBE COUNTY BRIDGE REHABILITATION FROM MP 37 (HAYWOOD/BUNCOMBE LINE) TO MP 44.		2/18/2025	HIGHWAY - INTERSTATE MAINTENANCE	DAVID STUTTS
I-5831B	MADISON	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9. REHABILITATE PAVEMENT.		1/21/2025	HIGHWAY - INTERSTATE MAINTENANCE	BRENDAN MERITHEW
I-5901	BUNCOMBE	I-240 BUNCOMBE COUNTY, FROM MILEMARKER 4 TO MILEMARKER 9. PAVEMENT IMPROVEMENTS.		1/21/2025	HIGHWAY - INTERSTATE MAINTENANCE	BRENDAN MERITHEW
EB-5547B	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM BLACK MOUNTAIN AVENUE TO THE INTO THE OAKS TRAIL.	3/15/2024	12/9/2024	BIKE & PED - LOCALLY SELECTED	BRENDAN MERITHEW
U-5834	BUNCOMBE	SR 3116 (MILLS GAP ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	9/19/2018	11/19/2024	HIGHWAY - STI (PRIORITIZATION)	MICHAEL G. CLARK
EB-5918	MADISON	US 25/US 70 SR1601 (DERRINGER DRIVE)/STUDENT DROP INSTALL HIGH VISIBILITY CROSSWALKS, ADA RAMPS, A PEDESTRIAN SIGNAL AND PEDESTRIAN REFUGE ISLAND AT INTERSECTION AND CONSTRUCT SIDEWALK ALONG BOTH SIDES OF US 25/US 70 TO ACCESS INGLE'S SHOPPING CENTER AND SHOPPING		11/15/2024	BIKE & PED - STI (PRIORITIZATION)	BRENDAN MERITHEW
EB-5824	BUNCOMBE	HOMINY CREEK GREENWAY. CONSTRUCT MULTI-USE PATH FROM HOMINYVALLEY PARK AND ENKA HIGH SCHOOL TO EAST OF SAND HILL ROAD.		11/6/2024	BIKE & PED - LOCALLY SELECTED	BRENDAN MERITHEW
U-5019E	BUNCOMBE	CRAVEN STREET BRIDGE IMPROVEMENTS OVER THE FRENCH BROAD RIVER		9/27/2024	HIGHWAY - STI (PRIORITIZATION)	BRENDAN MERITHEW
HL-0014	BUNCOMBE	SR 3214 (BILTOMRE AVENUE) AT WHITE FAWN DRIVE INTERSECTION. INSTALL A TRAFFIC SIGNAL AND CONSTRUCT PEDESTRIAN IMPROVEMENTS.	3/22/2024	8/30/2024	HIGHWAY - LOCALLY SELECTED	BRENDAN MERITHEW
W-5213G	BUNCOMBE	SR 2002 (RICEVILLE RD) FROM .2 MILES NOTRH OF US 70 TO SR 2419 (BULL CREEK ROAD). INSTAL 6' LONG LIFE PAVEMENT MARKINGS.		7/17/2024	HIGHWAY - SAFETY	BRENDAN MERITHEW
U-6163	BUNCOMBE	SR 3116 (MILLS GAP ROAD) AT SR 3136 (CANE CREEK ROAD) INTERSECTION. REALIGN INTERSECTION AND ADD LEFT TURN LANES.	12/29/2023	7/3/2024	HIGHWAY - STI (PRIORITIZATION)	CLAUDIA W. LEE
W-5813D	BUNCOMBE	US 25 AT ALL SOULS CRESCENT AND US 25 AT US 25 ALTERNATE (LODGE STREET) IN ASHEVILLE		7/3/2024	HIGHWAY - SAFETY	VACANT
I-2513AC	BUNCOMBE	I-26, I-240 WIDEN TO SIX LANE FREEWAY.	5/26/2023	6/18/2024	HIGHWAY - STI (PRIORITIZATION)	KEVIN E. MOORE
EB-5947	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM NEW HAW CREEK ROAD, BEVERLYROAD TO BELL ROAD. CONSTRUCT SIDEWALKS.		5/31/2024	BIKE & PED - LOCALLY SELECTED	BRENDAN MERITHEW
BL-0079	BUNCOMBE	TEXAS ROAD REPLACE EXISTING HIGHWAY BRIDGE WITH PEDESTRIAN BRIDGE.		3/20/2024	BIKE & PED - LOCALLY SELECTED	GABRIEL L. JOHNSON

Division 13, FBRMPO / LOSRPO, Project Development Update, September 2023

Project ID	County	Description	R/W Acq. Begins	Let Date	Funding Program Description	Project Manager Name
HL-0003	BUNCOMBE	US 19/23 BUSINESS (HAYWOOD ROAD),UPGRADE ROADWAY (INCLUDINGRESURFACING AND PEDSTRIAN IMPROVEMENTS)FROM US 19/23/74 (PATTON AVENUE) TO RIDGELAWN ROAD.		3/19/2024	HIGHWAY - LOCALLY SELECTED	BRENDAN MERITHEW
I-2513B	BUNCOMBE	ASHEVILLE - FROM SR 3548 (HAYWOOD ROAD) TO SR 1781 (BROADWAY)(COMB W/I-2513D)	2/20/2024	2/20/2024	HIGHWAY - STI (PRIORITIZATION)	KEVIN E. MOORE
I-2513D	BUNCOMBE	BUNCOMBE COUNTY FROM SR 1477 (RIVERSIDE DRIVE), NC 251/SR 1781 (BROADWAY) TO I-40/SR 1231 (HILL STREET) (COMB W/I-2513B).	2/20/2024	2/20/2024	HIGHWAY - STI (PRIORITIZATION)	KEVIN E. MOORE
EB-5944	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM JOHNSTON BOULEVARD, PATTON AVENUE TO IONA CIRCLE. CONSTRUCT SIDEWALKS.		2/1/2024	BIKE & PED - LOCALLY SELECTED	BRENDAN MERITHEW
I-2513AA	BUNCOMBE	I-40 FROM EAST OF SR 1224 (MONTE VISTA ROAD) TO PAVEMENT JOINT WEST OF SR 3412 (SAND HILL ROAD). RECONSTRUCT PAVEMENT.	6/20/2023	12/19/2023	HIGHWAY - INTERSTATE MAINTENANCE	KEVIN E. MOORE
I-2513AB	BUNCOMBE	I-26, I-40 AT I-26/I-40 AND I-40/US 19/23 (SMOKEY PARK HIGHWAY)INTERCHANGES. CONSTRUCT THE FOLLOWING IMPROVEMENTS: WIDEN I-40 EASTBOUND TO I-26 EASTBOUND RAMP, WIDEN I-26 WESTBOUND BETWEEN I-40 RAMPS. CONSTRUCT NEW I-40 WESTBOUND TO US 19/23 (SMOKEY PARK HIGHWAY) NORTHBOUND RAMP.	6/20/2023	12/19/2023	HIGHWAY - STI (PRIORITIZATION)	KEVIN E. MOORE
HS-2013K	BUNCOMBE	SR 1003 (REEMS CREEK ROAD) FROM SR 2106 TO SR 2114, NEAR WEAVERVILLE. INSTALL GUARDRAIL.		12/6/2023	HIGHWAY - SAFETY	BRENDAN MERITHEW
HS-2013I	MADISON	SR 1318 (BIG LAUREL ROAD) FROM SR 1340 TO SR 1636, NEAR MARS HILL. INSTALL GUARDRAIL.		11/15/2023	HIGHWAY - SAFETY	BRENDAN MERITHEW
U-5019A	BUNCOMBE	CONSTRUCT CLINGMAN FOREST AND TOWN BRANCH GREENWAYS		9/29/2023	HIGHWAY - STI (PRIORITIZATION)	BRENDAN MERITHEW
EB-5790	BUNCOMBE	ASHEVILLE, ON STREET CROSSINGS AND CONNECTIONS FOR BICYCLISTS AND PEDESTRIANS IN EAST OF THE RIVERWAY.		9/27/2023	BIKE & PED - LOCALLY SELECTED	BRENDAN MERITHEW
U-5019D	BUNCOMBE	LIVINGSTON STREET, COMPLETE STREETS IMPROVEMENTS.		9/27/2023	HIGHWAY - STI (PRIORITIZATION)	BRENDAN MERITHEW