

Division 13, FBRMPO and LOSRPO, Construction Updates, January 2025

Contract Number	County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
C204726	Buncombe	I-5889, I-5889B	I-40	I-40 FROM MILEMARKER 45.25 TO MILEMARKER 50.	3/30/2026	4/1/2026	25.74%
C204740	Buncombe	B-4442	US-19	BRIDGES #370 AND #373 OVER REEMS CREEK ON US-19/23, US-25, A ND US-70.	3/14/2027		37.83%
C204878	Buncombe	I-2513AA, I-2513AB	I-26, I-40	I-40 FROM EAST OF SR-1224 TO PAVEMENT JOINT WEST OF SR-3412, AND I-26, I-40 AT I-40/US 19/23 INTERCHANGES IMPROVEMENTS	4/30/2029		0.00%
C204953	Buncombe	I-2513B, I-2513D	I-26	I-26/I-240 FROM SOUTH OF SR-3548 TO NORTH OF SR-1781 AND SR- 1477 FROM SR-1517 TO SR-1781.	6/5/2031		1.40%
DM00330	Buncombe	W-5813E	US-19, US-23, US-74A	INTERSECTION OF US-19/23/74A (PATTON AVE) AND US-19/23BUS (H AYWOOD RD)	12/1/2023		92.97%
DM00331	Buncombe		US-19, US-23, US-74A	CITY OF ASHEVILLE	12/1/2023		54.47%
DM00397	Buncombe	W-5813C	SR-1332, SR-1338	SR-1332 (N LOUISIANA RD) AT SR-1338 (EMMA RD)	12/1/2023		10.94%
DM00424	Buncombe	U-3301WM	NC-63	NC-63 EAST OF SR-1378 (OLD NEWFOUND RD)	3/31/2027		54.97%
DM00435	Buncombe		NC-9, SR-Multi, US-74A	VARIOUS PRIMARY AND SECONDARY ROUTES	5/30/2025		16.25%
DM00436	Buncombe		US-19	VARIOUS SECONDARY ROUTES	9/26/2025		25.11%
C204406	Buncombe, Burke, McDowell, Mitchell	B-6011, B-6013, B-6014, B-6016	SR-1106, SR-1430, SR-1781, SR-2027	1 BRIDGE IN BUNCOMBE COUNTY, 1 BRIDGE IN BURKE COUNTY, 1 BRIDGE IN MCDOWELL COUNTY, AND 1 BRIDGE IN MITCHELL COUNTY.	10/1/2024	10/22/2024	72.04%
C204265	Buncombe, Henderson	HO-0002A, I-4400BB, I-4400C	I-26	I-26 FROM 0.05 MILES NORTH OF US-64 TO NC-280 (EXIT 40).	5/31/2024	1/1/2026	86.97%
C204266	Buncombe, Henderson	HE-0001, HO-0002A, I-4700	I-26	I-26 FROM NC-280 (EXIT 40) TO I-40.	4/29/2024	6/11/2026	75.45%
DM00423	Buncombe, Madison		SR-1368, SR-1649, SR-1769, SR-1851	VARIOUS SECONDARY ROUTES	11/15/2024	11/16/2024	52.37%
C204484	Madison	BR-0032	NC-209	BRIDGE #84 ON NC-209 OVER MEADOW FORK CREEK.	4/29/2024		51.75%
C204709	Madison	I-5831A	I-26	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9.	9/1/2024	12/17/2024	84.78%
C204768	Madison	B-5989	SR-1395	BRIDGE #71 OVER BIG LAUREL CREEK ON SR-1395	11/11/2025	1/10/2026	94.22%
DM00327	Madison		SR-1501	OVER BIG PINE CREEK ON SR-1151 (BIG PINE RD)	5/31/2025		91.27%
DM00340	Madison		SR-1151	OVER BIG PINE CREEK ON SR-1151 (BIG PINE RD)	3/27/2026	3/29/2026	61.97%
DM00361	Madison		SR-1151	OVER BIG PINE CREEK ON SR-1511 (BIG PINE RD)	2/20/2026		0.77%
DM00425	Madison		SR-1530	OVER PAINT FORK CREEK SR-1530 (PAINT FORK RD)	4/24/2026		0.00%
DM00443	Madison		SR-1143, SR-1318, SR-1334, SR-1354, SR-1403, SR-1404, SR-1569, SR-1609	VARIOUS SECONDARY ROUTES	10/18/2024	11/1/2024	94.85%
DM00451	Madison		-, SR-1116, SR-1151, SR-1395, SR-1530, SR-1574	VARIOUS SECONDARY ROUTES	5/15/2026		0.00%
DM00460	Madison	ER-5600MD	NC-213	NC-213 (CARL ELLER RD) FROM SR-1609 (MAIN ST) TO SR-1549 (CA LVIN EDNEY RD) IN MARS HILL	9/30/2026		6.62%

Division 13, FBRMPO and LOSRPO Project Development Update, January 2025

Project ID	Project Manager Name	County	Description	R/W Acq. Begins	Let Date	Funding Program Description
I-6018	BRENDAN MERITHEW	BUNCOMBE	I-40 BUNCOMBE COUNTY AT I-240/US 74 ALTERNATE INTERCHANGE. IMPROVE INTERCHANGE.	NOT FUNDED	NOT FUNDED	HIGHWAY - STI (PRIORITIZATION)
I-6021	BRENDAN MERITHEW	BUNCOMBE	I-40 BUNCOMBE COUNTY AT SR 2838 (PORTERS COVE ROAD) INTERCHANGE. IMPROVE INTERCHANGE.	NOT FUNDED	NOT FUNDED	HIGHWAY - STI (PRIORITIZATION)
I-6054C	BRENDAN MERITHEW	BUNCOMBE	I-40 BUNCOMBE & HAYWOOD COUNTIES FROM SR 1200 (WIGGINS ROAD) TO SR 1224 (MONTE VISTA ROAD). ADD ADDITIONAL LANES.	NOT FUNDED	NOT FUNDED	HIGHWAY - STI (PRIORITIZATION)
U-3403B	NATHAN ADIMA, PE	BUNCOMBE	NC 191 (BREVARD ROAD/OLD HAYWOOD ROAD) FROM SR 3498 (LEDBETTER ROAD) TO NORTH OF BLUE RIDGE PARKWAY		1/1/2040	HIGHWAY - STI (PRIORITIZATION)
U-5837	BRENDAN MERITHEW	BUNCOMBE	SR 2002 (RICEVILLE ROAD) FROM US 70 (TUNNEL ROAD) TO SR 2285 (CLEAR VISTA LANE) UPGRADE ROADWAY	FUNDED FOR PE ONLY	FUNDED FOR PE ONLY	HIGHWAY - STI (PRIORITIZATION)
U-5971B	BRENDAN MERITHEW	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY, US 19 AT US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)
U-5972	BRENDAN MERITHEW	BUNCOMBE	NC 63 (NEW LEICESTER HWY) NC 63 (NEW LEICESTER HIGHWAY) FRM NC 63 (NEW LEICESTER HIGHWAY), US 19/23 (PATTON AVENUE) TO NEWFOUND ROAD CONSTRUCT ACCESS MANAGEMENT IMPROVEMENTS.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)
U-6046	CLAUDIA W. LEE	BUNCOMBE	NC 81 (SWANNANOA RIVER ROAD) FROM US 70(TUNNEL ROAD)TO US 74 (SOUTH TUNNEL ROAD) UPGRADE ROADWAY	FUNDED FOR PE ONLY	FUNDED FOR PE ONLY	HIGHWAY - STI (PRIORITIZATION)
U-6162	CLAUDIA W. LEE	BUNCOMBE	SR 1332 (NORTH LOUISIANA AVENUE) BUNCOMBE COUNTY FROM US 19/23 (PATTON AVENUE) TO SR 1338 (EMMA ROAD). MODERNIZE ROADWAY.	FUNDED FOR PE ONLY	FUNDED FOR PE ONLY	HIGHWAY - STI (PRIORITIZATION)
U-6173	BRENDAN MERITHEW	BUNCOMBE	US 25/US 70 FROM NORTH OF SR 1584 (TILLERY BRANCH ROAD) TO SR 1727 (MONTICELLO ROAD). UPGRADE ROADWAY TO SUPERSTREET.	NOT FUNDED	NOT FUNDED	HIGHWAY - STI (PRIORITIZATION)
U-6047	BRENDAN MERITHEW	BUNCOMBE	NC 112 (SARDIS ROAD/SANDHILL ROAD) FROM NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY). WIDEN ROADWAY TO MULTI-LANES.	6/20/2028	6/20/2031	HIGHWAY - STI (PRIORITIZATION)
A-0010AA	NATHAN ADIMA, PE	BUNCOMBE	I-26 (US 19-23)FROM SR 1781 (BROADWAY STREET)EXIT 25 IN ASHEVILLE TO US 25/70.	7/16/2027	1/21/2031	HIGHWAY - APPALACHIAN DEVELOPMENT HIGHWAY SYSTEM
U-2801AB	OLIVIA PILKINGTON	BUNCOMBE	US 25A (SWEETEN CREEK ROAD) FROM SR 3116 (MILLS GAP ROAD) TO SR 3081 (ROCK HILL ROAD).	10/15/2027	10/15/2030	HIGHWAY - STI (PRIORITIZATION)
U-4739	VERROL J. MCLEARY	BUNCOMBE	SR 3556(AMBOY ROAD-MEADOW ROAD) FROM I-240 TO NC 81 / SR 3214 (BILTMORE AVENUE) WIDEN TO MULTI-LANES WITH NEW BRIDGE OVER THE FRENCH BROAD RIVER.	4/9/2027	5/21/2030	HIGHWAY - STI (PRIORITIZATION)
U-5832	CLAUDIA W. LEE	BUNCOMBE	NC 81 (SWANNANOA RIVER ROAD) FROM SR 3214 (BILTMORE AVENUE)TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.	6/16/2028	1/15/2030	HIGHWAY - STI (PRIORITIZATION)
B-4444	VERROL J. MCLEARY	BUNCOMBE	US 19/23, US 25, & US 70 REHABILITATE DECK ON BRIDGE 100353OVER SR 1882.	5/15/2026	9/18/2029	HIGHWAY FUND BRIDGE / BRIDGE PROGRAM
I-2513C	KEVIN E. MOORE	BUNCOMBE	ASHEVILLE - NEW ROUTE I-26/I-40/I-240 INTERCHANGE.	FUNDED FOR PE ONLY	FUNDED FOR PE ONLY	HIGHWAY - STI (PRIORITIZATION)
B-4443	VERROL J. MCLEARY	BUNCOMBE	REPLACE BRIDGES 345 & 346 OVER SR 1839 ON US 19/23, US 25, & US 70	7/18/2025	4/17/2029	HIGHWAY - BRIDGE
U-5019E	BRENDAN MERITHEW	BUNCOMBE	CRAVEN STREET BRIDGE IMPROVEMENTS OVER THE FRENCH BROAD RIVER		12/15/2027	HIGHWAY - STI (PRIORITIZATION)
EB-5965	BRENDAN MERITHEW	BUNCOMBE	SR 1263 (DEAVERVIEW ROAD) FROM US 19/23/74A (PATTON AVENUE)TO WESTMORE DRIVE	8/18/2026	8/18/2027	BIKE & PED - STI (PRIORITIZATION)

Division 13, FBRMPO and LOSRPO Project Development Update, January 2025

Project ID	Project Manager Name	County	Description	R/W Acq. Begins	Let Date	Funding Program Description
I-4759	GERALD LOUGHRY	BUNCOMBE	CONVERT GRADE SEPARTION TO AN INTERCHANGE AND CONSTRUCT TWOLANE ROADWAY ON I-40 AT SR 1228 (LIBERTY ROAD) FROM US 19-23/NC 151 TO SR 1224 WITH PART ON NEW LOCATION	5/31/2019	6/15/2027	HIGHWAY - STI (PRIORITIZATION)
EB-5822	BRENDAN MERITHEW	BUNCOMBE	WILMA DYKEMAN GREENWAY NORTHERN TERMINUS NEAR RIVERSIDE DRIVE AND HILL STREET TO PEARSON BRIDGE ROAD. CONSTRUCT MULTI-USE PATH ALONG THE FRENCH BROAD RIVER.	1/5/2026	2/17/2027	BIKE & PED - STI (PRIORITIZATION)
I-5888B	GABRIEL L. JOHNSON	BUNCOMBE	I - 40 BUNCOMBE COUNTY BRIDGE REHABILITATION FROM MP 37 (HAYWOOD/BUNCOMBE LINE) TO MP 44.		2/16/2027	HIGHWAY - INTERSTATE MAINTENANCE
BL-0006	BRENDAN MERITHEW	BUNCOMBE	VARIOUS CONSTRUCT PEDESTRIAN IMPROVEMENTS AT VARIOUS LOCATIONS WITHIN THE CITY OF ASHEVILLE (PRIMARILY WITHIN SCHOOL ZONES).		1/20/2027	BIKE & PED - LOCALLY SELECTED
I-5901	BRENDAN MERITHEW	BUNCOMBE	I-240 BUNCOMBE COUNTY, FROM MILEMARKER 4 TO MILEMARKER 9. PAVEMENT IMPROVEMENTS.		1/19/2027	HIGHWAY - INTERSTATE MAINTENANCE
I-2513AC	KEVIN E. MOORE	BUNCOMBE	I-26, I-240 WIDEN TO SIX LANE FREEWAY.	5/26/2023	11/17/2026	HIGHWAY - STI (PRIORITIZATION)
RX-2413B	NANCY HORNE	BUNCOMBE	SR 3541 (BUCK SHOALS ROAD) BLU CROSSING 720637E.		10/20/2026	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT
RX-2413C	NANCY HORNE	BUNCOMBE	SR 1128 (LINDSEY ROAD) BLU CROSSING 720381D		10/20/2026	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT
HL-0014	BRENDAN MERITHEW	BUNCOMBE	SR 3214 (BILTMORE AVENUE)AT WHITE FAWN DRIVE INTERSECTION. INSTALL A TRAFFIC SIGNAL AND CONSTRUCT PEDESTRIAN IMPROVEMENTS.	3/2/2026	10/7/2026	HIGHWAY - LOCALLY SELECTED
I-4759A	GABRIEL L. JOHNSON	BUNCOMBE	I-40 SR 1228 (LIBERTY ROAD), CLEARING ONLY.		10/7/2026	HIGHWAY - STI (PRIORITIZATION)
EB-5774B	BRENDAN MERITHEW	BUNCOMBE	BEAVERDAM CREEK GREENWAY FROM THE MILLS AT RIVERSIDE TO US 25. CONSTRUCT MULTI-USE PATH.	9/30/2025	9/30/2026	BIKE & PED - LOCALLY SELECTED
EB-5774A	BRENDAN MERITHEW	BUNCOMBE	NC 251 (RIVERSIDE DRIVE) FROM WOODFIN GREENWAY, US 19/23/70(EXIT 25) TO THE MILLS AT RIVERSIDE. CONSTRUCT MULTI-USE PATH.	3/28/2025	9/23/2026	BIKE & PED - LOCALLY SELECTED
U-5834	BRENDAN MERITHEW	BUNCOMBE	SR 3116 (MILLS GAP ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	9/19/2018	9/15/2026	HIGHWAY - STI (PRIORITIZATION)
I-4409	BRENDAN MERITHEW	BUNCOMBE	I-40 - SR 2500 (BLUE RIDGE ROAD) AT BLACK MOUNTAIN. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES, US 70 TO SOUTH OF I-40 AND UPGRADING EXISTING ROADWAY SOUTH OF I-40 TO SR 2713.	8/12/2024	6/16/2026	HIGHWAY - STI (PRIORITIZATION)
EB-5824	BRENDAN MERITHEW	BUNCOMBE	ENKA HERITAGE TRAIL CONSTRUCT MULTI-USE PATH FROM FROM HOMINY VALLEY PARK AND ENKA HIGH SCHOOL TO EAST OF SAND HILL ROAD.		6/3/2026	BIKE & PED - LOCALLY SELECTED
BL-0076	HANNAH K. SMITH	BUNCOMBE	US 70 TO NORTH OF VA HOSPITAL DRIVEWAY. CONSTRUCT SIDEWALK AND CROSSING IMPROVEMENTS.	9/10/2025	3/18/2026	BIKE & PED - LOCALLY SELECTED
EB-5547B	BRENDAN MERITHEW	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM BLACK MOUNTAIN AVENUE TO THE INTO THE OAKS TRAIL.	1/24/2025	3/18/2026	BIKE & PED - LOCALLY SELECTED
EB-5831	BRENDAN MERITHEW	BUNCOMBE	ASHEVILLE - COXE AVENUE,PATTEN AVENUE TO SHORT COXE AVENUE	2/28/2025	2/27/2026	BIKE & PED - LOCALLY SELECTED
HS-2413G	GABRIEL L. JOHNSON	BUNCOMBE	SR 3136 (CANE CREEK ROAD) FROM SR 3116 (MILLS GAP ROAD) TO US 74 ALT. NEAR FAIRVIEW. INSTALL RUMBLESTRIPES AND 6" LONG LIFE PAVEMENT MARKINGS.		2/18/2026	HIGHWAY - SAFETY

Division 13, FBRMPO and LOSRPO Project Development Update, January 2025

Project ID	Project Manager Name	County	Description	R/W Acq. Begins	Let Date	Funding Program Description
EB-5547A	BRENDAN MERITHEW	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM EXISTING FLAT CREEK GREENWAY TRAILHEAD NORTH OF US 70 TO BLACK MOUNTAIN AVENUE.	3/28/2025	12/17/2025	BIKE & PED - LOCALLY SELECTED
HS-2013P	BRENDAN MERITHEW	BUNCOMBE	NC 63 AT SR 1220 (SOUTH TURKEY CREEK ROAD) NEAR LEICESTER. TURN LANE CONSTRUCTION.	3/14/2025	12/3/2025	HIGHWAY - SAFETY
HL-0013	BRENDAN MERITHEW	BUNCOMBE	9TH STREET REPLACE BRIDGE 522 OVER TOMAHAWK BRANCH IN BLACKMOUNTAIN.	10/31/2024	11/5/2025	HIGHWAY - LOCALLY SELECTED
RX-2413A	NANCY HORNE	BUNCOMBE	LS (BEAR CREEK ROAD) BLU CROSSING 720397A.		10/20/2025	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT
U-5019A	BRENDAN MERITHEW	BUNCOMBE	CONSTRUCT CLINGMAN FOREST AND NASTY BRANCH GREENWAYS		9/5/2025	HIGHWAY - STI (PRIORITIZATION)
HS-2013O	BRENDAN MERITHEW	BUNCOMBE	SR 3075 (ONTEORA BOULEVARD) AT BRIDGE 100460 OVER I-40. INSTALL SIDEWALK AND UPGRADE BRIDGE RAIL.		7/16/2025	HIGHWAY - SAFETY
RX-2013B	NANCY HORNE	BUNCOMBE	HIGHWAY-RAILWAY GRADE CROSSING SIGNALS AND GATES ON NC 9 (BROADWAY STREET) AT NORFOLK SOUTHERN RAILWAY CROSSING 726262P IN BLACK MOUNTAIN ,BUNCOME COUNTY,NC		6/2/2025	
HS-2013Q	BRENDAN MERITHEW	BUNCOMBE	VARIOUS PRIMARY AND SECONDARY TWO LANE ROADWAYS. INSTALL LONG LIFE PAVEMENT MARKINGS.		4/16/2025	HIGHWAY - SAFETY
U-6163	CLAUDIA W. LEE	BUNCOMBE	SR 3116 (MILLS GAP ROAD) AT SR 3136 (CANE CREEK ROAD) INTERSECTION. REALIGN INTERSECTION AND ADD LEFT TURN LANES.	7/1/2024	4/16/2025	HIGHWAY - STI (PRIORITIZATION)
EB-5944	BRENDAN MERITHEW	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM JOHNSTON BOULEVARD, PATTON AVENUE TO IONA CIRCLE. CONSTRUCT SIDEWALKS.		3/27/2025	BIKE & PED - LOCALLY SELECTED
HS-2413I	GABRIEL L. JOHNSON	BUNCOMBE	SR 1002 (OLD LEICESTER HIGHWAY) FROM NC 63 TO SR 1607 (BEAR CRREK ROAD) NEAR LEICESTER. INSTALL GUARDRAIL.		2/19/2025	HIGHWAY - SAFETY
HS-2413J	GABRIEL L. JOHNSON	BUNCOMBE	SR 1727 (MONTICELLO ROAD) FROM 0.2 MILE WEST OF SR 1882 (NEW STOCK ROAD) TO 0.2 MILE 3EAST OF NC 251 (OLD MARSHALL HIGHWAY). INSTALL GUARDRAIL.		2/19/2025	HIGHWAY - SAFETY
HS-2413K	GABRIEL L. JOHNSON	BUNCOMBE	US 19 / US 23 / US 74 ALT (SMOKEY PARK HIGHWAY) FROM THE I-40 WESTBOUND RAMPS TO THE INGLES SHOPPING CENTER (COOPER BOULEVARD). INSTALL PEDESTRIAN SIGNALS, CROSSWALKS, AND SIDEWALK.		2/19/2025	HIGHWAY - SAFETY
HL-0003	BRENDAN MERITHEW	BUNCOMBE	US 19/US 23 BUSINESS (HAYWOOD ROAD) FROM US 19/US 23/US 74 (PATTON AVENUE) TO RIDGELAWN ROAD. UPGRADE ROADWAY INCLUDINGRESURFACING AND PEDSTRIAN IMPROVEMENTS.		2/18/2025	HIGHWAY - LOCALLY SELECTED
RX-2013A	NANCY HORNE	BUNCOMBE	HIGHWAY-RAILWAY GRADE CROSSING SIGNALS AND GATES ON SR 1319(JOHNSTON BOULEVARD)AT BLUE SOUTHERN RAILWAY CROSSING 720399N IN ASHEVILLE ,BUNCOMBE COUNTY,NC		12/20/2024	
EB-5947	BRENDAN MERITHEW	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM NEW HAW CREEK ROAD, BEVERLYROAD TO BELL ROAD. CONSTRUCT SIDEWALKS.		9/20/2024	BIKE & PED - LOCALLY SELECTED
R-5837	CLAUDIA W. LEE	MADISON	US 25, FROM US 25/70 BUSINESS (NORTH MAIN STREET) TO SR 1143 (BUSH CREEK ROAD). WIDEN TO MULTI-LANES.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)
R-5924	BRENDAN MERITHEW	MADISON	US 25/ 70 FROM EAST OF SR 1392 (SKYWAY DRIVE) TO US 25/70 BUSINESS (NORTH MAIN STREET). MODERNIZE ROADWAY.	NOT FUNDED	NOT FUNDED	HIGHWAY - STI (PRIORITIZATION)
TN-6128	GABRIEL L. JOHNSON	MADISON	US 25 / US 70, CONSTRUCT PARK AND RIDE AT US 25 BUSINESS / US 70 BUSINESS INTERSECTION.		8/18/2026	TRANSIT - NCDOT SELECTED (OTHER SELECTION PROCESS)

Division 13, FBRMPO and LOSRPO Project Development Update, January 2025

Project ID	Project Manager Name	County	Description	R/W Acq. Begins	Let Date	Funding Program Description
EB-5918	BRENDAN MERITHEW	MADISON	US 25/US 70 SR1601 (DERRINGER DRIVE)/STUDENT DROP INSTALL HIGH VISIBILITY CROSSWALKS, ADA RAMP, A PEDESTRIAN SIGNAL AND PEDESTRIAN REFUGE ISLAND AT INTERSECTION AND CONSTRUCT SIDEWALK ALONG BOTH SIDES OF US 25/US 70 TO ACCESS INGLE'S SHOPPING CENTER AND SHOPPING		6/30/2026	BIKE & PED - STI (PRIORITIZATION)
I-5831B	BRENDAN MERITHEW	MADISON	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9. REHABILITATE PAVEMENT.		4/15/2025	HIGHWAY - INTERSTATE MAINTENANCE