

Division 13, FBRMPO/LOSRPO, Construction Progress, October 2025

Contract Number	Division	County	TIP#	Route	Location Description	NCDOT Contact	Revised		
							Completion Date	Completion Date	Completion Percent
C204266	13	Buncombe, Henderson	HE-0001, HO-0002A, I-4700	I-26	I-26 FROM NC-280 (EXIT 40) TO I-40.	Luke A. Middleton	4/29/2024	7/1/2027	84.92%
C204454	13	Buncombe		-	BRIDGE #76 OVER SR-3556 ON US-25, AND BRIDGES #53 & #278 OVE R FRENCH BROAD RIVER ON NC-146 & SR-1348.	Thomas R. Veazey	10/15/2026		0.00%
C204484	13	Madison	BR-0032	NC-209	BRIDGE #84 ON NC-209 OVER MEADOW FORK CREEK.	Colby D. Justice	4/29/2024	4/10/2025	70.10%
C204709	13	Madison	I-5831A	I-26	I-26 FROM TENNESSEE STATE LINE TO MILE MARKER 9.	Colby D. Justice	9/1/2024	2/25/2025	93.81%
C204726	13	Buncombe	I-5889, I-5889B	I-40	I-40 FROM MILEMARKER 45.25 TO MILEMARKER 50.	Thomas R. Veazey	3/30/2026	4/22/2026	67.62%
C204740	13	Buncombe	B-4442	US-19	BRIDGES #370 AND #373 OVER REEMS CREEK ON US-	Colby D. Justice	3/14/2027	4/9/2027	52.27%
C204766	13	Madison	B-5895	US-25	BRIDGE #560067 OVER THE FRENCH BROAD RIVER ON US-	Colby D. Justice	2/28/2029	3/7/2029	20.56%
C204878	13	Buncombe	I-2513AA, I-2513AB	I-26, I-40	I-40 FROM EAST OF SR-1224 TO PAVEMENT JOINT WEST OF SR-3412, AND I-26, I-40 AT I-40/US 19/23	Thomas R. Veazey	4/30/2029	9/13/2029	19.90%
C204953	13	Buncombe	I-2513B, I-2513D	I-26	I-26/I-240 FROM SOUTH OF SR-3548 TO NORTH OF SR-1781 AND SR- 1477 FROM SR-1517 TO SR-1781.	Thomas R. Veazey	6/5/2031		10.41%
C205022	13	Yancey		-	BRG #990047 OVER MINE FORK CREEK ON SR-1416 AND BRG #990014 OVER BANKS CREEK ON SR-1136.	Robert T. Cousins	10/1/2026		15.09%
C205023	13	Yancey		-	BRG #990100 AND BRG #990062 BOTH ON SR-1153, AND BRG #990097 ON SR-1152.	Robert T. Cousins	10/1/2026		7.12%
C205024	13	Mitchell, Yancey		-	BRG #600123 OVER CHARLES CRK ON SR-1345, BRG #600154 OVER CA NE CRK ON SR-1188, BRG #990194	Robert T. Cousins	10/1/2026		17.58%
C205025	13	Buncombe		SR-2832, SR-2783, SR-2810, SR-2782	BRG #100716 ON SR-2832, BRG #100394 ON SR-2783, BRG #100396 ON SR-2810, BRG #100118 ON SR-2782,	Robert T. Cousins	10/1/2026		21.93%
C205026	13	Buncombe		SR-2429, SR-2416, SR-2426, SR-2786	BRG #100428 ON SR-2429, BRG #100203 ON SR-2416, BRG #100307 ON SR-2426, AND BRG #100424 ON SR-	Robert T. Cousins	10/1/2026		17.41%
C205027	13	Buncombe		NC-197	BRG #100200 AND BRG #100175 BOTH ON NC-197, BRG #100147 ON S R-2173, AND BRG #100139 ON SR-2171.	Thomas R. Veazey	10/1/2026		6.86%
C205028	13	Buncombe		SR-2513	BRG #100135 ON SR-2153, AND BRG #100132 ON SR-2150 BOTH OVER IVY CREEK.	Thomas R. Veazey	10/1/2026	10/29/2026	20.02%
C205029	13	Madison		SR-1183, SR-1576	IVY RD) AN D BRIDGE #560304 OVER SR-1183 (UPPER BRIDGE #990173 OVER MIDDLE CREEK ON SR-1159, AND	Colby D. Justice	10/1/2026		3.14%
C205030	13	Yancey		SR-1159, SR-1158	BRIDGE #990 156 OVER COLBERT CREEK ON SR-1158.	Robert T. Cousins	11/1/2026		17.27%
C205031	13	Buncombe, McDowell		SR-1546, SR-2802	BRIDGE #580345 OVER ARMSTRONG CREEK ON SR-1546 AND BRIDGE #1 00110 OVER BROAD RIVER ON SR-2802.	Travis J. Henley	10/1/2026		15.44%
C205047	13	Buncombe			BRIDGE #100115 ON SR-2789, BRIDGE #100308 ON SR-2419, AND BR IDGE #100380 ON SR-2432.	Robert T. Cousins	11/1/2026		15.42%
C205049	13	Buncombe	HL-0003	US-19	US-19/US-23 BUS (HAYWOOD RD) FROM US-19/US-23/US-74 (PATTON AVE) TO RIDGELAWN RD.	Thomas R. Veazey	11/1/2026		0.00%
C205065	13	Yancey		SR-1388, SR-1333	BRIDGE #990157 OVER ELK SHOAL CREEK ON SR-1388	Robert T. Cousins	11/1/2026		17.55%
C205097	13	Buncombe		Various	AND BRIDGES # 990233, #990192, AND #990193 OVER 51 SECTIONS OF SECONDARY ROADS.	Thomas R. Veazey	11/1/2026		15.98%
DM00337	13	Yancey		SR-1410	OVER LITTLE CREEK ON SR-1410 (BRADFORD RD)	Colby D. Justice	2/20/2026	4/17/2026	79.04%
DM00361	13	Madison		SR-1151	OVER BIG PINE CREEK ON SR-1511 (BIG PINE RD)	Colby D. Justice	2/20/2026	8/7/2026	71.01%
DM00391	13	Madison		SR-1460	BRIDGE 552 OVER BIG LAUREL CREEK ON SR-1460 (ACCESS	Colby D. Justice	4/13/2027		11.54%
DM00423	13	Buncombe, Madison			VARIOUS SECONDARY ROUTES	Thomas R. Veazey	11/15/2024	12/7/2024	81.93%
DM00424	13	Buncombe	U-3301WM	NC-63	NC-63 EAST OF SR-1378 (OLD NEWFOUND RD)	Thomas R. Veazey	3/31/2027		62.81%
DM00425	13	Madison		SR-1530	OVER PAINT FORK CREEK SR-1530 (PAINT FORK RD)	Colby D. Justice	4/24/2026	5/15/2026	80.49%
DM00435	13	Buncombe		-, NC-9, US-74A	VARIOUS PRIMARY AND SECONDARY ROUTES	Thomas R. Veazey	5/30/2025	11/26/2025	49.04%
DM00436	13	Buncombe		US-19	VARIOUS SECONDARY ROUTES	Thomas R. Veazey	9/26/2025	10/17/2025	91.83%
DM00451	13	Madison		Various	VARIOUS SECONDARY ROUTES	Colby D. Justice	5/15/2026		0.00%

Division 13, FBRMPO/LOSRPO, Construction Progress, October 2025

Contract Number	Division	County	TIP#	Route	Location Description	NCDOT Contact	Completion	Revised	Completion
							Date	Date	Percent
DM00459	13	Mitchell, Yancey		Various	VARIOUS SECONDARY ROUTES	Colby D. Justice	6/19/2026		38.65%
DM00461	13	Madison, Yancey		Various	VARIOUS SECONDARY ROUTES	Colby D. Justice	3/17/2026		0.00%
					BRIDGE #100295 ON SR-1224 OVER I-40 IN BUNCOMBE				
DM00464	13	Buncombe, Madison		US 25/70, SR-1224	COUNTY AND B RIDGE #560528 ON US 25/70 IN MADISON	Colby D. Justice	10/15/2026		0.00%
DM00465	13	Buncombe	BO-2413B	NC-191	VARIOUS LOCATIONS ALONG NC-191 (BREVARD RD)	Thomas R. Veazey	10/15/2025		87.88%
DM00467	13	Buncombe		US 19-23/US 74 ALT	ALONG US 19-23/US 74 ALT (SMOKEY PARK HWY)	Thomas R. Veazey	5/15/2026		0.00%
DM00474	13	Buncombe		Various	VARIOUS SECONDARY ROUTES	Thomas R. Veazey	9/4/2026		17.54%
DM00478	13	Buncombe		NC151	BRIDGE 100086 ON NC 151 OVER STONY FORK CREEK	Thomas R. Veazey	10/1/2026		0.00%
					BRIDGE #990119 AND BRIDGE #990121 OVER BALD MTN				
DM00485	13	Yancey		SR-1395	CREEK ON SR 1395 (BALD MTN RD)	Colby D. Justice	10/2/2025		54.41%

Division 13, FBRMPO Project Development Update, October 2025

Project ID	Project Manager	County	Description	R/W Acq. Begins	Let Date	LET Fiscal	Funding Program Description	STIP Status
EB-5944	GABRIEL L. JOHNSON	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY FROM JOHNSTON BOULEVARD, PATTON AVENUE TO IONA CIRCLE. CONSTRUCT SIDEWALKS.		9/26/2025	2025	BIKE & PED - LOCALLY SELECTED	Delivery
RX-2013A	NANCY HORNE	BUNCOMBE	HIGHWAY-RAILWAY GRADE CROSSING SIGNALS AND GATES ON SR 1319(JOHNSTON BOULEVARD)AT BLUE SOUTHERN RAILWAY CROSSING 720399N IN ASHEVILLE ,BUNCOMBE COUNTY,NC		6/18/2025	2025	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
RX-2013B	NANCY HORNE	BUNCOMBE	HIGHWAY-RAILWAY GRADE CROSSING SIGNALS AND GATES ON NC 9 (BROADWAY STREET) AT NORFOLK SOUTHERN RAILWAY CROSSING 726262P IN BLACK MOUNTAIN ,BUNCOMBE COUNTY,NC		6/2/2025	2025	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
EB-5547A	GABRIEL L. JOHNSON	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM BLACK MOUNTAIN AVENUE TO FLAT CREEK GREENWAY	7/1/2025	3/18/2026	2026	BIKE & PED - LOCALLY SELECTED	Delivery
EB-5547B	GABRIEL L. JOHNSON	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM BLACK MOUNTAIN AVENUE TO THE OAKS TRAIL.	6/3/2025	3/18/2026	2026	BIKE & PED - LOCALLY SELECTED	Delivery
HE-0001B	BRENDAN MERITHEW	BUNCOMBE	I-26 CONNECTOR FROM FREDERICK LAW OLMSTEAD WAY EAST TO I-26. CONSTRUCT TWO LANE ROAD WITH SIDEWALK.		11/18/2025	2026	HIGHWAY - ECONOMIC DEVELOPMENT	Delivery
HL-0013	GABRIEL L. JOHNSON	BUNCOMBE	9TH STREET REPLACE BRIDGE 100522 OVER TOMAHAWK BRANCH IN BLACK MOUNTAIN.	5/30/2025	3/18/2026	2026	HIGHWAY - LOCALLY SELECTED	Delivery
HS-2013O	BRENDAN MERITHEW	BUNCOMBE	SR 3075 (ONTEORA BOULEVARD) AT BRIDGE 100460 OVER I-40. INSTALL SIDEWALK AND UPGRADE BRIDGE RAIL.		8/5/2026	2026	HIGHWAY - SAFETY	Delivery
HS-2013Q	GABRIEL L. JOHNSON	BUNCOMBE	VARIOUS PRIMARY AND SECONDARY TWO LANE ROADWAYS. INSTALL LONG LIFE PAVEMENT MARKINGS.		11/5/2025	2026	HIGHWAY - SAFETY	Delivery
HS-2413G	GABRIEL L. JOHNSON	BUNCOMBE	SR 3136 (CANE CREEK ROAD) FROM SR 3116 (MILLS GAP ROAD) TO US 74 ALT. NEAR FAIRVIEW. INSTALL RUMBLESTRIPES AND 6" LONG LIFE PAVEMENT MARKINGS.		5/20/2026	2026	HIGHWAY - SAFETY	Delivery

Division 13, FBRMPO Project Development Update, October 2025

Project ID	Project Manager	County	Description	R/W Acq. Begins	Let Date	LET Fiscal	Funding Program Description	STIP Status
HS-2413I	GABRIEL L. JOHNSON	BUNCOMBE	SR 1002 (OLD LEICESTER HIGHWAY) FROM NC 63 TO SR 1607 (BEAR CRREK ROAD) NEAR LEICESTER. INSTALL GUARDRAIL.		3/4/2026	2026	HIGHWAY - SAFETY	Delivery
HS-2413J	GABRIEL L. JOHNSON	BUNCOMBE	SR 1727 (MONTICELLO ROAD) FROM 0.2 MILE WEST OF SR 1882 (NEW STOCK ROAD) TO 0.2 MILE 3EAST OF NC 251 (OLD MARSHALL HIGHWAY). INSTALL GUARDRAIL.		3/4/2026	2026	HIGHWAY - SAFETY	Delivery
HS-2413R	GABRIEL L. JOHNSON	BUNCOMBE	VARIOUS LOCATIONS IN DIVISION 13. INSTALL HORIZONTAL ALIGNMENT WARNING SIGNS.		7/31/2026	2026	HIGHWAY - SAFETY	Delivery
I-4409A	BRENDAN MERITHEW	BUNCOMBE	SR 2500 (BLUE RIDGE ROAD) REPLACE BRIDGE.	11/4/2025	9/15/2026	2026		Delivery
I-5831B	GABRIEL L. JOHNSON	MADISON	I-26 FROM TENNESSEE STATE LINETO MILE MARKER 9. REHABILITATE PAVEMENT.		12/16/2025	2026	HIGHWAY - INTERSTATE MAINTENANCE	Delivery
RX-2413A	NANCY HORNE	BUNCOMBE	LS (BEAR CREEK ROAD) BLU CROSSING 720397A.		10/20/2025	2026	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
TN-6128	GABRIEL L. JOHNSON	MADISON	US 25 / US 70, CONSTRUCT PARK AND RIDE AT US 25 BUSINESS / US 70 BUSINESS INTERSECTION.		4/15/2026	2026	TRANSIT - NCDOT SELECTED (OTHER SELECTION PROCESS)	Delivery
U-5019A	GABRIEL L. JOHNSON	BUNCOMBE	CONSTRUCT CLINGMAN FOREST AND NASTY BRANCH GREENWAYS		2/27/2026	2026	HIGHWAY - STI (PRIORITIZATION)	Delivery
U-5834	BRENDAN MERITHEW	BUNCOMBE	SR 3116 (MILLS GAP ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	9/19/2018	9/15/2026	2026	HIGHWAY - STI (PRIORITIZATION)	Delivery
BL-0006	BRENDAN MERITHEW	BUNCOMBE	VARIOUS CONSTRUCT PEDESTRIAN IMPROVEMENTS AT VARIOUS LOCATIONS WITHIN THE CITY OF ASHEVILLE (PRIMARILY WITHIN SCHOOL ZONES).		1/20/2027	2027	BIKE & PED - LOCALLY SELECTED	Delivery
BL-0076	HANNAH K. SMITH	BUNCOMBE	US 70 TO NORTH OF VA HOSPITAL DRIVEWAY. CONSTRUCT SIDEWALK AND CROSSING IMPROVEMENTS.	3/10/2026	11/3/2026	2027	BIKE & PED - LOCALLY SELECTED	Delivery

Division 13, FBRMPO Project Development Update, October 2025

Project ID	Project Manager	County	Description	R/W Acq. Begins	Let Date	LET Fiscal	Funding Program Description	STIP Status
EB-5822	GABRIEL L. JOHNSON	BUNCOMBE	WILMA DYKEMAN GREENWAY NORTHERN TERMINUS NEAR RIVERSIDE DRIVE AND HILL STREET TO PEARSON BRIDGE ROAD. CONSTRUCT MULTI-USE PATH ALONG THE FRENCH BROAD RIVER.	8/28/2026	9/1/2027	2027	BIKE & PED - STI (PRIORITIZATION)	Delivery
EB-5824	GABRIEL L. JOHNSON	BUNCOMBE	ENKA HERITAGE TRAIL CONSTRUCT MULTI-USE PATH FROM FROM HOMINY VALLEY PARK AND ENKA HIGH SCHOOL TO EAST OF SAND HILL ROAD.		12/16/2026	2027	BIKE & PED - LOCALLY SELECTED	Delivery
EB-5831	GABRIEL L. JOHNSON	BUNCOMBE	ASHEVILLE - COXE AVENUE,PATTEN AVENUE TO SHORT COXE AVENUE	12/31/2026	8/26/2027	2027	BIKE & PED - LOCALLY SELECTED	Delivery
HL-0014	BRENDAN MERITHEW	BUNCOMBE	SR 3214 (BILTMORE AVENUE)AT WHITE FAWN DRIVE INTERSECTION. INSTALL A TRAFFIC SIGNAL AND CONSTRUCT PEDESTRIAN IMPROVEMENTS.	7/31/2026	2/3/2027	2027	HIGHWAY - LOCALLY SELECTED	Delivery
HS-2013P	BRENDAN MERITHEW	BUNCOMBE	NC 63 AT SR 1220 (SOUTH TURKEY CREEK ROAD) NEAR LEICESTER. TURN LANE CONSTRUCTION.	8/3/2026	5/5/2027	2027	HIGHWAY - SAFETY	Delivery
HS-2413N	GABRIEL L. JOHNSON	BUNCOMBE	US 70 / US 74 ALT (COLLEGE STREET); US 70 / US 74 ALT (TUNNEL ROAD). SR 3284 (CHARLOTTE STREET) INTERSECTION; KENILWORTH ROAD INTERSECTION. CONSTRUCT PEDESTRIAN IMPROVEMENTS.		12/2/2026	2027	HIGHWAY - SAFETY	Delivery
I-2513AC	OLIVIA PILKINGTON	BUNCOMBE	I-26, I-240 WIDEN TO SIX LANE FREEWAY.	5/26/2023	11/17/2026	2027	HIGHWAY - STI (PRIORITIZATION)	Delivery
I-4759A	GABRIEL L. JOHNSON	BUNCOMBE	I-40 SR 1228 (LIBERTY ROAD), CLEARING ONLY.		10/7/2026	2027	HIGHWAY - STI (PRIORITIZATION)	Delivery
I-5888B	GABRIEL L. JOHNSON	BUNCOMBE	I - 40 BUNCOMBE COUNTY BRIDGE REHABILITATION FROM MP 37 (HAYWOOD/BUNCOMBE LINE) TO MP 44.		2/16/2027	2027	HIGHWAY - INTERSTATE MAINTENANCE	Delivery
I-5901	GABRIEL L. JOHNSON	BUNCOMBE	I-240 BUNCOMBE COUNTY, FROM MILEMARKER 4 TO MILEMARKER 9. PAVEMENT IMPROVEMENTS.		1/19/2027	2027	HIGHWAY - INTERSTATE MAINTENANCE	Delivery
RX-2413B	NANCY HORNE	BUNCOMBE	SR 3541 (BUCK SHOALS ROAD) BLU CROSSING 720637E.		10/20/2026	2027	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
RX-2413C	NANCY HORNE	BUNCOMBE	SR 1128 (LINDSEY ROAD) BLU CROSSING 720381D		10/20/2026	2027	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
U-6163	CLAUDIA G WILLIAMS	BUNCOMBE	SR 3116 (MILLS GAP ROAD) AT SR 3136 (CANE CREEK ROAD) INTERSECTION. CONSTRUCT ROUNDABOUT		11/17/2026	2027	HIGHWAY - STI (PRIORITIZATION)	Delivery

Division 13, FBRMPO Project Development Update, October 2025

Project ID	Project Manager	County	Description	R/W Acq. Begins	Let Date	LET Fiscal	Funding Program Description	STIP Status
BR-0145	WESLEY BROOKS CAR	MADISON	Replace 560033 on NC208 over SHELTON LAUREL CREEK	4/23/2025	10/19/2027	2028	HIGHWAY FUND BRIDGE / BRIDGE PROGRAM	
EB-5774A	GABRIEL L. JOHNSON	BUNCOMBE	NC 251 (RIVERSIDE DRIVE) FROM WOODFIN GREENWAY, US 19/23/70(EXIT 25) TO THE MILLS AT RIVERSIDE. CONSTRUCT MULTI-USE PATH.	12/1/2026	1/18/2028	2028	BIKE & PED - LOCALLY SELECTED	Delivery
EB-5774B	GABRIEL L. JOHNSON	BUNCOMBE	BEAVERDAM CREEK GREENWAY FROM THE MILLS AT RIVERSIDE TO US 25. CONSTRUCT MULTI-USE PATH.	1/29/2027	12/15/2027	2028	BIKE & PED - LOCALLY SELECTED	Delivery
HS-2413O	GABRIEL L. JOHNSON	BUNCOMBE	SR 2435 (OLD US 70 HIGHWAY) WOOLWINE DRIVE TO THE BUS ENTRANCE AT OWEN MIDDLE SCHOOL. CONSTRUCT PEDESTRIAN IMPROVEMENTS.	12/1/2026	12/1/2027	2028	HIGHWAY - SAFETY	Delivery
I-4409B	BRENDAN MERITHEW	BUNCOMBE	UPGRADE I-40/ SR 2500 (BLUE RIDGE ROAD) GRADE SEPARATION TOINTERCHANGE; WIDEN TO THREE LANES; UPGRADE ROADWAY.	2/18/2026	9/21/2027	2028		Delivery
U-5019E	HANNAH K. SMITH	BUNCOMBE	RIVERWAY MULTI-MODAL NETWORK CRAVEN STREET BRIDGE IMPROVEMENTS OVER THE FRENCH BROAD RIVER.	4/16/2027	4/5/2028	2028	HIGHWAY - STI (PRIORITIZATION)	Delivery
BR-0162	JON LOUGHRY	YANCEY	BRIDGE NO. 990012 ON US19W OVER BALD CREEK.	11/19/2026	7/17/2029	2030	HIGHWAY FUND BRIDGE / BRIDGE PROGRAM	
I-4759	JON LOUGHRY	BUNCOMBE	CONVERT GRADE SEPARTION TO AN INTERCHANGE AND CONSTRUCT TWOLANE ROADWAY ON I-40 AT SR 1228 (LIBERTY ROAD) FROM US 19-23/NC 151 TO SR 1224 WITH PART ON NEW LOCATION	5/31/2019	6/18/2030	2030	HIGHWAY - STI (PRIORITIZATION)	Delivery
U-4739	VERROL J. MCLEARY	BUNCOMBE	I-240 TO NC 81/SR 3214 (BILTMORE AVENUE). UPGRADE ROADWAY WITH NEW BRIDGE OVER THE FRENCH BROAD RIVER.	6/11/2027	5/21/2030	2030	HIGHWAY - STI (PRIORITIZATION)	Delivery
A-0010AE	VERROL J. MCLEARY	BUNCOMBE	SR 1882 (NEW STOCK ROAD) INTERCHANGE. IMPROVE INTERCHANGE AREA INCLUDING WIDENING I-26 TO NORTH OF SR 1720 (AIKEN ROAD).	10/15/2027	8/19/2031	2031	HIGHWAY - STI (PRIORITIZATION)	Delivery
B-4443	VERROL J. MCLEARY	BUNCOMBE	REPLACE BRIDGES 345 & 346 OVER SR 1839 ON US 19/23, US 25, & US 70	10/26/2027	8/19/2031	2031	HIGHWAY - BRIDGE	Delivery

Division 13, FBRMPO Project Development Update, October 2025

Project ID	Project Manager	County	Description	R/W Acq. Begins	Let Date	LET Fiscal	Funding Program Description	STIP Status
EB-5965	BRENDAN MERITHEW	BUNCOMBE	SR 1263 (DEAVERVIEW ROAD) FROM US 19/23/74A (PATTON AVENUE) TO WESTMORE DRIVE	8/18/2028	8/6/2031	2031	BIKE & PED - STI (PRIORITIZATION)	Delivery
RX-2413D	NANCY HORNE	BUNCOMBE	SR 1332 (LOUISIANA AVENUE) BLUE RIDGE SOUTHERN RAILROAD CROSSING 720402U IN ASHEVILLE. IMPROVE HIGHWAY-RAIL GRAND CROSSING SAFETY.		10/1/2030	2031	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
RX-2413E	NANCY HORNE	BUNCOMBE	BLACK MOUNTAIN AVENUE NORFOLK SOUTHERN RAILROAD CROSSING 729428C IN BLACK MOUNTAIN. IMPROVE HIGHWAY-RAIL GRADE CROSSINGS SAFETY.		10/1/2030	2031	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
RX-2413F	NANCY HORNE	BUNCOMBE	NC 126 NORFOLK SOUTHERN RAILROAD CROSSING 729481N IN MARION. IMPROVE HIGHWAY-RAIL GRADE CROSSING SAFETY.		10/1/2030	2031	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
RX-2413G	NANCY HORNE	BUNCOMBE	SR 1103 (CATAWBA AVENUE) NORFOLK SOUTHERN RAILROAD CROSSING 729447G IN OLD FORT. IMPROVE HIGHWAY-RAIL GRADE CROSSING SAFETY.		10/1/2030	2031	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
A-0010AB	NATHAN ADIMA, PE	BUNCOMBE	NC 251/SR 1728 (BROADWAY STREET) INTERCHANGE IMPROVE INTERCHANGE.		1/1/2040		HIGHWAY - STI (PRIORITIZATION)	PE Only
A-0010AC	NATHAN ADIMA, PE	BUNCOMBE	SR 1684 (ELK MOUNTAIN ROAD) INTERCHANGE. IMPROVE INTERCHANGE.		1/1/2040		HIGHWAY - STI (PRIORITIZATION)	PE Only
A-0010AD	NATHAN ADIMA, PE	BUNCOMBE	US 25 (MERRIMOM AVENUE) INTERCHANGE. IMPROVE INTERCHANGE.		1/1/2040		HIGHWAY - STI (PRIORITIZATION)	PE Only
A-0010AF	NATHAN ADIMA, PE	BUNCOMBE	US 25/70 INTERCHANGE. IMPROVE INTERCHANGE.		1/1/2040		HIGHWAY - STI (PRIORITIZATION)	PE Only
A-0010AG	NATHAN ADIMA, PE	BUNCOMBE	NC 251/SR 1728 (BROADWAY STREET) TO US 25/70. WIDEN ROADWAY TO EIGHT AND SIX LANES.		1/1/2040		HIGHWAY - STI (PRIORITIZATION)	PE Only
HE-0001	BRENDAN MERITHEW	BUNCOMBE	I-26 CONSTRUCT NEW INTERCHANGE AT PRATT & WHITNEY FACILITY.		1/1/2040		HIGHWAY - ECONOMIC DEVELOPMENT	

Division 13, FBRMPO Project Development Update, October 2025

Project ID	Project Manager	County	Description	R/W Acq. Begins	Let Date	LET Fiscal	Funding Program Description	STIP Status
I-2513C	OLIVIA PILKINGTON	BUNCOMBE	ASHEVILLE - NEW ROUTE I-26/I-40/I-240 INTERCHANGE.		1/1/2040		HIGHWAY - STI (PRIORITIZATION)	PE Only
I-4409	BRENDAN MERITHEW	BUNCOMBE	I-40 - SR 2500 (BLUE RIDGE ROAD) AT BLACK MOUNTAIN. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES, US 70 TO SOUTH OF I-40 AND UPGRADING EXISTING ROADWAY SOUTH OF I-40 TO SR 2713.		1/1/2040		HIGHWAY - STI (PRIORITIZATION)	
U-2801AA	OLIVIA PILKINGTON	BUNCOMBE	US 25A (SWEETEN CREEK ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3116 (MILLS GAP ROAD).		1/1/2040		HIGHWAY - STI (PRIORITIZATION)	PE Only
U-2801AB	OLIVIA PILKINGTON	BUNCOMBE	US 25A (SWEETEN CREEK ROAD) FROM SR 3116 (MILLS GAP ROAD) TO SR 3081 (ROCK HILL ROAD).		1/1/2040		HIGHWAY - STI (PRIORITIZATION)	PE Only
U-5832	CLAUDIA G WILLIAMS	BUNCOMBE	NC 81 (SWANNANOVA RIVER ROAD) FROM SR 3214 (BILTMORE AVENUE) TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.		1/1/2040		HIGHWAY - STI (PRIORITIZATION)	PE Only
U-5971B	BRENDAN MERITHEW	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY, US 19 AT US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.		1/1/2040		HIGHWAY - STI (PRIORITIZATION)	Not Funded
U-6047	BRENDAN MERITHEW	BUNCOMBE	NC 112 (SARDIS ROAD/SANDHILL ROAD) FROM NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY). WIDEN ROADWAY TO MULTI-LANES.		1/1/2040		HIGHWAY - STI (PRIORITIZATION)	PE Only