

Division 13, FBRMPO/LOSRPO, Construction Progress, January 2026

Contract Number	County	TIP#	Route	Location Description	Completion Date	Revised Completion Date	Completion Percent
C204266	Buncombe, Henderson	HE-0001, HO-0002A, I-4700	I-26	I-26 FROM NC-280 (EXIT 40) TO I-40.	4/29/2024	7/1/2027	81.55%
C204454	Buncombe		-, US-25	BRIDGE #76 OVER SR-3556 ON US-25, AND BRIDGES #53 & #278 OVE R FRENCH BROAD RIVER ON NC-146 & SR-1348	10/15/2026		0.00%
C204726	Buncombe	I-5889, I-5889B	I-40	I-40 FROM MILEMARKER 45.25 TO MILEMARKER 50.	3/30/2026	4/22/2026	82.76%
C204740	Buncombe	B-4442	US-19	BRIDGES #370 AND #373 OVER REEMS CREEK ON US-19/23, US-25, A ND US-70	3/14/2027	4/9/2027	60.78%
C204766	Madison	B-5895	US-25	BRIDGE #560067 OVER THE FRENCH BROAD RIVER ON US-25/70	2/28/2029	3/7/2029	41.05%
C204878	Buncombe	I-2513AA, I-2513AB	I-26, I-40	I-40 FROM EAST OF SR-1224 TO PAVEMENT JOINT WEST OF SR-3412, AND I-26, I-40 AT I-40/US 19/23 INTERCHANGES IMPROVEMENT.	4/30/2029	9/13/2029	25.23%
C204953	Buncombe	I-2513B, I-2513D	I-26	I-26/I-240 FROM SOUTH OF SR-3548 TO NORTH OF SR-1781 AND SR- 1477 FROM SR-1517 TO SR-1781	6/5/2031		13.54%
C205011	Buncombe		SR-1620	BRIDGE #100007 OVER FRENCH BROAD RIVER/NSRR ON SR-1620 (FLET CHER MARTIN RD)	9/1/2027		0.00%
C205025	Buncombe		-	BRG #100716 ON SR-2832, BRG #100394 ON SR-2783, BRG #100396 ON SR-2810, BRG #100118 ON SR-2782, BRG #100464 ON SR-2782,	10/1/2026		24.36%
C205026	Buncombe		-	BRG #100428 ON SR-2429, BRG #100203 ON SR-2416, BRG #100307 ON SR-2426, AND BRG #100424 ON SR-2786	10/1/2026		23.91%
C205027	Buncombe		NC-197	BRG #100200 AND BRG #100175 BOTH ON NC-197, BRG #100147 ON S R-2173, AND BRG #100139 ON SR-2171	10/1/2026		14.44%
C205028	Buncombe		SR-2513	BRG #100135 ON SR-2153, AND BRG #100132 ON SR-2150 BOTH OVER IVY CREEK	10/1/2026	10/29/2026	27.44%
C205029	Madison		SR-1183, SR-1576	BRIDGE #560042 OVER IVY CREEK ON SR-1576 (BEND OF IVY RD) AN D BRIDGE #560304 OVER SR-1183 (UPPER SHUTIN RD.	10/1/2026		8.41%
C205031	Buncombe, McDowell		SR-1546, SR-2802	BRIDGE #580345 OVER ARMSTRONG CREEK ON SR-1546 AND BRIDGE #1 00110 OVER BROAD RIVER ON SR-2802	10/1/2026		20.85%
C205047	Buncombe		-	BRIDGE #100115 ON SR-2789, BRIDGE #100308 ON SR-2419, AND BR IDGE #100380 ON SR-2432	11/1/2026		17.16%
C205049	Buncombe	HL-0003	US-19	US-19/US-23 BUS (HAYWOOD RD) FROM US-19/US-23/US-74 (PATTON AVE) TO RIDGELAWN RD	11/1/2026		0.00%
C205097	Buncombe		-	51 SECTIONS OF SECONDARY ROADS.	11/1/2026		27.74%
C205122	Buncombe		-, SR-1390, SR-2109	BRIDGES ON SR-2109, SR-2115, SR-2173, AND CULVERT ON SR-1390	10/1/2027		0.00%
C205123	Buncombe		-	CULVERT ON SR-2776, BRIDGE ON SR-2427, AND BRIDGE ON SR-2788	9/1/2027		0.00%
C205126	Buncombe	HE-0001B	I-26	FUTURE CONNECTOR ROAD (EAST FREDERICK LAW OLMSTEAD WAY) FROM I-26 INTERCHANGE TO ROUNDABOUT	4/15/2028		0.00%
DM00361	Madison		SR-1151	OVER BIG PINE CREEK ON SR-1511 (BIG PINE RD)	2/20/2026	8/7/2026	86.38%
DM00391	Madison		SR-1460	BRIDGE 552 OVER BIG LAUREL CREEK ON SR-1460 (ACCESS RD)	4/13/2027		61.60%
DM00423	Buncombe, Madison		SR-1368, SR-1649, SR-1769, SR-1851	VARIOUS SECONDARY ROUTES	11/15/2024	12/7/2024	87.64%
DM00424	Buncombe	U-3301WM	NC-63	NC-63 EAST OF SR-1378 (OLD NEWFOUND RD)	3/31/2027		63.87%
DM00431	Madison		SR-1515	OVER MIDDLEFORK CREEK ON SR-1515 (BUCKNER BRANCH RD)	4/23/2027		12.55%
DM00435	Buncombe		-, NC-9, US-74A	VARIOUS PRIMARY AND SECONDARY ROUTES	5/30/2025	11/26/2025	90.99%
DM00436	Buncombe		US-19	VARIOUS SECONDARY ROUTES	9/26/2025	10/17/2025	91.83%
DM00451	Madison		SR-1116, SR-1151, SR-1175, SR-1385, SR-1390, SR-1395, SR-1530, SR-1574	VARIOUS SECONDARY ROUTES	5/15/2026		16.98%
DM00455	Burke, Madison, McDowell, Rutherford		NC-108, NC-114, NC-126, NC-181, NC-208, NC-209, NC-226ALT, NC-9, SR-VAR, US-221	VARIOUS PRIMARY AND SECONDARY ROUTES	9/26/2025		6.56%
DM00461	Madison, Yancey		-, SR-1115, SR-1139, SR-1140, SR-1151, SR-1172, SR-1181, SR-1330, SR-1339, SR-1351, SR-1399, SR-1401, SR-1404, SR-1405, SR-1426, SR-1432, SR-1433, SR-1444, SR-1533, SR-1573, SR-1590	VARIOUS SECONDARY ROUTES	3/17/2026		0.00%
DM00464	Buncombe, Madison		-, US-25	BRIDGE #100295 ON SR-1224 OVER I-40 IN BUNCOMBE COUNTY AND B RIDGE #560528 ON US 25/70 IN MADISON COUNT	10/15/2026		0.00%
DM00474	Buncombe		-	VARIOUS SECONDARY ROUTES	9/4/2026		27.99%
DM00478	Buncombe		NC-151	BRIDGE 100086 ON NC 151 OVER STONY FORK CREEK	10/1/2026		11.68%
DM00496	Buncombe		-	BRIDGE 413 ON SR-2174 (WILLIAMS BRANCH RD) AND BRIDGE 146 ON SR-2173 (DILLINGHAM RD) IN BUNCOMBE COUNT	4/27/2026		0.00%

Division 13, FBRMPO/LOSRPO Project Development Update, January 2026

Project ID	Project Manager Name	County	Description	R/W Acq. Begins	Let Date	Funding Program Description	STIP Status
A-0010AB	NATHAN ADIMA, PE	BUNCOMBE	NC 251/SR 1728 (BROADWAY STREET) INTERCHANGE IMPROVE INTERCHANGE.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)	PE Only
A-0010AC	NATHAN ADIMA, PE	BUNCOMBE	SR 1684 (ELK MOUNTAIN ROAD) INTERCHANGE. IMPROVE INTERCHANGE.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)	PE Only
A-0010AD	NATHAN ADIMA, PE	BUNCOMBE	US 25 (MERRIMOM AVENUE) INTERCHANGE. IMPROVE INTERCHANGE.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)	PE Only
A-0010AE	VERROL J. MCLEARY	BUNCOMBE	SR 1882 (NEW STOCK ROAD) INTERCHANGE. IMPROVE INTERCHANGE AREA INCLUDING WIDENING I-26 TO NORTH OF SR 1720 (AIKEN ROAD).	10/15/2027	8/19/2031	HIGHWAY - STI (PRIORITIZATION)	Delivery
A-0010AF	NATHAN ADIMA, PE	BUNCOMBE	US 25/70 INTERCHANGE. IMPROVE INTERCHANGE.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)	PE Only
A-0010AG	NATHAN ADIMA, PE	BUNCOMBE	NC 251/SR 1728 (BROADWAY STREET) TO US 25/70. WIDEN ROADWAYTO EIGHT AND SIX LANES.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)	PE Only
B-4443	VERROL J. MCLEARY	BUNCOMBE	REPLACE BRIDGES 345 & 346 OVER SR 1839 ON US 19/23, US 25, & US 70	10/26/2027	8/19/2031	HIGHWAY - BRIDGE	Delivery
BL-0006	BRENDAN MERITHEW	BUNCOMBE	VARIOUS CONSTRUCT PEDESTRIAN IMPROVEMENTS AT VARIOUS LOCATIONS WITHIN THE CITY OF ASHEVILLE (PRIMARILY WITHIN SCHOOL ZONES).		1/20/2027	BIKE & PED - LOCALLY SELECTED	Delivery
BL-0076	HANNAH K. SMITH	BUNCOMBE	US 70 TO NORTH OF VA HOSPITAL DRIVEWAY. CONSTRUCT SIDEWALK AND CROSSING IMPROVEMENTS.	3/10/2026	11/3/2026	BIKE & PED - LOCALLY SELECTED	Delivery
BR-0145	WESLEY BROOKS CARTNER	MADISON	Replace 560033 on NC208 over SHELTON LAUREL CREEK	4/23/2025	10/19/2027	HIGHWAY FUND BRIDGE / BRIDGE PROGRAM	
EB-5547A	GABRIEL L. JOHNSON	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM BLACK MOUNTAIN AVENUE TO FLAT CREEK GREENWAY	7/1/2025	6/3/2026	BIKE & PED - LOCALLY SELECTED	Delivery
EB-5547B	GABRIEL L. JOHNSON	BUNCOMBE	BLACK MOUNTAIN RIVERWALK GREENWAY CONSTRUCT MULTI-USE PATH FROM BLACK MOUNTAIN AVENUE TO THE OAKS TRAIL.	6/3/2025	6/3/2026	BIKE & PED - LOCALLY SELECTED	Delivery
EB-5774A	GABRIEL L. JOHNSON	BUNCOMBE	NC 251 (RIVERSIDE DRIVE) FROM WOODFIN GREENWAY, US 19/23/70(EXIT 25) TO THE MILLS AT RIVERSIDE. CONSTRUCT MULTI-USE PATH.	12/1/2026	1/18/2028	BIKE & PED - LOCALLY SELECTED	Delivery
EB-5774B	GABRIEL L. JOHNSON	BUNCOMBE	BEAVERDAM CREEK GREENWAY FROM THE MILLS AT RIVERSIDE TO US 25. CONSTRUCT MULTI-USE PATH.	1/29/2027	12/15/2027	BIKE & PED - LOCALLY SELECTED	Delivery
EB-5822	GABRIEL L. JOHNSON	BUNCOMBE	WILMA DYKEMAN GREENWAY NORTHERN TERMINUS NEAR RIVERSIDE DRIVE AND HILL STREET TO PEARSON BRIDGE ROAD. CONSTRUCT MULTI-USE PATH ALONG THE FRENCH BROAD RIVER.	8/28/2026	9/1/2027	BIKE & PED - STI (PRIORITIZATION)	Delivery
EB-5824	GABRIEL L. JOHNSON	BUNCOMBE	ENKA HERITAGE TRAIL CONSTRUCT MULTI-USE PATH FROM FROM HOMINY VALLEY PARK AND ENKA HIGH SCHOOL TO EAST OF SAND HILL ROAD.		12/15/2027	BIKE & PED - LOCALLY SELECTED	Delivery
EB-5831	GABRIEL L. JOHNSON	BUNCOMBE	ASHEVILLE - COXE AVENUE,PATTEN AVENUE TO SHORT COXE AVENUE	12/31/2026	8/26/2027	BIKE & PED - LOCALLY SELECTED	Delivery
EB-5965	BRENDAN MERITHEW	BUNCOMBE	DEAVERVIEW ROAD, US 19 / US 23 / US 74A (PATTON AVENUE) TO PISGAH VIEW ROAD IN ASHEVILLE. CONSTRUCT MULTI-USE PATH.	8/18/2028	8/6/2031	BIKE & PED - STI (PRIORITIZATION)	Delivery
HE-0001	BRENDAN MERITHEW	BUNCOMBE	I-26 CONSTRUCT NEW INTERCHANGE AT PRATT & WHITNEY FACILITY.		1/1/2040	HIGHWAY - ECONOMIC DEVELOPMENT	
HL-0013	GABRIEL L. JOHNSON	BUNCOMBE	9TH STREET REPLACE BRIDGE 100522 OVER TOMAHAWK BRANCH IN BLACK MOUNTAIN.	5/30/2025	3/18/2026	HIGHWAY - LOCALLY SELECTED	Delivery
HL-0014	BRENDAN MERITHEW	BUNCOMBE	SR 3214 (BILTMORE AVENUE)AT WHITE FAWN DRIVE INTERSECTION. INSTALL A TRAFFIC SIGNAL AND CONSTRUCT PEDESTRIAN IMPROVEMENTS.	7/31/2026	2/3/2027	HIGHWAY - LOCALLY SELECTED	Delivery
HS-2013O	BRENDAN MERITHEW	BUNCOMBE	SR 3075 (ONTEORA BOULEVARD) AT BRIDGE 100460 OVER I-40. INSTALL SIDEWALK AND UPGRADE BRIDGE RAIL.		3/18/2027	HIGHWAY - SAFETY	Delivery

Division 13, FBRMPO/LOSRPO Project Development Update, January 2026

Project ID	Project Manager Name	County	Description	R/W Acq. Begins	Let Date	Funding Program Description	STIP Status
HS-2013P	BRENDAN MERITHEW	BUNCOMBE	NC 63 AT SR 1220 (SOUTH TURKEY CREEK ROAD) NEAR LEICESTER. TURN LANE CONSTRUCTION.	8/3/2026	5/5/2027	HIGHWAY - SAFETY	Delivery
HS-2413G	GABRIEL L. JOHNSON	BUNCOMBE	SR 3136 (CANE CREEK ROAD) FROM SR 3116 (MILLS GAP ROAD) TO US 74 ALT. NEAR FAIRVIEW. INSTALL RUMBLESTRIPES AND 6" LONG LIFE PAVEMENT MARKINGS.		5/20/2026	HIGHWAY - SAFETY	Delivery
HS-2413I	GABRIEL L. JOHNSON	BUNCOMBE	SR 1002 (OLD LEICESTER HIGHWAY) FROM NC 63 TO SR 1607 (BEAR CRREK ROAD) NEAR LEICESTER. INSTALL GUARDRAIL.		3/4/2026	HIGHWAY - SAFETY	Delivery
HS-2413J	GABRIEL L. JOHNSON	BUNCOMBE	SR 1727 (MONTICELLO ROAD) FROM 0.2 MILE WEST OF SR 1882 (NEW STOCK ROAD) TO 0.2 MILE 3EAST OF NC 251 (OLD MARSHALL HIGHWAY). INSTALL GUARDRAIL.		3/4/2026	HIGHWAY - SAFETY	Delivery
HS-2413N	GABRIEL L. JOHNSON	BUNCOMBE	US 70 / US 74 ALT (COLLEGE STREET); US 70 / US 74 ALT (TUNNEL ROAD). SR 3284 (CHARLOTTE STREET) INTERSECTION; KENILWORTH ROAD INTERSECTION. CONSTRUCT PEDESTRIAN IMPROVEMENTS.		6/2/2027	HIGHWAY - SAFETY	Delivery
HS-2413O	GABRIEL L. JOHNSON	BUNCOMBE	SR 2435 (OLD US 70 HIGHWAY) WOOLWINE DRIVE TO THE BUS ENTRANCE AT OWEN MIDDLE SCHOOL. CONSTRUCT PEDESTRIAN IMPROVEMENTS.	12/1/2026	12/1/2027	HIGHWAY - SAFETY	Delivery
HS-2413R	GABRIEL L. JOHNSON	BUNCOMBE	VARIOUS LOCATIONS IN DIVISION 13. INSTALL HORIZONTAL ALIGNMENT WARNING SIGNS.		1/29/2027	HIGHWAY - SAFETY	Delivery
I-2513AC	OLIVIA PILKINGTON	BUNCOMBE	I-26, I-240 WIDEN TO SIX LANE FREEWAY.	5/26/2023	11/17/2026	HIGHWAY - STI (PRIORITIZATION)	Delivery
I-2513C	OLIVIA PILKINGTON	BUNCOMBE	ASHEVILLE - NEW ROUTE I-26/I-40/I-240 INTERCHANGE.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)	PE Only
I-4409	BRENDAN MERITHEW	BUNCOMBE	I-40 - SR 2500 (BLUE RIDGE ROAD) AT BLACK MOUNTAIN. WIDEN SR 2500 (BLUE RIDGE ROAD) TO THREE LANES, US 70 TO SOUTH OF I-40 AND UPGRADING EXISTING ROADWAY SOUTH OF I-40 TO SR 2713.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)	
I-4409A	BRENDAN MERITHEW	BUNCOMBE	REPLACE BRIDGE 100488 ON I-40 OVER SR 2500 (BLUE RIDGE ROAD).	11/4/2025	9/15/2026	HIGHWAY - STI (PRIORITIZATION)	Delivery
I-4409B	BRENDAN MERITHEW	BUNCOMBE	UPGRADE I-40/ SR 2500 (BLUE RIDGE ROAD) GRADE SEPARATION TOINTERCHANGE; WIDEN TO THREE LANES; UPGRADE ROADWAY.	2/18/2026	10/19/2027	HIGHWAY - STI (PRIORITIZATION)	Delivery
I-4759	JON LOUGHRY	BUNCOMBE	CONVERT GRADE SEPARTION TO AN INTERCHANGE AND CONSTRUCT TWOLANE ROADWAY ON I-40 AT SR 1228 (LIBERTY ROAD) FROM US 19-23/NC 151 TO SR 1224 WITH PART ON NEW LOCATION	5/31/2019	6/18/2030	HIGHWAY - STI (PRIORITIZATION)	Delivery
I-4759A	GABRIEL L. JOHNSON	BUNCOMBE	I-40 SR 1228 (LIBERTY ROAD), CLEARING ONLY.		10/7/2026	HIGHWAY - STI (PRIORITIZATION)	Delivery
I-5831B	GABRIEL L. JOHNSON	MADISON	I-26 FROM TENNESSEE STATE LINETO MILE MARKER 9. REHABILITATE PAVEMENT.		12/16/2025	HIGHWAY - INTERSTATE MAINTENANCE	Delivery
I-5888B	GABRIEL L. JOHNSON	BUNCOMBE	I - 40 BUNCOMBE COUNTY BRIDGE REHABILITATION FROM MP 37 (HAYWOOD/BUNCOMBE LINE) TO MP 44.		2/16/2027	HIGHWAY - INTERSTATE MAINTENANCE	Delivery
I-5901	GABRIEL L. JOHNSON	BUNCOMBE	I-240, FROM MILEMARKER 4 TO MILEMARKER 9. PAVEMENT REHABILITATION.		1/19/2027	HIGHWAY - INTERSTATE MAINTENANCE	Delivery
RX-2013A	NANCY HORNE	BUNCOMBE	HIGHWAY-RAILWAY GRADE CROSSING SIGNALS AND GATES ON SR 1319(JOHNSTON BOULEVARD)AT BLUE SOUTHERN RAILWAY CROSSING 720399N IN ASHEVILLE ,BUNCOMBE COUNTY,NC		4/16/2026	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
RX-2013B	NANCY HORNE	BUNCOMBE	HIGHWAY-RAILWAY GRADE CROSSING SIGNALS AND GATES ON NC 9 (BROADWAY STREET) AT NORFOLK SOUTHERN RAILWAY CROSSING 726262P IN BLACK MOUNTAIN.		2/12/2026	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
RX-2413A	NANCY HORNE	BUNCOMBE	LS (BEAR CREEK ROAD) BLU CROSSING 720397A.		10/20/2025	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
RX-2413B	NANCY HORNE	BUNCOMBE	SR 3541 (BUCK SHOALS ROAD) BLU CROSSING 720637E.		10/20/2026	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery

Division 13, FBRMPO/LOSRPO Project Development Update, January 2026

Project ID	Project Manager Name	County	Description	R/W Acq. Begins	Let Date	Funding Program Description	STIP Status
RX-2413C	NANCY HORNE	BUNCOMBE	SR 1128 (LINDSEY ROAD) BLU CROSSING 720381D		10/20/2026	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
RX-2413D	NANCY HORNE	BUNCOMBE	SR 1332 (LOUISIANA AVENUE) BLUE RIDGE SOUTHERN RAILROAD CROSSING 720402U IN ASHEVILLE. IMPROVE HIGHWAY-RAIL GRAND CROSSING SAFETY.		10/1/2030	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
RX-2413E	NANCY HORNE	BUNCOMBE	BLACK MOUNTAIN AVENUE NORFOLK SOUTHERN RAILROAD CROSSING 729428C IN BLACK MOUNTAIN. IMPROVE HIGHWAY-RAIL GRADE CROSSINGSAFETY.		10/1/2030	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
RX-2413F	NANCY HORNE	BUNCOMBE	NC 126 NORFOLK SOUTHERN RAILROAD CROSSING 729481N IN MARION. IMPROVE HIGHWAY-RAIL GRADE CROSSING SAFETY.		10/1/2030	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
RX-2413G	NANCY HORNE	BUNCOMBE	SR 1103 (CATAWBA AVENUE) NORFOLK SOUTHERN RAILROAD CROSSING729447G IN OLD FORT. IMPROVE HIGHWAY-RAIL GRADE CROSSING SAFETY.		10/1/2030	RAIL - RAIL - HIGHWAY GRADE CROSSING IMPROVEMENT	Delivery
TN-6128	GABRIEL L. JOHNSON	MADISON	US 25 / US 70, CONSTRUCT PARK AND RIDE AT US 25 BUSINESS / US 70 BUSINESS INTERSECTION.		4/15/2026	TRANSIT - NCDOT SELECTED (OTHER SELECTION PROCESS)	Delivery
U-2801AA	OLIVIA PILKINGTON	BUNCOMBE	US 25A (SWEETEN CREEK ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3116 (MILLS GAP ROAD).		1/1/2040	HIGHWAY - STI (PRIORITIZATION)	PE Only
U-2801AB	OLIVIA PILKINGTON	BUNCOMBE	US 25A (SWEETEN CREEK ROAD) FROM SR 3116 (MILLS GAP ROAD) TO SR 3081 (ROCK HILL ROAD).		1/1/2040	HIGHWAY - STI (PRIORITIZATION)	PE Only
U-4739	VERROL J. MCLEARY	BUNCOMBE	I-240 TO NC 81/SR 3214 (BILTMORE AVENUE). UPGRADE ROADWAY WITH NEW BRIDGE OVER THE FRENCH BROAD RIVER.	6/11/2027	5/21/2030	HIGHWAY - STI (PRIORITIZATION)	Delivery
U-5019A	GABRIEL L. JOHNSON	BUNCOMBE	CONSTRUCT CLINGMAN FOREST AND NASTY BRANCH GREENWAYS		2/27/2026	HIGHWAY - STI (PRIORITIZATION)	Delivery
U-5019E	HANNAH K. SMITH	BUNCOMBE	RIVERWAY MULTI-MODAL NETWORK CRAVEN STREET BRIDGE IMPROVEMENTS OVER THE FRENCH BROAD RIVER.	4/16/2027	4/5/2028	HIGHWAY - STI (PRIORITIZATION)	Delivery
U-5832	CLAUDIA G WILLIAMS	BUNCOMBE	NC 81 (SWANNANOA RIVER ROAD) FROM SR 3214 (BILTMORE AVENUE)TO US 74A (SOUTH TUNNEL ROAD). WIDEN EXISTING ROADWAY.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)	PE Only
U-5834	BRENDAN MERITHEW	BUNCOMBE	SR 3116 (MILLS GAP ROAD) FROM US 25 (HENDERSONVILLE ROAD) TO SR 3157 (WESTON ROAD). UPGRADE EXISTING ROADWAY.	9/19/2018	9/15/2026	HIGHWAY - STI (PRIORITIZATION)	Delivery
U-5971B	BRENDAN MERITHEW	BUNCOMBE	ASHEVILLE, BUNCOMBE COUNTY, US 19 AT US 19 (PATTON AVENUE) AND NC 63 (NEW LEICESTER HIGHWAY). CONSTRUCT FINAL INTERSECTION IMPROVEMENTS.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)	Not Funded
U-6047	BRENDAN MERITHEW	BUNCOMBE	NC 112 (SARDIS ROAD/SANDHILL ROAD) FROM NC 191 (BREVARD ROAD) TO US 19/23 (SMOKEY PARK HIGHWAY). WIDEN ROADWAY TO MULTI-LANES.		1/1/2040	HIGHWAY - STI (PRIORITIZATION)	PE Only
U-6163	CLAUDIA G WILLIAMS	BUNCOMBE	SR 3116 (MILLS GAP ROAD) AT SR 3136 (CANE CREEK ROAD) INTERSECTION. CONSTRUCT ROUNDABOUT		11/17/2026	HIGHWAY - STI (PRIORITIZATION)	Delivery